		Detailed Expenditure Report												Figures provided from the 5/9/2018 Advantage Financial System
	Unit	Project Components		Bond Program Authorized Amount		Surrent Bond Funding as of 5-9-18)	City <sub></sub>	lditional ,Grant, or Private unding		TOTAL	Expended / Encumbered (as of 5-9-18)	Р	maining / lanned enditures	Comments
		INTERGOVERNMENTAL PARTNERSHIP PROJECTS												
	P629/ P786	Modern Streetcar System Development Program	!	-	\$	-	\$ 4	1,800,000	\$	41,800,000	\$38,411,764	\$	3,388,236	State and Federal Funding; Project is substantially complete.
*	1683, 1684, 1685, W072	Modern Streetcar-Northern and Southern Extensions			\$	1,504,000	\$ 3	0,872,531	\$	32,376,531	\$32,353,840	\$	22,691	Texas Mobility Funding; On June 17, 2015 Council authorized the disbursement of funds for construction of extensions to the streetcar project and for 2 additional vehicles.
*	P653	Katy Trail Extension - Phase VI		-	\$	9,437,487	\$	7,480,000	\$	16,917,487	\$16,909,479	\$	8,008	City, County and State Funding; Project is complete.
	S403	Mountain Creek Parkway from South of Eagle Ford to Clark Rd.		\$ 6,701,000	\$	5,527,794	\$	_	\$	5,527,794	\$ 5,325,000	\$	202,794	Dallas County is the lead agency to administer design, construction, and ROW of this project; Project is under construction.
*	P640	Riverfront from UPRR to Parkhouse (Segment A)			\$	-	\$	6,840,000	\$	6,840,000	\$ 6,637,197	\$	202,803	State Funding. Project is under construction. Segment B (Riverfront from UPRR to Cadiz) will be completed by Dallas County. Funds returned to TXDOT for Segment B.
		THOROUGHFARES												
		Central Boulevard -Commerce to Live		•		4.4. = 0.4. 0.00				4.4.50.4.000				Project is under construction; PBW staff is working closely with DART and the Park Dept regarding proposed changes to the Pearl alignment/crosssection and other roadway modifications in order to accommodate proposed changes/upgrades to Carpenter Park.
	U779 U791	Oak (part of Cesar Chavez project)  Live Oak-Olive to Central Blvd (part of Cesar Chavez project)		\$ 12,619,900 \$ 475,760		14,531,230 477,760			\$	14,531,230 477,760	14,526,178	\$	363,379	Project is under construction; PBW staff is working closely with DART and the Park Dept regarding proposed changes to the Pearl alignment/crosssection and other roadway modifications in order to accommodate proposed changes/upgrades to Carpenter Park.
		Pearl-Commerce to Live Oak							0			•		Project is under construction; PBW staff is working closely with DART and the Park Dept regarding proposed changes to the Pearl alignment/crosssection and other roadway modifications in order to accommodate proposed changes/upgrades to Carpenter Park.
	U798	(part of Cesar Chavez project)  Community-Harry Hines to N.W. Hwy	+	\$ 4,336,191 \$ 2,200,000	\$	, ,			\$	, ,	\$3,026,483		176,710	
	R803	Community-Harry Hines to N.W. Hwy.  STREETSCAPE/URBAN DESIGN		\$ 2,200,000	<b>,</b> Φ	924,265			\$	924,265	 \$299,991.77	Φ	024,273	Project is under design.
*	P791	Colorado Blvd-Beckley Area Sidewalk Enhancement			\$	675,000			\$	675,000	\$ 524,806	\$	150,194	Project is under construction.
		TARGET NEIGHBORHOOD  Mican Dr. from Schofield Dr. to End of												
*	S608	Pavement		\$ 497,000	\$	1,009,139			\$	1,009,139	\$ 1,009,139	\$	-	Project is complete.

## Department of Public Works- Major Street Projects Detailed Expenditure Report

Figures provided from the 5/9/2018 Advantage Financial System

	Unit Project Components		Authorized		Current Bond Funding (as of 5-9-18)		Additional City,Grant, or Private Funding		TOTAL		Expended / Encumbered (as of 5-9-18)		emaining / Planned penditures	Comments
		COMPLETE STREET												
*	S405	Davis Street from Beckley to Hampton	\$ 979,600	\$	999,910	\$	840,000	\$	1,839,910	\$	296,665	\$	1,543,245	Project is under design.
*	S407	Henderson Ave. from US 75 to Ross Ave.	\$ 1,312,100	\$	1,315,145			\$	1,315,145	\$	279,265	\$	1,035,880	Project is under design.
	S408	Knox from Katy Trail to US 75	\$ 734,700	\$	528,492			\$	528,492	\$	299,554	\$	228,938	Project is under design.
	S397	Main St. from Good Latimer to Exposition	\$ 734,700	\$	730,200			\$	730,200	\$	69,760	\$	660,440	Project is under design.