		Detailed Expenditure Report													Figures provided from the 8/21/2018 Advantage Financial System
	Unit	Project Components		Bond Program Authorized Amount		urrent Bond Funding s of 8-21-18)	Additio City,Gra Priva Fundi	nt, or ite		TOTAL	E	Expended / Encumbered as of 8-21-18)	ı	emaining / Planned penditures	Comments
		INTERGOVERNMENTAL PARTNERSHIP PROJECTS													
	P629/ P786	Modern Streetcar System Development Program		\$ -	\$	-	\$ 41,80	0,000	\$	41,800,000		\$38,411,764	\$	3,388,236	State and Federal Funding; Project is substantially complete.
	1683, 1684, 1685, W072	Modern Streetcar-Northern and Southern Extensions  Mountain Creek Parkway from South of			\$	1,504,000	\$ 30,87	2,531	\$	32,376,531		\$32,353,840	\$		Texas Mobility Funding; On June 17, 2015 Councauthorized the disbursement of funds for construction of extensions to the streetcar project and for 2 additional vehicles.  Dallas County is the lead agency to administer design, construction, and ROW of this project;
	S403	Eagle Ford to Clark Rd.		\$ 6,701,000	\$	5,527,794	\$	-	\$	5,527,794	\$	5,325,000	\$	202,794	Project is under construction.
	P640	Riverfront from UPRR to Parkhouse (Segment A)			\$	-	\$ 6,84	0,000	\$	6,840,000	\$	6,637,197	\$	202,803	State Funding. Project is under construction. Segment B (Riverfront from UPRR to Cadiz) will be completed by Dallas County. Funds returned to TXDOT for Segment B.
		THOROUGHFARES			<u> </u>		Г								
*	U779	Central Boulevard -Commerce to Live Oak (part of Cesar Chavez project)		\$ 12,619,900	\$	14,531,230			\$	14,531,230	\$	14,528,193	\$		Project is under construction; PBW staff is working closely with DART and the Park Dept regarding proposed changes to the Pearl alignment/cross-section and other roadway modifications in order to accommodate proposed changes/upgrades to Carpenter Park.
	U791	Live Oak-Olive to Central Blvd (part of Cesar Chavez project)		\$ 475,760	\$	477,760			\$	477,760	\$	114,381	\$		Project is under construction; PBW staff is working closely with DART and the Park Dept regarding proposed changes to the Pearl alignment/cross-section and other roadway modifications in order to accommodate proposed changes/upgrades to Carpenter Park.
*	U798	Pearl-Commerce to Live Oak (part of Cesar Chavez project)		\$ 4,336,191	\$	3,203,193			\$	3,203,193	\$	3,087,037	\$		Project is under construction; PBW staff is working closely with DART and the Park Dept regarding proposed changes to the Pearl alignment/crosssection and other roadway modifications in order to accommodate proposed changes/upgrades to Carpenter Park.
*	R803	Community-Harry Hines to N.W. Hwy.		\$ 2,200,000	\$	839,635			\$	839,635		\$279,169.14		560,466	Project is under design.
		STREETSCAPE/URBAN DESIGN													
	P791	Colorado Blvd-Beckley Area Sidewalk Enhancement			\$	675,000			\$	675,000	\$	524,806	\$	150,194	Project is under construction.
		COMPLETE STREET			1		ı	·		,					
*	S405	Davis Street from Beckley to Hampton		\$ 979,600	\$	1,686,787	\$ 84	0,000	\$	2,526,787	\$	311,868	\$	2,214,920	Construction scheduled for award on September 26, 2018.
	S407 S408	Henderson Ave. from US 75 to Ross Ave. Knox from Katy Trail to US 75		\$ 1,312,100 \$ 734,700		1,315,145 528,492			\$ \$	1,315,145 528,492		317,404 300,349			Project is under design.  Project is under design.
		Main St. from Good Latimer to Exposition		\$ 734,700		730,200			\$	730,200		69,760		·	Project is under design.