Department of Public Works- Major Street Projects Detailed Expenditure Report

	Unit	Project Components	Bond Program Authorized Amount	F	rrent Bond Funding of 11-14-18)	Additional City, Grant, or Private Funding	TOTAL		Expended / Encumbered as of 11-14-18)	emaining / Planned penditures	Comments
		INTERGOVERNMENTAL PARTNERSHIP PROJECTS		•	·				•	-	
S ²	403	Mountain Creek Parkway from South of Eagle Ford to Clark Rd.	\$ 6,701,000	\$	5,527,794		\$ 5,527,794	\$	5,325,000	\$ 202,794	Dallas County is the lead agency to administer design, construction, and ROW of this project; Project is substantially complete.
		THOROUGHFARES									
* U7	779	Central Boulevard -Commerce to Live Oak (part of Cesar Chavez project)	\$ 12,619,900	\$	14,552,881	\$ -	\$ 14,552,881	\$	14,549,844	\$ 3,037	Project is under construction; PBW staff is workin closely with DART and the Park Dept regarding proposed changes to the Pearl alignment/cross-section and other roadway modifications in order accommodate proposed changes/upgrades to Carpenter Park.
	791	Live Oak-Olive to Central Blvd (part of Cesar Chavez project)	\$ 475,760		477,760		\$ 477,760		114,381	\$ ·	Project is under construction; PBW staff is working closely with DART and the Park Dept regarding proposed changes to the Pearl alignment/crosssection and other roadway modifications in order accommodate proposed changes/upgrades to Carpenter Park.
* U7	798	Pearl-Commerce to Live Oak (part of Cesar Chavez project)	\$ 4,336,191	\$	3,203,193		\$ 3,203,193	\$	3,157,239	\$ 45,954	Project is under construction; PBW staff is workin closely with DART and the Park Dept regarding proposed changes to the Pearl alignment/cross-section and other roadway modifications in order accommodate proposed changes/upgrades to Carpenter Park.
R	803	Community-Harry Hines to N.W. Hwy.	\$ 2,200,000	\$	839,635		\$ 839,635		\$279,169.14	\$ 560,466	Project is under design.
		STREETSCAPE/URBAN DESIGN									
* P7	791/P731	Colorado Blvd-Beckley Area Sidewalk Enhancement		\$	675,000	\$ 1,750,000	\$ 2,425,000	\$	2,288,022	\$	Project is under construction. Project supplemented with Regional Toll Revenue Funds
		COMPLETE STREET						1			
* S ²	405/V135	Davis Street from Beckley to Hampton	\$ 1,779,600	\$	3,062,108	\$ 283,993	\$ 3,346,100	\$	329,668	\$	Construction was awarded on October 24, 2018. Project supplemented with Dallas County Funds.
* S4	407	Henderson Ave. from US 75 to Ross Ave.	\$ 1,312,100	\$	1,880,780		\$ 1,880,780	\$	345,274	\$ 1,535,506	Construction scheduled for award on November 28, 2018.
* S4	408	Knox from Katy Trail to US 75	\$ 734,700	\$	528,964		\$ 528,964	\$	300,821	\$ 228,143	Project is under design.
S3	397	Main St. from Good Latimer to Exposition	\$ 734,700	\$	730,200		\$ 730,200	\$	69,760	\$ 660,440	Project is under design.