			Bond Program Authorized		urrent Bond nding (as of	Additional City,Grant, or Private		Expended / ncumbered (as		emaining / Planned	
	Unit	Project Components	Amount	•	12-31-15)	Funding	TOTAL	of 12-31-15)	Ex	penditures	Comments
		INTERGOVERNMENTAL PARTNERSHIP PROJECTS									
*	P629/ P786	Modern Streetcar System Development Program	\$ -	\$	-	\$ 41,800,000	\$ 41,800,000	\$37,802,599	\$	3,997,401	State and Federal Funding; Project is substantially complete.
*	1683, 1684, 1685	Modern Streetcar-Northern and Southern Extensions				\$ 30,872,531	\$ 30,872,531	\$30,872,531	\$	_	Texas Mobility Funding; On June 17 2015 Council authorized the disbursement of funds for construction of extensions to the streetcar project and for 2 additional vehicles.
*	P653	Katy Trail Extension - Phase VI	\$ -	\$	9,087,553	\$ 7,480,000	\$ 16,567,553	\$15,581,658	\$	985,895	City, County and State Funding; Construction was awarded on August 12, 2015.
*	U236	Walnut Hill from Malibu to Soccer Complex	\$ 3,573,640	\$	4,258,863		\$ 4,258,863	\$ 3,757,320	\$	501,543	Partnership project with Dallas County to design and construct 4 lane divided roadway that extends just past the planned Parks Dept. soccer complex.
	S403	Mountain Creek Parkway from South of Eagle Ford to Clark Rd.	\$ 6,701,000	\$	5,325,000	\$ -	\$ 5,325,000	\$ 5,325,000	\$	_	Dallas County is the lead agency to administer design, construction, and ROW of this project; Project is under construction.
*	P655/ S401	Keller Springs/Preston/ Westgrove Roundabout	\$ 306,100	\$	868,107	\$ 342,043	\$ 1,210,150	\$ 1,193,449	\$	16,701	City and County Funding. Project awarded on June 17, 2015.
*	P640	Riverfront from UPRR to Parkhouse (Segment A)	\$ -	\$	-	\$ 29,127,713	\$ 29,127,713	\$ 6,309,729	\$	22,817,984	State Funding. Segment B will be completed by Dallas County.
		THOROUGHFARES									
*	U779	Central Boulevard -Commerce to Live Oak (part of Cesar Chavez project)	\$ 12,619,900	\$	14 193 810		14,193,810	\$ 13,117,709	\$	1,076,101	Project is under construction; PBW staff is working closely with Park Dept and Design Studio regarding proposed changes to the Pearl alignment/cross-section and other roadway modifications in order to accommodate proposed changes/upgrades to Carpenter Park.

	Unit	Project Components	Bond Program Authorized Amount	Fu	urrent Bond nding (as of 12-31-15)			TOTAL	En	Expended / cumbered (as of 12-31-15)	Pla	aining / anned nditures	Comments
*	U791	Live Oak-Olive to Central Blvd (part of Cesar Chavez project)	\$ 475,760	\$	477,760		\$	477,760	\$	100,203	\$	377,557	Project is under construction; PBW staff is working closely with Park Dept and Design Studio regarding proposed changes to the Pearl alignment/cross-section and other roadway modifications in order to accommodate proposed changes/upgrades to Carpenter Park.
*	U798	Pearl-Commerce to Live Oak (part of Cesar Chavez project)	\$ 4,336,191	\$	4,425,518		\$	4,425,518	\$	3,896,955	\$	528,563	Project is under construction; PBW staff is working closely with Park Dept and Design Studio regarding proposed changes to the Pearl alignment/cross-section and other roadway modifications in order to accommodate proposed changes/upgrades to Carpenter Park.
*	P796	Cleveland Rd-Bonnie view Rd., to West of BNSF RR		\$	2,872,046		\$	2,872,046	\$	2,837,845	\$	34.201	Project is under construction.
*	R803	Community-Harry Hines to N.W. Hwy.	\$ 2,200,000	\$	1,118,447		\$	1,118,447		\$260,712.00	-	•	Project is under design.
*	P767	Telephone Road Phase II		\$	4,139,557	\$ 324,086	\$	4,463,643	\$	4,462,435	\$	1,208	City and Private Funding; Project is under construction.
		STREETSCAPE/URBAN DESIGN											
.1.	D =0.4	Colorado Blvd-Beckley Area Sidewalk			0.440.700			0.440.700				000011	
*	P791 U738	Enhancement Griffin from IH30 to Main	\$ 5,253,548	\$	2,118,722 3,748,448		\$	2,118,722 3,748,448		250,681 3,658,391	_		Project is under design. Project is under construction.
	0730	Omini non n iou to main	ψ 5,255,540	ΙΨ	J,140,440	<u> </u>	ΙΨ	J,140,440	Ψ	3,000,081	ΙΨ	30,037	i roject is under construction.
		TARGET NEIGHBORHOOD											
		Mican Dr. from Schofield Dr. to End of											
	S608	Pavement	\$ 497,000	\$	497,000		\$	497,000	\$	106,730	\$	390,270	Project is under design.
		COMPLETE STREET											
*	S405	Davis Street from Beckley to Hampton	\$ 979,600	\$	277,621		\$	277,621	\$	274,609	\$	3,012	Project is under design.
*	S394	Greenville from Belmont to Bell from Alta to Ross	\$ 3,673,500	\$	3,673,731		\$	3,673,731	\$	3,416,381	\$	257,350	Construction awarded June 17, 2015.
	S397	Main St. from Good Latimer to Exposition	\$ 734,700	\$	730,200		\$	730,200	\$	69,760	\$	660,440	Project is under design.