		Detailed Experialture Report							Based Primarily on December 31, 2015 Advantage Financial System
	Unit	Project Components	Bond Program Authorized Amount	Current Bond Funding (as of 3/31/16		TOTAL	Expended / Encumbered (as of 3/31/16)	Remaining / Planned Expenditures	Comments
		INTERGOVERNMENTAL PARTNERSHIP PROJECTS							
*	P629/ P786	Modern Streetcar System Development Program	\$ -	\$	\$ 41,800,000	\$ 41,800,000	38,411,662	\$ 3,388,338	State and Federal Funding; Project is substantially complete.
	1683, 1684,		-	\$	-				Texas Mobility Funding; On June 17 2015 Council authorized the disbursement of funds for construction of extensions to the streetcar project
*	1685				\$ 30,872,531	\$ 30,872,531	\$30,872,531	-	and for 2 additional vehicles.
			\$ -						
*	P653	Katy Trail Extension - Phase VI		\$ 9,087,555	3 \$ 7,480,000	\$ 16,567,553	\$16,076,690		City, County and State Funding; Construction was awarded on August 12, 2015.  Partnership project with Dallas County to design
		Walnut Hill from Malibu to Soccer							and construct 4 lane divided roadway that extends just past the planned Parks Dept. soccer
*	U236	Complex	\$ 3,573,640	\$ 4,258,863	3	\$ 4,258,863	3 \$ 4,128,895	\$ 129,968	complex.
	S403	Mountain Creek Parkway from South of Eagle Ford to Clark Rd.	\$ 6,701,000	\$ 5,325,000	) \$ -	\$ 5,325,000	5,325,000	\$ -	Dallas County is the lead agency to administer design, construction, and ROW of this project; Project is under construction.
		Keller Springs/Preston/ Westgrove							City and County Funding. Project awarded on
*	P655/ S401	Roundabout	\$ 306,100	\$ 881,206	342,043	\$ 1,223,249	9 \$ 1,206,289	\$ 16,961	June 17, 2015.
*	P640	Riverfront from UPRR to Parkhouse (Segment A)		\$	- \$ 29,127,713	\$ 29.127 713	8 \$ 6.323.765	\$ 22,803,948	State Funding. Segment B will be completed by Dallas County.
	1 2 1 2	11 9	7	т	1 +,,	<u> </u>	5,525,. 55	1 +,555,5.0	1 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2
		THOROUGHFARES	Start		T	T	T		Droin at in the day constructions DDW -1. (( )
*	U779	Central Boulevard -Commerce to Live Oak (part of Cesar Chavez project)	\$ 12,619,900	\$ 14,277,148	3	\$ 14,277,148	3 \$ 14,256,373	\$ 20,774	
*	U791	Live Oak-Olive to Central Blvd (part of Cesar Chavez project)	\$ 475,760	\$ 477,760	)	\$ 477,760	) \$ 107,228	\$ 370,532	Project is under construction; PBW staff is working closely with Park Dept and Design Studio regarding proposed changes to the Pearl alignment/cross-section and other roadway modifications in order to accommodate proposed changes/upgrades to Carpenter Park.
*	U798	Pearl-Commerce to Live Oak (part of Cesar Chavez project)	\$ 4,336,191	\$ 4,425,518	3	\$ 4,425,518	3 \$ 3,248,199	\$ 1,177,319	Project is under construction; PBW staff is working closely with Park Dept and Design Studio regarding proposed changes to the Pearl alignment/cross-section and other roadway modifications in order to accommodate proposed changes/upgrades to Carpenter Park.
*	P796	Cleveland Rd-Bonnie view Rd., to West of BNSF RR		\$2,880,137.87		\$ 2,880,138			Project is under construction.
*	R803	Community-Harry Hines to N.W. Hwy.	\$ 2,200,000	\$ 1,118,447		\$ 2,000,130			Project is under design.
	1	1 1, 10010 10 111111111	,===,===	÷ ·,··•,··		1 + .,,	+=0.,0.0.01	1 + 30.,0.0	1 ,

## Major Street Projects Detailed Expenditure Report

Based Primarily on December 31, 2015 Advantage Financial System

	Unit	Project Components	Au	Bond Program uthorized Amount	Current Bo Funding (as 3/31/16		Additional City,Grant, or Private Funding		TOTAL	Er	Expended / ncumbered (as of 3/31/16)	emaining / Planned penditures	Comments
					•								City and Private Funding; Project is under
*	P767	Telephone Road Phase II			\$ 4,139,5	57   3	\$ 324,086	\$	4,463,643	\$	4,462,435	\$ 1,208	construction.
		STREETSCAPE/URBAN DESIGN											
		Colorado Blvd-Beckley Area Sidewalk											
*	P791	Enhancement			\$1,601,324.	00		\$	1,601,324	\$	250,681	\$ 1,350,643	Project is under design.
*	U738	Griffin from IH30 to Main	\$	5,253,548	\$3,765,756.	12		\$	3,765,756	\$	3,751,282	\$ 14,474	Project is under construction.
		TARGET NEIGHBORHOOD				,				_			
		Mican Dr. from Schofield Dr. to End of						١.					
	S608	Pavement	\$	497,000	\$ 497,0	00		\$	497,000	\$	106,730	\$ 390,270	Project is under design.
		COMPLETE STREET											
* (	S405	Davis Street from Beckley to Hampton	\$	979,600	\$ 277,6	21		\$	277,621	\$	276,083	\$ 1,538	Project is under design.
*	S394	Greenville from Belmont to Bell from Alta to Ross	\$	3,673,500	\$3,742,824.	46		\$	3,742,824	\$	3,480,178	\$ 262,646	Construction awarded June 17, 2015.
	S397	Main St. from Good Latimer to Exposition	\$	734,700	\$ 730,2	200		\$	730,200	\$	69,760	\$ 660,440	Project is under design.