

Memorandum



CITY OF DALLAS

DATE January 10, 2020

TO Honorable Mayor and Members of the City Council

SUBJECT **Public Works Project Report – FY 2020 2nd Quarter**

To provide the public and each respective City Council District with an update of ongoing projects managed by the Department of Public Works (PBW), the department has prepared the attached report which contains information on maintenance, bond, and other capital projects. The project information, separated by Council District, is provided for any projects that will be started or under construction between January 1, 2020 and March 31, 2020.

The report will be posted to the Department of Public Works' website and any other available social media outlets (Facebook, Nextdoor, etc.). Moving forward, this report will be updated and distributed on a quarterly basis.

Should there be any questions or need for clarification, please let me know.

A handwritten signature in blue ink, appearing to read 'Majed A. Al-Ghafry'.

Majed A. Al-Ghafry, P.E.
Assistant City Manager

[Attachment]

c: T.C. Broadnax, City Manager
Chris Caso, City Attorney (Interim)
Mark Swann, City Auditor
Billerae Johnson, City Secretary
Preston Robinson, Administrative Judge
Kimberly Bizer Tolbert, Chief of Staff to the City Manager
Jon Fortune, Assistant City Manager

Joey Zapata, Assistant City Manager
Nadia Chandler Hardy, Assistant City Manager and Chief Resilience Officer
Michael Mendoza, Chief of Economic Development and Neighborhood Services
M. Elizabeth Reich, Chief Financial Officer
Laila Aleqresh, Chief Innovation Officer
M. Elizabeth (Liz) Cedillo-Pereira, Chief of Equity and Inclusion
Directors and Assistant Directors

City of Dallas

Q2 Activity Report
Department of Public Works
January 8, 2020



Table of Contents

1) Report Summary

2) Selection Criteria

3) Additional Information

4) Activity By District

a. District 1	pg. 6
b. District 2	pg. 7
c. District 3	pg. 9
d. District 4	pg. 10
e. District 5	pg. 11
f. District 6	pg. 12
g. District 7	pg. 13
h. District 8	pg. 14
i. District 9	pg. 15
j. District 10	pg. 16
k. District 11	pg. 17
l. District 12	pg. 18
m. District 13	pg. 19
n. District 14	pg. 20



1. Report Summary

To facilitate greater transparency between the Department of Public Works, Dallas City Council and the general public, the Department of Public Works has created this quarterly activity report that compiles all “**active and scheduled**” maintenance, repair and reconstruction projects for Q2 2020.

The items listed include all Street Maintenance, Sidewalk Maintenance, Alley Maintenance, Unimproved Alley Program and Capital Improvement projects, including those that are part of the 2017 *Dallas Bond Program* and those associated with the *Five-Year Infrastructure Management Program (IMP)* FY 2020-2024, between the dates of January 1 and March 31, 2020.

Please note that the scheduled starting and ending dates listed in this report may not reflect the actual outcome and are subject to change based on various factors, including but not limited to; 3-1-1 service request volume, inclement weather, utility conflicts, crew availability and other unforeseen factors.



2. Selection Criteria

For clarity, “**active and scheduled**” refers to any street projects that are under construction or are expected to start construction between the dates of January 1 and March 31, 2019.

Active projects that are currently under design or that have not started construction are not included in this report.


Data shown reflects the most up-to-date available information from the Department of Public Works as of December 31, 2019. Projects that take place in multiple City Districts will be listed individually in both Districts.



3. Additional Information

To find the most current information related to projects listed in this report, please visit the **Data and Maps** section of the Public Works page on the City of Dallas website:

<https://www.dallascityhall.com/departments/public-works/Pages/Data-and-Maps.aspx>



Public Works

HOME

ADMINISTRATIVE AND FINANCIAL SERVICES

CITY SERVICE REQUEST

DATA AND MAPS

ENGINEERING, INTERAGENCY AND SURVEY SERVICES

PARTNERSHIP PROGRAMS

CONSTRUCTION STANDARDS

RIGHT-OF-WAY


Welcome to the Department of Public Works

Robert Perez, Director

320 E. Jefferson Blvd.
Dallas, Texas 75203
214-670-4491

Sandra Donehoo, Executive Assistant
214-671-0737

Resurfacing, Street Cut, Construction Inspection and Pavement Management



HOME

ADMINISTRATIVE AND FINANCIAL SERVICES

CITY SERVICE REQUEST

DATA AND MAPS

ENGINEERING, INTERAGENCY AND SURVEY SERVICES

PARTNERSHIP PROGRAMS

CONSTRUCTION STANDARDS

RIGHT-OF-WAY MANAGEMENT

PAVEMENT MANAGEMENT

FAQS

STREET MAINTENANCE

MOVEMENT PROGRAM

Data and Maps

2017 Bond Program
All projects in the 2017 Bond Program.

Active Capital Projects
Capital projects from the 2017 bond program and previous bond programs that are under design, under construction, or recently completed.

Project Coordination
Capital Improvement Program, Maintenance and DWU projects.

Infrastructure Management Program
Comprehensive Plan for maintaining the City's Steets, Sidewalks, and Alleys.

Needs Inventory
The Needs Inventory is the list of the City's needs based on maintenance records, master plans, citizen input and Council recommendations.

Pavement Condition
Pavement Condition of City-maintained streets and alleys.

PBW Maintenance Projects
Street Maintenance Program (non-Bond projects) for the current fiscal year.

Right-of-Way Permits
Right-of-Way permits and inspections for construction in the public right-of-way, including the street, median and prakway.

Thoroughfare Plan
The Thoroughfare Plan and the Central Business District Streets and Vehicular Circulation Plan.

VIMEO CITY OF DALLAS

WHAT IS PARKING DAY?
An annual celebration of Dallas that gives our community an opportunity to experience the joy of parking and the benefits of a walkable city.

Reclaim your city, one parking spot at a time. Watch video

Capital Projects by Council District

- Council District 1
- Council District 2
- Council District 3
- Council District 6
- Council District 7
- Council District 8
- Council District 11
- Council District 12
- Council District 13

4. Activity By District

District 1

Project Name/ Type	Project Location	Project Manager	% Complete	Scheduled Start	Scheduled Finish
Street Maintenance Projects (non-Bond)					
Full-Depth Asphalt	900 W Colorado Blvd, from Rainbow Dr to Turner Ave	Williams, Jerry	95%	12/03/19	03/03/20
Full-Depth Asphalt	2000-2300 Kessler Pkwy, from N Edgefield Ave to W Colorado Blvd	Williams, Jerry	95%	12/03/19	03/03/20
AOC	900-1000 S Waverly Dr, from Burlington Blvd to W Clarendon Dr	McGonnigil, Kenneth	25%	10/18/19	01/16/20
Full-Depth Asphalt	3300 Grafton Ave, from S Westmoreland Rd to Shasta Ave	Williams, Jerry	3%	12/20/19	03/20/20
2017 Bond Projects					
Streetscape/ Urban Design	Bishop Ave, from 10th St to Jefferson Blvd	Lap Trinh	0%	1/21/2020	Sep. 2020
Other Capital Projects					
Intergovernmental Partnership Project	Polk St/Tyler St Roundabouts	Lap Trinh	0%	1/21/2020	Feb. 2021
Complete Street Project	Davis Street, from Beckley Ave to Hampton Road	Horace Pizzarello	80%	3/18/2019	March 2020
Unimproved Alley Projects					
Alley Improvement	2807-2835 W Colorado Blvd, from Westmount Ave to Hartsdale Dr	Rose, Ricky	0%	N/A	March 2020
Alley Improvement	2103-2219 W Illinois Ave, from S Montreal Ave to Hollywood Ave	Rose, Ricky	0%	N/A	March 2020
Alley Improvement	1402-1512 Mountain Lake Rd, from S Edgefield Ave to Tennessee Ave	Rose, Ricky	0%	N/A	March 2020
Alley Improvement	1702-1830 Mountain Lake Rd, from Rugged Dr to S Waverly Dr	Rose, Ricky	0%	N/A	March 2020
Alley Improvement	2103-2219 Mountain Lake Rd, from S Montreal Ave to Hollywood Ave	Rose, Ricky	0%	N/A	March 2020
Alley Improvement	4005-4131 Poinsettia Dr, from Dryden Dr to Andrews St	Rose, Ricky	0%	N/A	March 2020
Alley Improvement	2233-2241 Riviera Dr, from Rockford Dr to W Illinois Ave	Rose, Ricky	0%	N/A	March 2020
Alley Improvement	2734-2740 Texas Dr, from end of concrete at 2730 Texas Dr to 2740 Texas Dr	Rose, Ricky	0%	N/A	March 2020

District 2

Project Name/Type	Project Location	Project Manager	% Complete	Scheduled Start	Scheduled Finish
Street Maintenance Projects (non-Bond)					
Street Rehabilitation	900-1000 Fletcher St, from Parry Ave to S Haskell Ave	Williams, Jerry	4%	12/17/19	3/03/20
Full Depth Asphalt	4800 Upshur St, from S Fitzhugh Ave to Rowan Ave	Williams, Jerry	95%	10/23/19	01/24/20
2017 Bond Projects					
Complete Street Improvement	Cedar Springs Ave, from Douglas to Oak Lawn Ave	Kevin Taylor	N/A	10/28/2019	May 2020
Street Reconstruction	Bombay Ave, from Huron Dr to Thurston Dr	Ridwan Naife	N/A	3/16/2020	May 2021
Street Reconstruction	Fillmore Dr, from Empire Central to Lockhaven Dr	Ridwan Naife	N/A	3/16/2020	May 2021
Street Reconstruction	Lenel Pl, from Clover Ln to Wemdon Dr	Lap Trinh	0%	3/16/2020	March 2022
Alley Reconstruction	2503-2623 W Lovers Ln & 2502-2614 W Amherst Ave	Jose Lopez	0%	3/30/2020	May 2021
Alley Reconstruction	3703-3771 Cortez Dr & 3702-3770 Durango Dr	Dhiyaa Tohme	0%	3/30/2020	May 2021
Alley Reconstruction	4503-4535 Live Oak St & 4514-4522 Bryan St	Jose Lopez	0%	3/30/2020	May 2021
Alley Reconstruction	503-511 N Prairie Ave & 4721-4721 Tremont St	Jose Lopez	0%	3/30/2020	May 2021
Alley Reconstruction	5100-5152 Lahoma St & 5101-5147 N Hall St	Jose Lopez	0%	3/30/2020	May 2021
Alley Reconstruction	5300-5358 Willis Ave & 5303-5355 Richard Ave	Jose Lopez	0%	3/30/2020	May 2021
AOC	Alma St, from Cockrell Ave to End of Pavement	Christopher Lutz	N/A	N/A	March 2020
Partial Reconstruction	Barry Ave, from EGrand Ave to Ware St	Christopher Lutz	N/A	N/A	March 2020
Partial Reconstruction	Burlew St, from Bryan St to San Jacinto St (School 1 block away)	Christopher Lutz	N/A	N/A	March 2020
Street Resurfacing	Brown St, from Shelby Ave to Reagan St	Christopher Lutz	N/A	N/A	March 2020
Street Resurfacing	Fairmount St, from Shelby Ave to Regan St	Christopher Lutz	N/A	N/A	March 2020

District 2 (Cont.)

Project Name/Type	Project Location	Project Manager	% Complete	Scheduled Start	Scheduled Finish
2017 Bond Projects					
AOC	Delano Pl, from N Haskell Ave to N Peak St	Christopher Lutz	N/A	N/A	March 2020
AOC	Pryor St, from Main St to Commerce St	Christopher Lutz	N/A	N/A	March 2020
Partial Reconstruction	Ring St, from E Grand Ave to Hay St	Christopher Lutz	N/A	N/A	March 2020
AOC	Roseland Ave, from N Peak St to Ashby St	Christopher Lutz	N/A	N/A	March 2020
Partial Reconstruction	N St Mary Ave, from Columbia Ave to N Munger Blvd	Christopher Lutz	N/A	N/A	March 2020
AOC	Worth St, from N Haskell Ave to N Peak St	Christopher Lutz	N/A	N/A	March 2020
Other Capital Projects					
Thoroughfares	Central Blvd, from Commerce to Live Oak	Matthew Stevens	90%	N/A	Feb. 2020
Thoroughfares	Pearl Street, from Commerce to Live Oak	Matthew Stevens	90%	N/A	Feb. 2020
Thoroughfares	Live Oak, from Olive to Central Blvd	Matthew Stevens	90%	N/A	Feb. 2020
Street Resurfacing	Henderson Ave (N) from Richard to Ross	Orlando Maffei	60%	3/25/2019	March 2020
Complete Streets	Henderson St from US 75 to Ross Ave	Orlando Maffei	60%	3/25/2019	March 2020
Complete Streets	Cedar Springs Ave, from Douglas to Oak Lawn Ave	Kevin Taylor	N/A	10/28/2019	May 2020
Bridge Repair & Modification	Houston Street Viaduct	Lap Trinh	90%	9/6/2016	April 2020
Unimproved Alley Projects					

No Alley Improvement Projects scheduled at this time.

District 3

Project Name/ Type	Project Location	Project Manager	% Complete	Scheduled Start	Scheduled Finish
Street Maintenance Projects (non-Bond)					
Street Rehabilitation	3500 Britt St, from Margewood Dr to Millar Dr	Williams, Jerry	75%	12/10/19	03/10/20
Street Rehabilitation	2600 Chalmers St, from W Illinois Ave to Engle Ave	Williams, Jerry	75%	12/10/19	03/10/20
Full-Depth Asphalt	6000-6100 Tyrone Dr, from S Ledbetter Dr to Farnsworth Dr	Williams, Jerry	25%	12/20/19	03/20/20
Partial Reconstruction	4600-4700 Country Creek Dr, from S Walton Walker Blvd to Country Creek Ct	McGonnigil, Kenneth	25%	10/22/19	01/20/20
Partial Reconstruction	4500-4600 Half Crown Dr, from S Westmoreland Rd to Bronze Way	McGonnigil, Kenneth	25%	11/06/19	02/04/20
Full-Depth Asphalt	4500-4600 Cedar Path Dr, Western Park Dr to Knoxville St	Williams, Jerry	3%	12/20/19	03/20/20
Full-Depth Asphalt	5100 Frio Dr, from E Ledbetter Dr to Arden Rd	Williams, Jerry	3%	12/16/19	03/16/20
2017 Bond Projects					
AOC	Bonnywood Ln, from S Hampton Rd to Wayland Dr	Christopher Lutz	N/A	N/A	March 2020
AOC	S Franklin St, from W Kiest Blvd to Southwood Dr	Christopher Lutz	N/A	N/A	March 2020
Other Capital Projects					
No other scheduled Capital Improvement Projects at this time.					
Unimproved Alley Projects					
Alley Improvement	2503-2577 Engle Ave, from S Franklin St to Chalmers St	Rose, Ricky	0%	N/A	March 2020

District 4

Project Name/Type	Project Location	Project Manager	% Complete	Scheduled Start	Scheduled Finish
Street Maintenance Projects (non-Bond)					
AOC	2500-2700 E Illinois Ave, from alley approx. 300 ft. east of Skylark Dr to Parrot St	McGonnigil, Kenneth	25%	12/03/19	03/02/20
AOC	1300 Seevers Ave, from South Shore Dr to Appian Way	McGonnigil, Kenneth	25%	10/18/19	01/16/20
Street Rehabilitation	1700-3000 Sargent Rd, from Southerland Ave to E Oveton Rd	Williams, Jerry	25%	10/14/19	01/14/20
Street Resurfacing	200-300 E Pembroke Ave, from Rockwood St to S Storey St	Williams, Jerry	25%	10/15/19	01/15/20
Full-Depth Asphalt	3100 Maryland Ave, from E Corning Ave to E Kiest Blvd	Williams, Jerry	3%	12/16/19	03/16/20
Street Rehabilitation	2800 Alex St, from Dead-end to Childers St	Williams, Jerry	3%	10/08/19	01/08/20
2017 Bond Projects					
Street Reconstruction	Anzio Cir from Garapan Dr to S Polk St	Sam Haile	0%	March 2020	Aug. 2021
Street Reconstruction	E Corning Ave from Arizona to S Marsalis Ave	Sam Haile	0%	March 2020	Aug. 2021
Other Capital Projects					
Street Reconstruction	Hampton Rd, from Ledbetter Rd to south of Crow Creek Dr	Tony Payberah	0%	3/15/2020	Jan. 2021
Street Reconstruction	Bonnie View, from Overton to Springview	Kevin Taylor	97%	N/A	Jan. 2020
Street Reconstruction	Fordham from Bonnie View to Illinois	Kevin Taylor	97%	N/A	Jan. 2020
Street Improvements	The Bottom, Phase 1 - which includes N. Denley Dr. - Hutchins Ave. to Levee; N. Moore St. - Hutchins Ave. to Levee and May Hall St. - Denley Dr. to Moore St.	Liong So	5%	N/A	Sept. 2021
Paving and Drainage	Hampton Rd (S) from Crow Creek Dr to north of W Ledbetter Dr	Tony Payberah	N/A	8/19/2019	May 2021
Target Neighborhood	Hendricks Ave from Denley Drive to Moore Street	Liong So	10%	N/A	March 2021
Street Petitions	Michigan Ave, from Saner Ave to Hobson Ave	Kevin Taylor	25%	5/13/19	Nov. 2020
Unimproved Alley Projects					
Alley Improvement	Alley behind 1203 Arizona Ave to cul-de-sac in front	Rose, Ricky	0%	N/A	March 2020
Alley Improvement	2510-2535 Millermore St	Kenneth McGonnigil	0%	N/A	March 2020

District 5

Project Name/ Type	Project Location	Project Manager	% Complete	Scheduled Start	Scheduled Finish
Street Maintenance Projects (non-Bond)					
Full-Depth Asphalt	2300-2400 Hillburn Dr, from Ravehill Ln to Daingerfield Dr	Williams, Jerry	95%	10/18/19	01/18/20
Full-Depth Asphalt	1600 Oak Hill Cir, from Eldon Dr to Danville Dr	Williams, Jerry	95%	12/03/19	03/19/20
Full-Depth Asphalt	8400 Stonehurst St, from Dorfspring Dr to Ridgedorf Dr	Williams, Jerry	95%	10/18/19	01/18/20
AOC	200 Freddie St, from Bridges St to Redkey St	McGonnigil, Kenneth	25%	11/22/19	02/20/20
AOC	6100 Howard Ave, from Elmira St to Lasca St	McGonnigil, Kenneth	25%	12/03/19	03/02/20
AOC	8000 S Reno Ct, from Prichard Ln to N Reno Ct	McGonnigil, Kenneth	25%	11/22/19	02/20/20
Street Rehabilitation	7100 Fairdale Ave, from Elva Ave to Urban Ave	Williams, Jerry	4%	12/17/19	03/17/20
Street Rehabilitation	900-1000 Gardenview Dr, from dead-end to Alto Garden Dr	Williams, Jerry	4%	12/17/19	03/17/20
2017 Bond Projects					
Alley Reconstruction	10005-10119 Shayna Dr & 10002-10106 Hymie Cir	Jose Lopez	0%	March 2020	May 2021
Alley Reconstruction	10315-10542 Castlerock Dr, 10315-10529 Checota Dr & 1608-1604 Gardenside Dr	Jose Lopez	0%	March 2020	May 2021
Alley Reconstruction	1830-1886 Red Cloud Dr & 9803-9851 Glengreen Dr	Jose Lopez	0%	March 2020	May 2021
Alley Reconstruction	1885-2025 Red Cloud Dr & 2002-2080 Corvette Dr	Jose Lopez	0%	March 2020	May 2021
Other Capital Projects					
Street Petitions	Crenshaw Dr, from Cushing Dr to Old Seagoville Rd	Kevin Taylor	25%	N/A	Nov. 2020
Unimproved Alley Projects					
Alley Improvement	7105-7125 Amy St.	Kenneth McGonnigil	0%	N/A	March 2020
Alley Improvement	1550-1551 Joan Dr.	Kenneth McGonnigil	0%	N/A	March 2020
Alley Improvement	7354-7532 Ravehill Ln.	Kenneth McGonnigil	0%	N/A	March 2020
Alley Improvement	1404-1476 Templecliff Dr	Kenneth McGonnigil	0%	N/A	March 2020

District 6

Project Name/ Type	Project Location	Project Manager	% Complete	Scheduled Start	Scheduled Finish
Street Maintenance Projects (non-Bond)					
No Street Maintenance Projects scheduled at this time.					
2017 Bond Projects					
Street Reconstruction	Lenel Pl, from Wemdon Dr to Mixon Dr	Lap Trinh	0%	3/16/2020	3/5/2022
Street Reconstruction	Lenel Pl, from Clover Ln to Wemdon Dr	Lap Trinh	0%	3/16/2020	3/5/2022
Street Reconstruction	Lenel Pl, from Lively Ln to Clover Ln	Lap Trinh	0%	3/16/2020	3/5/2022
Street Maintenance	Shady Trl, from Manana Dr to Andjon Dr	Christopher Lutz	N/A	N/A	March 2020
Other Capital Projects					
Thoroughfares	Chalk Hill Rd, from Davis St to 800' south of I-30	Matthew Stevens	90%	N/A	May 2020
Alley between Manana Dr. and Park Ln.	From Larga Dr. to Marsh Ln.	Lap Trinh	90%	N/A	March 2020
Goodnight Lane Phase II	from Royal Ln. to Harcourt Street	Liong So	83%	8/6/2018	July 2020
Thoroughfares	Fort Worth Ave Improvements, from Sylvan Ave to West Commerce St	Horacio Pizzarello	30%	4/1/2019	Oct. 2020
Unimproved Alley Projects					
Alley Improvement	4114-4198 Beechwood Ln.	Kenneth McGonnigil	0%	N/A	March 2020

District 7

Project Name/Type	Project Location	Project Manager	% Complete	Scheduled Start	Scheduled Finish
Street Maintenance Projects (non-Bond)					
Full-Depth Asphalt	1300 South Blvd, from Parnell St to Gould St	Williams, Jerry	95%	10/21/19	01/21/20
Full-Depth Asphalt	6000 Woodville St, from Dorris St to Valentine St	Williams, Jerry	95%	12/03/19	03/03/20
AOC	5100 Military Pkwy, from Cooper St, from bridge east of Parkdale Dr to Parkdale Dr	McGonnigil, Kenneth	25%	12/03/19	03/02/20
Partial Reconstruction	2200 Cooper St, from Central Serv E to Edgewood St	McGonnigil, Kenneth	25%	12/11/19	03/10/20
Partial Reconstruction	7200-7300 Hunnicut Rd, from Everglade Rd to Banting Way	McGonnigil, Kenneth	25%	12/11/19	03/10/20
Street Rehabilitation	3700 Elmira St, from Parkdale Dr to Belgrade Ave	Williams, Jerry	4%	12/17/19	03/17/20
2017 Bond Projects					
Street Resurfacing	Jennie Lee Ln from N St Augustine Dr to Moss Glen Dr	Christopher Lutz	75%	5/6/2019	Dec. 2019
Other Capital Projects					
Complete Streets	S Lamar St, from I-45 to Hatcher	Dhiyaa Tohme	60%	9/28/2015	June 2020
Complete Streets	Grand Ave, from S. Good Latimer to R.B. Cullum Ave	Dhiyaa Tohme	50%	5/20/2015	March 2020
Complete Streets	MLK, from R.B. Cullum Ave to S.M. Wright	Dhiyaa Tohme	60%	9/28/2015	May 2020
Public/Private Development	Meek St, from Carbondale St to Hull St	Liong So	10%	N/A	March 2021
Street Reconstruction	JB Jackson Jr. Blvd, from Grand Ave to MLK Jr. Blvd	Dhiyaa Tohme	60%	9/28/2015	March 2020
Street Reconstruction	Beall Street from Dolphin to Dead End	Mehari Abraha	2%	N/A	Sept. 2021
Street Reconstruction	Imperial St from Robert L. Parrish Ave To Montie St	Osiris Muhammad	N/A	Jan. 2020	Sept. 2021
Street Reconstruction	Mingo Street from Dolphin to Dead End	Mehari Abraha	2%	N/A	Sept. 2021
Street Reconstruction	Montie St from Imperial St To Junction St	Osiris Muhammad	N/A	Jan. 2020	Sept. 2021

Unimproved Alley Projects

No Alley Improvement projects currently scheduled at this time.

District 8

Project Name/ Type	Project Location	Project Manager	% Complete	Scheduled Start	Scheduled Finish
Street Maintenance Projects (non-Bond)					
Full-Depth Asphalt	300 Stoneport Dr, from Bellbrook Dr to Pemberton Hill Rd	Williams, Jerry	95%	12/03/19	03/03/20
Partial Reconstruction	8400-8800 S Hampton Rd, from LBJ Serv S to Beckleymeade Ave	McGonnigil, Kenneth	25%	10/14/19	12/30/19
Street Rehabilitation	2600-2900 Ripple Rd, from Tracy Rd to Johnson Ln	Williams, Jerry	4%	11/12/19	02/12/20
Full-Depth Asphalt	9200-9400 Metz Ave, from Hogan Dr to W Daniieldale Rd	Williams, Jerry	3%	12/16/19	03/16/20
Street Restoration	2700 Lucky Ln, from Tracy Rd to Barree Dr	Williams, Jerry	3%	10/10/19	01/10/20
2017 Bond Projects					
Sidewalk Improvements	Council District 8 sidewalks (various locations)	Efrain Trejo	60%	8/5/2019	7/25/2021
Partial Reconstruction	Arborcrest Dr, from Glencaim Dr to S RL Thornton Serv W	Christopher Lutz	N/A	N/A	March 2020
Other Capital Projects					
No Capital Improvement Projects scheduled at this time.					
Unimproved Alley Projects					
No Alley Improvement Projects scheduled at this time.					

District 9

Project Name/ Type	Project Location	Project Manager	% Complete	Scheduled Start	Scheduled Finish
Street Maintenance Projects (non-Bond)					
No Street Maintenance Projects scheduled at this time.					
2017 Bond Projects					
Street Resurfacing	Wyatt St, from Maplegrove Ln to Wyatt Cir	Christopher Lutz	N/A	N/A	March 2020
Partial Reconstruction	Dawn Dr, from Gus Thomasson Rd to Thale Dr	Christopher Lutz	N/A	N/A	March 2020
Partial Reconstruction	Gus Thomasson Rd, from Dawn Dr to Desdemona Dr	Christopher Lutz	N/A	N/A	March 2020
Partial Reconstruction	Gus Thomasson Rd, from Easton Rd to Sylvia Dr	Christopher Lutz	N/A	N/A	March 2020
Partial Reconstruction	Gus Thomasson Rd, from Sylvia Dr to Dawn Dr	Christopher Lutz	N/A	N/A	March 2020
Partial Reconstruction	Hambrick Rd, from Champa Dr to Northlake Dr	Christopher Lutz	N/A	N/A	March 2020
Partial Reconstruction	Meadowlark Ln, from Santa Maria Ln to Sperry St	Christopher Lutz	N/A	N/A	March 2020
Partial Reconstruction	Pasadena Pl, from Pasadena Ave to Winsted Dr	Christopher Lutz	N/A	N/A	March 2020
AOC	Rutgers Dr, from Trammel Dr to Middlebury Dr	Christopher Lutz	N/A	N/A	March 2020
AOC	Sylvia Dr, from Crest Ridge Dr to Desdemona Dr	Christopher Lutz	N/A	N/A	March 2020
Other Capital Projects					
Streetscape / Urban Design	Casa View and Gus Thomasson Streetscape Improvements	Liong So	70%	N/A	March 2020
Unimproved Alley Projects					
No Alley Improvement projects currently scheduled at this time.					

District 10

Project Name/Type	Project Location	Project Manager	% Complete	Scheduled Start	Scheduled Finish
Street Maintenance Projects (non-Bond)					
No Street Maintenance Projects scheduled at this time.					
2017 Bond Projects					
Alley Reconstruction	9003-9131 Webb Kay Dr & 9006-9132 Windy Crest Dr	Horacio Pizzarello	0%	2/17/2020	10/20/2020
Alley Reconstruction	9506-9650 Dartridge Dr & 9605-9679 Covemeadow Dr	Horacio Pizzarello	0%	2/17/2020	10/20/2020
Alley Reconstruction	9603-9616 Greensprint Drive & 9626-9626 Church Rd	Horacio Pizzarello	0%	2/17/2020	10/20/2020
Alley Reconstruction	9606-9734 Shady Dale Lane & 9709-9733 Shoreview Rd	Horacio Pizzarello	0%	2/17/2020	10/20/2020
Alley Reconstruction	9805-8805 Buxhill Dr, 9804-9846 Chiswell Rd & 8805-8817 Fenchurch Rd	Horacio Pizzarello	0%	2/17/2020	10/20/2020
Street Reconstruction Local Streets	Lockhaven Dr from Lynford Dr to Lanshire Dr	Horacio Pizzarello	0%	2/17/2020	12/20/2020
Street Reconstruction Local Streets	Lynford Dr from Ferndale Rd to Lockhaven Dr	Horacio Pizzarello	0%	2/17/2020	12/20/2020
Street Reconstruction Local Streets	Lockhaven Dr from Lockyer Dr to Lynford Dr	Horacio Pizzarello	0%	2/17/2020	12/20/2020
Street Reconstruction Local Streets	Lockhaven Dr from E Northwest Hwy to Lockyer Dr	Horacio Pizzarello	0%	2/17/2020	12/20/2020
Partial Reconstruction	Caulan Dr, from Willowdell Dr to Galva Dr	Christopher Lutz	N/A	N/A	March 2020
Partial Reconstruction	Chesterton Dr, from Lynbrook Dr to Lanward Dr	Christopher Lutz	N/A	N/A	March 2020
Partial Reconstruction	Chiswell Rd, from Lanshire Dr to Audelia Rd	Christopher Lutz	N/A	N/A	March 2020
Street Maintenance	LaValle Ln, from Woodbrook Dr to Greenville Ave	Christopher Lutz	N/A	N/A	March 2020
Street Resurfacing	Loma Vista Dr, from Club Meadows Dr to Echo Valley Dr	Christopher Lutz	N/A	N/A	March 2020
Other Capital Projects					
Lake Highlands Trail Extension South	Lake Highlands Town Center to White Rock Trail West of Skillman Street	Tony Payberah	30%	4/22/2019	April 2020
Intergov. Partnership Projects	LBJ/Skillman Interchange (LBJ East)	Chiamin Korngjebel	N/A	Aug. 2019	Dec. 2024
Unimproved Alley Projects					
No Alley Maintenance Projects scheduled at this time.					

District 11

Project Name/ Type	Project Location	Project Manager	% Complete	Scheduled Start	Scheduled Finish
Street Maintenance Projects					
Partial Reconstruction	6000 La Cosa Dr, from Preston Rd to Trails End Dr	McGonnigil, Kenneth	25%	10/01/19	March 2020
2017 Bond Projects					
Street Resurfacing	Haraby Ct, from Preston Trail Dr to end of pavement	Christopher Lutz	N/A	N/A	March 2020
Street Resurfacing	Dove Brook Cir, from Stone Canyon Rd to end of pavement	Christopher Lutz	N/A	N/A	March 2020
Partial Reconstruction	Greenwich Ln, from Hampstead Ln to Forest Ln	Christopher Lutz	N/A	N/A	March 2020
Street Resurfacing	Gladeside Ct, from Gladeside Ct to Preston Trail Dr	Christopher Lutz	N/A	N/A	March 2020
Partial Reconstruction	Midpark Rd, from Goldmark Dr to N Central Serv E	Christopher Lutz	N/A	N/A	March 2020
Street Resurfacing	Steuben Ct, from Preston Trail Dr to Steuben Ct	Christopher Lutz	N/A	N/A	March 2020
Street Resurfacing	Meadowside Dr, from Laurel Wood Ln to Kendallwood Dr	Christopher Lutz	N/A	N/A	March 2020
Street Resurfacing	Knollview Dr, from Hillcrest Rd to Hillcrest Rd	Christopher Lutz	N/A	N/A	March 2020
AOC	Vallew View Ln, from Valley View Ln to L B J Serv	Christopher Lutz	N/A	N/A	March 2020

Other Capital Projects

No other Capital Improvement Projects scheduled at this time.

Unimproved Alley Projects

No Alley Improvement projects currently scheduled at this time.

District 12

Project Name/ Type	Project Location	Project Manager	% Complete	Scheduled Start	Scheduled Finish
-----------------------	------------------	-----------------	------------	--------------------	---------------------

Street Maintenance Projects (non-Bond)

No Street Maintenance Projects scheduled at this time.

2017 Bond Projects

Street Reconstruction Thoroughfares	Frankford Rd (Wb Lane Only), from City Limit to Appleridge Dr	Manjeeta Sitaula	0%	March 2020	June 2021
Street Reconstruction Thoroughfares	Davenport Rd, from Winding Creek Rd to Creek Bend Rd	Manjeeta Sitaula	0%	March 2020	June 2021
Street Reconstruction Local Streets	Crownover Ct from Genstar Ln to End of Pavement	Osiris Muhammad	N/A	March 2020	March 2022
Street Reconstruction Local Streets	Mimms Dr from Featherwood Dr to Mimms Dr	Osiris Muhammad	N/A	March 2020	March 2022
Alley Reconstruction	7607-7777 La Sobrina Dr & 7624-7772 Querida Ln	Travis Coltharp	N/A	March 2020	March 2022
Alley Reconstruction	7620-7768 La Manga Dr & 7625-7771 Querida Ln	Travis Coltharp	N/A	March 2020	March 2022
Alley Reconstruction	7805-7871 La Verdura Dr & 7806-7846 El Pastel Dr	Travis Coltharp	N/A	March 2020	March 2022
Alley Reconstruction	7805-7887 Querida Ln & 7808-7858 La Manga Dr	Travis Coltharp	N/A	March 2020	March 2022
Alley Reconstruction	7806-7870 Querida Ln & 7807-7867 La Sobrina Dr	Travis Coltharp	N/A	March 2020	March 2022
Partial Reconstruction	Campbell Rd, from Colegrove Dr to Hillcrest Rd	Christopher Lutz	N/A	N/A	March 2020

Other Capital Projects

Alley Reconstruction	17203-17215 Townsley Ct	Ashok Patel	N/A	Jan. 2020	Sept. 2020
Alley Reconstruction	6834-6922 Blue Mesa Dr & 17702-17726 Hillcrest Rd	Ashok Patel	99%	N/A	Sept. 2020
Alley Reconstruction	7114-7122 Claren Ct & 7104-7112 Judi Ct	Ashok Patel	99%	N/A	Sept. 2020
Alley Reconstruction	17101-17409 Earthwind Dr & 6001-6101 Campbell Rd	Ashok Patel	99%	N/A	Sept. 2020
Alley Reconstruction	17726-17820 Hillcrest Rd & 6926-6930 Blue Mesa Dr	Ashok Patel	99%	N/A	Sept. 2020

Unimproved Alley Projects

No Alley Improvement projects currently scheduled at this time.

District 13

Project Name/ Type	Project Location	Project Manager	% Complete	Scheduled Start	Scheduled Finish
Street Maintenance Projects (non-Bond)					
Street Rehabilitation	4800 Alan Dale Ln, from Cherokee Trl to Shadywood Ln	Williams, Jerry	4%	10/21/19	01/21/20
2017 Bond Projects					
Street Reconstruction Local Streets	Joyce Way from Thackery St to Hillcrest Rd	Sam Haile	0%	March 2020	Aug. 2021
Street Reconstruction Local Streets	Meadow Crest Dr from Inwood Road to Lamplighter Lane	Sam Haile	0%	March 2020	Aug. 2021
Street Resurfacing	Cochran Chapel Cir, from Midway Rd to Cochran Chapel Cir	Christopher Lutz	N/A	N/A	March 2020
Street Resurfacing	Hillcrest Rd, from Park Ln to Walnut Hill Ln	Christopher Lutz	N/A	N/A	March 2020
AOC	Stefani Dr, from Hillcrest Rd to Boedeker St	Christopher Lutz	N/A	N/A	March 2020
Other Capital Projects					
No other Capital Improvement Projects scheduled at this time.					
Unimproved Alley Projects					
Alley Improvement	5905-5959 Colhurst St.	Kenneth McGonnigil	0%	N/A	March 2020
Alley Improvement	6023-6143 Joyce Way	Kenneth McGonnigil	0%	N/A	March 2020
Alley Improvement	6506-6630 Pemberton Dr.	Kenneth McGonnigil	0%	N/A	March 2020
Alley Improvement	5510-5564 Preston Haven Dr.	Kenneth McGonnigil	0%	N/A	March 2020
Alley Improvement	8715-8799 Rexford Dr.	Kenneth McGonnigil	0%	N/A	March 2020
Alley Improvement	9863-9863 Rockbrook Dr.	Kenneth McGonnigil	0%	N/A	March 2020
Alley Improvement	11110-11280 Russwood Cir.	Kenneth McGonnigil	0%	N/A	March 2020
Alley Improvement	5311-5423 Stonegate Rd.	Kenneth McGonnigil	0%	N/A	March 2020
Alley Improvement	5700-5730 Stonegate Rd.	Kenneth McGonnigil	0%	N/A	March 2020
Alley Improvement	10405-10515 Westlawn Dr.	Kenneth McGonnigil	0%	N/A	March 2020

District 14

Project Name/Type	Project Location	Project Manager	% Complete	Scheduled Start	Scheduled Finish
-------------------	------------------	-----------------	------------	-----------------	------------------

Street Maintenance Projects (non-Bond)

No Street Maintenance Projects scheduled at this time.

2017 Bond Projects

Complete Streets	Abrams Rd from Gaston Ave to S Beacon St	Linda Majeed	0%	2/17/2020	Oct. 2020
Complete Streets	Cedar Springs Ave., from Douglas to Oak Lawn.	Kevin Taylor	N/A	10/28/2019	May 2020
Street Resurfacing	Alcott St, from N Fitzhugh Ave to Lee St	Christopher Lutz	N/A	N/A	March 2020
Street Resurfacing	Vandelia St, from Prescott Ave to Hawthorne Ave	Christopher Lutz	N/A	N/A	March 2020
AOC	N Hall St, from Floyd St to Swiss Ave	Christopher Lutz	N/A	N/A	March 2020
AOC	N Hall St, from Gaston Ave to Floyd St (Baylor Hospital)	Christopher Lutz	N/A	N/A	March 2020

Other Capital Projects

Street Resurfacing	Henderson Ave (N) from Richard to Ross	Orlando Maffei	60%	3/25/2019	March 2020
Complete Streets	Henderson St from US 75 to Ross Ave	Orlando Maffei	60%	3/25/2019	March 2020
Complete Streets	Cedar Springs Ave., from Douglas to Oak Lawn.	Kevin Taylor	N/A	10/28/2019	May 2020

Unimproved Alley Projects

No Alley Improvement Projects scheduled at this time.