


2006 Bond Program Project Status As of December 2013



Propositions	Bond Sale Authorized	Completed/ Cancelled or Reprogrammed	Under Award	Remaining to be Awarded	On Hold
Street & Transportation Improvements	\$ 390,421,920	89.6%	9.7%	0.4%	0.4%
Flood Protection & Storm Drainage Facilities	\$ 334,313,043	65.9%	31.8%	0.0%	2.3%
Park & Recreation Facilities	\$ 343,230,711	74.3%	18.4%	5.0%	2.2%
Library Facilities	\$ 46,200,974	58.1%	38.7%	3.2%	0.0%
Cultural Arts Facilities	\$ 60,857,189	53.6%	21.4%	21.4%	3.6%
City Hall, City Service & Maintenance Facilities	\$ 34,747,501	73.5%	8.8%	14.7%	2.9%
Land Acquisition	\$ 1,500,000	0.0%	0.0%	100%*	0.0%
Economic Development	\$ 41,496,519	All Funds Allocated / Under Negotiation			
Farmers Market Improvements	\$ 6,636,760	5.0%	0.0%	95%**	0.0%
Land Acquisition	\$ 22,551,771	31.2%	68.8%	0.0%	0.0%
Court Facilities	\$ 7,944,968	0.0%	100.0%	0.0%	0.0%
Public Safety Facilities & Warning Systems	\$ 63,621,395	52.5%	30.5%	16.9%	0.0%
2006 Bond Program Overall Project Status	\$ 1,353,522,751	80.5%	15.2%	3.2%	1.1%

-
- *Production volume reduced due to housing recession
- **Funds reserved for privatization efforts.

2006 Bond Program Update as of December 2013

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
Proposition 1: Street & Transportation Improvements							
Category: Alley Petitions							
PB06U000	District 14 Alley Petitions	400,000	14	Completed			2/28/2009
PB06U001	Goodwin Av & Vanderbilt Av - Laneri Av to Glencoe St	154,920	14	Completed			11/26/2011
PB06U002	Nebraska Av & Ramona Av - Maywood Av to Graceland Av	54,881	4	Completed			12/15/2011
PB06U004	Thurston Dr & Wanebe Dr - Bombay Ave to Gilford St	88,703	2	Completed			12/12/2011
PB06U003	Pringle Dr & Norco St - Canada Dr to Bernal St	173,577	3	Canceled			
Category: Alley Reconstruction							
PB06U005	9th St & 10th St - Zang to Madison	100,394	1	Completed			11/21/2013
PB06U006	Aberdeen & Mimosa - Tibbs to Tulane	236,116	13	Completed			5/31/2008
PB06U007	Aberdeen Ave & Mimosa Ln - Tibbs to Edgemere	234,839	13	Completed			6/30/2013
PB06U008	Azalea & Rex - Preston to "T" Alley1	110,856	11	Completed			6/30/2013
PB06U009	Berkley & Newport - Waverly To Rugged	225,532	1	Completed			11/21/2013
PB06U010	Carillon Dr (13908 - 14030) Peyton - Spring Valley to "T" Alley	178,642	11	Completed			11/20/2013
PB06U011	Carry Back Cir. & TU ROW - Pensive to T-alley	147,639	13	Completed			2/28/2013
PB06U012	Catamore (3144) & Woodwind - Dundee including "T"	313,042	13	Completed			2/28/2013
PB06U013	Chattington (7606) & Rolling Acres-Tophill toCarriage	324,592	12	Completed			1/21/2013
PB06U014	Cliffbrook(7019) &Gateridge-Hillcrest to Cliffbroo	420,413	11	Completed			1/20/2011
PB06U015	Colgate & Marquette - Boedeker to Durham	248,879	13	Completed			8/3/2012
PB06U016	Cromwell(11001) - Royal to Cromwell	311,290	13	Completed			2/28/2013

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 1: Street & Transportation Improvements

Category: Alley Reconstruction

PB06U017	Eudora Dr (7110 - 7238) Mason Dells - St. Judes to Saint Michaels	290,996	11	Completed			6/30/2013
PB06U018	Image La (4406 - 4530) "T" Alley to Cockrell Hill	301,207	1	Completed			11/21/2013
PB06U019	Leameadow (7119) & Town Bluff - Hillcrest to Wildvine	327,042	12	Completed			9/13/2010
PB06U020	Marquette(7207) & Centenary - Airline to Durham	182,179	13	Completed			6/30/2013
PB06U021	Marsalis & Lancaster - 11th to Jefferson	59,731	1	Completed			12/13/2013
PB06U022	Marsalis & Lancaster - E. Tenth To E. Ninth	118,501	1	Completed			12/13/2013
PB06U023	Mason Dells Drive & Yamini - Chicot to St. Judes	175,057	11	Completed			6/30/2013
PB06U024	Meletio(5739) & Charlestown - Nuestra to Jamestown	299,803	13	Completed			6/30/2013
PB06U025	Paldao Dr (7311 - 7429) Spring Valley - Meandering to Carillon	336,133	11	Completed			1/21/2013
PB06U026	Peyton & Sprucewood - Meandering to Paldao	452,340	11	Completed			11/20/2013
PB06U027	Rex Dr & Royal Crest Dr - Royalshire Dr east to "T" Alley	241,221	11	Completed			11/7/2008
PB06U028	Rolling Hills & Spring Grove - Coit to Carillon	265,361	11	Completed			11/20/2013
PB06U029	Steinman Avenue (300-322) 8th - Patton to Denver	75,302	1	Completed			11/21/2013
PB06U030	Tahoe & Brush Creek-Brush Creek to Roaring Springs	172,301	11	Completed			1/21/2013
PB06U031	Talisman Dr & Wildflower from Wildflower to Caraway	207,949	13	Completed			2/28/2013
PB06U032	Tennant (509-517) Hampton - Jefferson to Tennant	35,736	1	Completed			12/13/2013
PB06U033	Whitehall & Jubilee Trail - Shans to Cromwell	425,087	13	Completed			2/28/2013

Category: Barrier Free Ramps

PB06U034	10th St & Oak Cliff	5,105	1	Completed			8/31/2008
PB06U035	13139 Blossomheath Ln @ Alpha Rd	7,658	11	Completed			4/30/2009
PB06U036	14019 Coit - Bus Stop	1,914	11	Completed			4/30/2009

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 1: Street & Transportation Improvements

Category: Barrier Free Ramps

PB06U037	14740 Meandering Way	7,658	11	Completed			8/31/2009
PB06U038	1631 S. Marsalis Ave	3,829	4	Completed			8/31/2008
PB06U040	2001 Deer Path	1,914	4	Completed			8/1/2009
PB06U041	2100 N. Prairie Creek Rd & 9199 Bruton Rd	11,487	5	Completed			4/30/2009
PB06U043	2601 Prichard Ln @ Reva St	7,658	4	Completed			4/30/2009
PB06U044	2901 Matilda	7,658	14	Completed			4/30/2009
PB06U045	3145 Mcdermott Ave	3,829	7	Completed			4/30/2009
PB06U046	3423 Forest Ln	9,572	13	Completed			4/30/2009
PB06U047	3434 Forest Ln	3,829	13	Completed			4/30/2009
PB06U048	3525 Turtle Creek	7,658	14	Completed			4/30/2009
PB06U049	3535 Forest Ln	1,914	13	Completed			4/30/2009
PB06U050	4001 Live Oak St	11,487	14	Completed			8/1/2009
PB06U051	5619 Belmont Ave	7,658	14	Completed			4/30/2009
PB06U052	5723 Harvest Hill	22,973	13	Completed			8/31/2009
PB06U053	6015 Berkshire Ln	3,829	13	Completed			4/30/2009
PB06U054	6300 Elam Rd	34,460	5	Completed			4/30/2009
PB06U055	6500 S. Cockrell Hill Rd	1,914	8	Completed			8/31/2008
PB06U056	726 Edgemont Ave	9,572	4	Completed			8/31/2009
PB06U057	7575 Frankford Road	4,500	12	Completed			8/31/2009
PB06U058	8613 Old Hickory Tr	1,914	8	Completed			8/31/2008
PB06U059	900 W. Canty St	7,657	3, 1	Completed			8/1/2009

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 1: Street & Transportation Improvements

Category: Barrier Free Ramps

PB06U168	9th St @ Polk St	7,658	1	Completed			8/1/2009
PB06U061	9th St @ Tyler	7,658	1	Completed			8/1/2008
PB06U062	Abrams Rd @ Meadowknoll Dr	12,763	10	Completed			8/31/2009
PB06U063	Anita (5500) @ McMillan	5,743	14	Completed			4/30/2009
PB06U064	Applecross Ln @ Kilbridge Ln	7,657	12	Completed			8/1/2009
PB06U065	Applecross Ln @ Springcreek Rd	7,657	12	Completed			8/1/2009
PB06U066	Aqua Dr @ Northlake Dr	7,658	9	Completed			4/30/2009
PB06U067	Aqua Dr @ Waterview Rd	7,658	9	Completed			4/30/2009
PB06U068	Bandera Ave @ Thackery St	3,829	13	Completed			8/31/2008
PB06U042	Beckley Ave (S) - W Jefferson Blvd to Sunset Ave	7,658	1	Completed			4/30/2009
PB06U069	Belt Line Rd @ Alexis Dr	7,658	11	Completed			8/1/2009
PB06U070	Bennett Ave at Live Oak St	5,743	2	Completed			4/30/2009
PB06U071	Bishop Ave (S) @ W. Yarmouth St	3,829	1	Completed			8/31/2008
PB06U072	Blue Creek Dr @ Horizon Dr	3,829	5	Completed			8/31/2008
PB06U073	Bonnie View Rd @ Highland Hills Dr	3,829	8	Completed			8/31/2008
PB06U074	Brentfield Dr @ Meadowcreek Dr	7,657	12	Completed			4/30/2009
PB06U075	Bristol Dr @ W. Saner Ave	1,914	4	Completed			4/30/2009
PB06U076	Bruton Rd - Prichard Ln to Buckner Blvd	22,973	4	Completed			4/30/2009
PB06U078	Bryan St at N Fitzhugh Ave	5,743	2	Completed			4/30/2009
PB06U077	Bryan St at N Peak St	3,829	2	Completed			4/30/2009
PB06U079	Bryan St at N Prairie Ave	7,658	2	Completed			4/30/2009

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 1: Street & Transportation Improvements

Category: Barrier Free Ramps

PB06U080	Butler St @ Harry Hines Blvd	7,658	2	Completed			4/30/2009
PB06U081	Camp Wisdom Rd @ Westmoreland Rd	3,829	8	Completed			8/1/2009
PB06U082	Clearwood Dr @ S. Polk St	7,658	8	Completed			8/31/2008
PB06U083	Clearwood Dr @ Woodshire Dr	3,829	8	Completed			8/31/2008
PB06U084	Coit Rd @ Hwy 190	6,400	12	Completed			8/31/2008
PB06U085	Dixon Ave @ Bourquin St	7,658	7	Completed			4/30/2009
PB06U086	Dorrington Dr @ Ferguson Rd	7,658	7	Completed			4/30/2009
PB06U087	Ella Ave @ Alcorn Ave	7,658	5	Completed			4/30/2009
PB06U088	Ella Ave @ Capestone Dr	3,829	5	Completed			4/30/2009
PB06U089	Ella Ave @ Elam Rd	7,658	5	Completed			4/30/2009
PB06U090	Ferguson Rd @ Crest Ridge Dr	7,658	9	Completed			4/30/2009
PB06U091	Ferguson Rd @ Healy Dr	7,658	7, 9	Completed			8/31/2009
PB06U093	Ferguson Rd @ Highwood Dr	7,658	9	Completed			8/31/2009
PB06U094	Ferguson Rd @ Peavy Rd	7,657	7, 9	Completed			4/30/2009
PB06U096	Ferguson Rd @ Province Ln	7,658	9	Completed			4/30/2009
PB06U097	Ferguson Rd @ San Paula Ave	7,658	9	Completed			4/30/2009
PB06U098	Ferguson Rd @ Skyview Dr	3,829	9	Completed			4/30/2009
PB06U099	Ferguson Rd @ Woodmeadow Pwy	67,006	9	Completed			6/30/2009
PB06U100	Field St (N) @ Elm St	3,829	14	Completed			8/31/2009
PB06U101	Field St (N) @ Patterson St	1,914	14	Completed			4/30/2009
PB06U039	Frankford Rd - Hwy 190 to City Limit	34,460	12	Completed			4/30/2009

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 1: Street & Transportation Improvements

Category: Barrier Free Ramps

PB06U107	Garland Rd - Knob Oak Dr to N. Buckner Blvd	13,401	9	Completed			4/30/2009
PB06U102	Garland Rd @ Alvin St	5,743	9	Completed			8/31/2008
PB06U105	Garland Rd @ Fuller Dr	5,743	9	Completed			8/31/2008
PB06U106	Garland Rd @ Lochmond Cir	3,829	9	Completed			8/31/2008
PB06U108	Goldwood Dr @ Indian Ridge Trail	10,042	5	Completed			8/31/2008
PB06U112	Grand Ave @ Jeffries St	1,914	7	Completed			4/30/2009
PB06U113	Gus Thomasson Rd @ Aledo Dr	7,658	9	Completed			4/30/2009
PB06U114	Gus Thomasson Rd @ Casa View Ave	7,658	9	Completed			4/30/2009
PB06U115	Gus Thomasson Rd @ Desdemona Dr	7,658	9	Completed			4/30/2009
PB06U116	Gus Thomasson Rd @ Fern Dr	7,658	9	Completed			4/30/2009
PB06U117	Gus Thomasson Rd @ Hermosa Dr	7,658	9	Completed			4/30/2009
PB06U118	Gus Thomasson Rd @ Losa Dr	7,658	9	Completed			4/30/2009
PB06U119	Gus Thomasson Rd @ Newcombe Dr	7,658	9	Completed			4/30/2009
PB06U120	Gus Thomasson Rd @ San Felipe Dr	7,658	9	Completed			4/30/2009
PB06U121	Gus Thomasson Rd @ San Medina Ave	7,658	9	Completed			8/31/2009
PB06U122	Gus Thomasson Rd @ Woodale Dr	7,658	9	Completed			4/30/2009
PB06U123	Gus Thomasson Rd @ Zacha Dr	7,658	9	Completed			8/31/2009
PB06U124	Harlandale Ave @ Brightside Dr	7,658	4	Completed			8/31/2008
PB06U125	Hatcher St @ Bradshaw St	3,829	7	Completed			4/30/2009
PB06U126	Hatcher St @ Electra St	3,829	7	Completed			4/30/2009
PB06U127	Hatcher St @ Meadow St	5,743	7	Completed			4/30/2009

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 1: Street & Transportation Improvements

Category: Barrier Free Ramps

PB06U128	Hatcher St @ Roberts Ave	3,829	7	Completed			4/30/2009
PB06U129	Hatcher St @ Spring Garden Dr	3,829	7	Completed			4/30/2009
PB06U130	Hatcher St @ Verdun Ave	3,829	7	Completed			4/30/2009
PB06U131	Highdale Dr @ Forest Ln	3,829	13	Completed			4/30/2009
PB06U132	Hillcrest Rd @ Hillwood Ln	7,659	11, 12	Completed			4/30/2009
PB06U134	Holly Tree Dr @ Fox Fire Dr	1,914	12	Completed			4/30/2009
PB06U135	Idaho Ave @ E. Louisiana Ave	7,658	4	Completed			8/31/2008
PB06U136	Illinois Ave (W) @ S. Vernon Ave	3,829	3	Completed			8/31/2008
PB06U137	Inwood Rd - Forest Ln to Harvest Hill Rd	38,289	13	Completed			4/30/2009
PB06U138	Jamestown Rd @ Brookstown Dr	1,914	13	Completed			8/31/2009
PB06U139	Kelly Blvd @ Timberglen Rd	3,829	12	Completed			8/31/2009
PB06U140	Kings Hwy - N. Polk St to Timbergrove Cir	22,973	3	Completed			8/31/2008
PB06U141	Lake June Rd @ Whitley Dr	1,914	4	Completed			4/30/2009
PB06U142	Lamar @ Memorial	7,658	2	Completed			8/31/2008
PB06U143	Lemmon @ Douglas	5,743	14	Completed			4/30/2009
PB06U144	Lemmon @ Oak Grove	3,829	14	Completed			4/30/2009
PB06U145	Lemmon @ Wycliff	1,914	14	Completed			4/30/2009
PB06U146	Lindsley @ Tenison Memorial	12,763	14	Completed			8/31/2009
PB06U147	Lippitt Ave @ Lockwood Blvd	7,658	9	Completed			4/30/2009
PB06U148	Masters Dr (N) @ Checota Dr	7,658	5	Completed			4/30/2009
PB06U149	Masters Dr (N) @ Muskogee Dr	7,658	5	Completed			4/30/2009

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 1: Street & Transportation Improvements

Category: Barrier Free Ramps

PB06U150	Masters Dr (N) @ Tokowa Dr	7,658	5	Completed			4/30/2009
PB06U151	McCommas @ Skillman	7,658	14	Completed			8/31/2009
PB06U152	Meadow Rd @ Meadow Park Pl	3,829	13	Completed			4/30/2009
PB06U153	Meadow Rd @ Rambler Rd	7,658	13	Completed			8/30/2009
PB06U154	Meadow Rd @ Treehouse Ln	3,829	13	Completed			6/10/2009
PB06U155	Meandering Way @ La Sobrina Dr	3,829	12	Completed			8/31/2009
PB06U156	Montana Ave (E) @ S. Marsalis Ave	1,914	4	Completed			8/31/2008
PB06U157	Monte Carlo St @ W. Saner Ave	3,829	3	Completed			8/31/2008
PB06U158	N Fitzhugh Ave at Sycamore St	3,828	2, 14	Completed			4/30/2009
PB06U160	N Prairie Ave at Sycamore St	3,829	2	Completed			8/31/2009
PB06U161	Peavy Rd @ Cayuga Dr	7,658	9	Completed			4/30/2009
PB06U162	Peavy Rd @ Millmar Cir	7,658	9	Completed			4/30/2009
PB06U163	Peavy Rd @ Millmar Dr	7,658	9	Completed			8/31/2009
PB06U164	Peavy Rd @ Redondo Dr - Naylor St	7,658	9	Completed			4/30/2009
PB06U165	Pickrell Dr @ Osborn Rd	1,914	7	Completed			4/30/2009
PB06U166	Polk St (S) @ Drury Dr - Clear Fork Dr	7,658	4, 5	Completed			8/31/2008
PB06U169	Preston Rd @ Highcourt Pl	7,658	11	Completed			4/30/2009
PB06U170	Preston Rd @ Regency Pl	7,658	11	Completed			4/30/2009
PB06U171	Ravensway Dr @ Church Rd	7,658	10	Completed			8/31/2008
PB06U172	Ridgeway St (702) @ Junius St	3,829	14	Completed			8/31/2009
PB06U173	Ross Ave @ Summit Ave	3,829	2	Completed			8/31/2009

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 1: Street & Transportation Improvements

Category: Barrier Free Ramps

PB06U174	Salado Dr. @ Carta Valley Dr	7,657	12	Completed			4/30/2009
PB06U175	Simpson Stuart Rd @ Bonnie View Rd.	1,914	8	Completed			8/31/2008
PB06U176	Skillman @ Ellsworth	7,658	14	Completed			8/31/2009
PB06U177	Skillman @ Kenwood	7,658	14	Completed			8/31/2009
PB06U178	Stoneport Dr @ Alcorn Ave	3,829	5	Completed			4/30/2009
PB06U179	Winding Ridge Dr @ Church Rd	3,829	10	Completed			8/31/2008
PB06U180	Woodwind Ln - Dundee Dr	3,829	13	Completed			4/30/2009
PB06U181	Wynnewood Dr - S. Polk St to W. Illinois Ave	22,973	3	Completed			8/31/2008
PB06U182	York St @ 2nd Ave	1,914	7	Completed			4/30/2009
PB06U183	York St @ Verdun Ave	7,658	7	Completed			4/30/2009

Category: Bridge Repair and Modification

PB06U184	Belt Line Rd. over Hickory Creek	191,445	8	Completed			12/1/2011
PB06U185	Canada Drive over W. Fork Trinity River	127,630	3, 6	Completed			12/1/2011
PB06U188	Colorado Blvd. over Coombs Creek	76,578	3	Completed			12/1/2011
PB06U189	Continental Ave. over Trinity River	127,630	6	Completed			12/1/2011
PB06U190	Duncanville Road over Five Mile Creek	76,578	3	Completed			12/1/2011
PB06U191	E. Kiest Blvd over Lancaster Kiest Shopping Center	255,260	4	Completed			12/1/2011
PB06U192	Gayglen Dr. over Elam Creek	102,104	5	Completed			12/1/2011
PB06U193	Kiest Blvd. over DART (BNSF) RR	127,630	4	Completed			12/1/2011
PB06U194	Lake June Rd. over Prairie Creek	114,867	5	Completed			4/12/2013
PB06U195	Lawson Rd. over Mesquite Br. Trib.	51,052	8	Completed			12/1/2011

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 1: Street & Transportation Improvements

Category: Bridge Repair and Modification

PB06L410	Marsh Lane Tributary Furneus Creek	-00	12	Completed			12/1/2011
PB06L411	Morrell Avenue over Little Cedar Creek	-00	7	Completed			12/1/2011
PB06U198	Ravenview Rd. over Hickory Creek	51,052	8	Completed			12/1/2011
PB06U199	Simpson Stuart Rd. over Fivemile Creek	159,538	8	Completed			4/12/2013
PB06U200	TI Blvd. over Floyd Branch	95,723	10	Completed			12/1/2011
PB06U187	Cloverhill Road over Hickory Creek Trib.	89,341	8	Canceled			
PB06U196	Lawther (West) over White Rock Creek	191,446	9, 10	Canceled			

Category: Hike and Bike Trails

PB06P749	Trinity Strand Trail	-00	CW	Under Award - Construction	09/01/2005	9/12/2012	2/28/2014
PB06P849	Coombs Creek Trail Phase III (Stevens Park Tennis Court to Hampton Rd)	-00	CW	Remaining to-be-awarded	2/28/2014	7/31/2014	10/30/2015

Category: Intergovernmental Partnership Projects

PB06U204	Cockrell Hill - IH 30 to Davis (Partnership project with TxDOT & Dallas County)	313,970	CW	Completed			12/1/2000
PB06U207	Congestion Mitigation & Air Quality Intersection Imp (Partnership project with TxDOT & Dallas County)	638,150	CW	Completed			12/1/2011
PB06U211	Dolphin Rd - IH 30 to Military Parkway (Partnership project with Dallas County)	1,531,560	2, 7	Completed			3/15/2009
PB06U213	IH 20 at Clark Road (Partnership project with TxDOT)	500,000	3	Completed			12/1/2011
PB06U214	IH 20 Frontage Roads from Bonnie View to JJ Lemmon (Partnership project with TxDOT)	4,722,310	CW	Completed			8/15/2010
PB06U217	Jupiter Rd - Garland Rd to Centerville (Partnership project with TxDOT)	255,260	9	Completed			11/2/2008
PB06U223	Mountain Creek - Grady Niblo to Spur 408 (Partnership project with TxDOT)	3,509,825	3	Completed			1/28/2011
PB06U233	US 75 at Bryan (Partnership project with Dallas County, TxDOT & DART)	1,148,670	14	Completed			12/31/2009

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 1: Street & Transportation Improvements

Category: Intergovernmental Partnership Projects

PB06U226	Park Lane from Boedecker to US 75 (Partnership project with TxDOT)	957,225	13	Canceled			
PB06U202	Bonnie View Rd - Langdon to Wintergreen (Design, ROW & Construction managed by Dallas County)	7,913,060	CW	Under Award - Construction	04/06/2009	07/09/2013	12/30/2014
PB06P692	East Dallas Veloway Ph II - Elm St to Parry Avenue	-00	CW	Under Award - Construction	01/28/2009	9/25/2013	9/25/2014
PB06P658	IH-30 Bridge Pedestrian and Bicycle Components	-00	CW	Under Award - Construction	4/13/2011	2/1/2013	3/1/2017
PB06P653	Katy Trail Extension - Phase VI	-00	CW	Under Award - Construction	11/8/2006	6/22/2011	10/30/2015
PB06U218	La Prada from Millmar to Motley (Partnership project with Dallas County)	191,445	9	Under Award - Construction	10/01/2007	01/24/2014	3/31/2015
PB06U220	McKinney Avenue Trolley Downtown Extension (Partnership project with TxDOT)	3,828,900	14	Under Award - Construction	2/14/2007	8/25/2010	3/31/2014
PB06U221	Montfort from Peterson to Alpha (Partnership project with TxDOT)	510,520	11	Under Award - Construction	01/08/1997	04/15/2010	8/29/2014
PB06U224	Northwest Hwy - W. Lawther to Buckner (Partnership project with TxDOT & Dallas County)	1,340,115	9, 10	Under Award - Construction	7/5/1988	12/15/1907	1/31/2014
PB06U230	Sylvan Bridge from Irving to Gallagher - Amenities (Partnership project with TxDOT)	9,827,510	2, 6	Under Award - Construction	1/28/2004	8/8/1911	6/30/2014
PB06U203	CBD Fair Park Link- Hall St to I-30 (Partnership project with DART and Baylor)	4,125,929	CW	Under Award - Design	1/23/2008	3/26/2014	9/20/2015
PB06U205	Cockrell Hill - La Reunion to Singleton (Partnership project with Dallas County)	5,679,535	CW	Under Award - Design	01/11/2010	12/12/2014	8/30/2016
PB06U206	Cockrell Hill from Davis to the City Limits (Project managed by Dallas County)	446,705	CW	Under Award - Design	11/7/2012	8/15/2014	11/1/2015
PB06U208	Dallas County 2006 Call for Projects	1,001,896	CW	Under Award - Design	various	various	various
PB06P655	Keller Springs at Westgrove Roundabout	-00	12	Under Award - Design	4/6/2011	01/07/2015	3/27/2016
PB06U219	Ledbetter / Grady Niblo Ext - Merrifield to Mt. Creek (Partnership project with Dallas County)	1,276,300	3	Under Award - Design	10/19/2004	12/30/2014	3/30/2016
PB06U222	Motor St - IH 35E to Medical Center Dr (Partnership project with TxDOT & Dallas County)	1,914,450	2	Under Award - Design	08/30/2011	09/01/2015	12/31/2016

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 1: Street & Transportation Improvements

Category: Intergovernmental Partnership Projects

PB06U227	Park Lane from US 75 to Greenville (Partnership project with TxDOT)	957,225	13	Under Award - Design	1/8/1997	4/1/2018	12/3/2019
PB06U215	Riverfront Blvd - Cadiz St to Continental Ave (Partnership project with TxDOT & Dallas County)	5,488,091	2, 6	Under Award - Design	4/8/2009	3/26/2014	12/15/2016
PB06U229	Spring Valley at Goldmark (Partnership project with Dallas County)	382,890	11	Under Award - Design	06/01/2006	11/01/2014	12/1/2015
PB06U234	Valley View/Walnut - IH 635 to City Limits (Partnership project with TxDOT)	893,410	10, 11	Under Award - Design	1/0/1900	10/1/2015	12/1/2016
PB06U236	Walnut Hill - Malibu to Luna (Partnership project with Dallas County)	3,573,640	6	Under Award - Design	12/12/2007	1/31/2014	2/27/2015
PB06U232	Traffic Accident Reduction Roadway Improvements - On-Demand	395,653	CW	In Progress	various	various	various
PB06P730	Traffic Control and Safety Treatments	-00	CW	In Progress	various	various	various
PB06U201	Alpha Rd - Noel to Preston (Partnership project with Dallas County)	4,467,050	11	On Hold	TBD	TBD	TBD
PB06U209	Davis - Hampton to Westmoreland (Partnership project with Dallas County)	5,296,645	1, 3	On Hold	TBD	TBD	TBD
PB06U228	SH 78 - Buckner (Loop 12) to IH 635 (Partnership project with TxDOT)	191,445	9	On Hold	TBD	TBD	TBD

Category: Multi-modal Transportation Facilities

PB06U237	Union Station - Systems renovation	3,960,000	CW	Completed			10/12/2010
----------	------------------------------------	-----------	----	-----------	--	--	------------

Category: School Flasher Upgrades

PB06U238	School Flasher Upgrades - Citywide - Phase 1	2,300,000	CW	Completed			11/30/2011
----------	--	-----------	----	-----------	--	--	------------

Category: Sidewalk Improvements

PB06U240	Arapaho: Hillcrest to Coit	12,763	12	Completed			11/30/2010
PB06U239	Arapaho: Preston to Hillcrest	15,954	12	Completed			11/30/2010
PB06U241	Beltline: Hillcrest to Coit	223,353	12	Completed			11/30/2010
PB06U242	Campbell: Frankford to Preston	70,197	12	Completed			11/30/2010

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 1: Street & Transportation Improvements

Category: Sidewalk Improvements

PB06U243	Campbell: Hillcrest to Coit	47,861	12	Completed			11/30/2010
PB06U244	Campbell: Preston to Hillcrest	89,341	12	Completed			11/30/2010
PB06U245	Coit: Frankford to McCallum	135,607	12	Completed			11/30/2010
PB06U246	Coit: McCallum to Campbell	95,723	12	Completed			11/30/2010
PB06U248	Community from Webb Chapel Ext. to NW Hwy	130,000	6	Completed			2/7/2013
PB06U253	Hillcrest: Arapaho to Beltline	28,717	12	Completed			11/30/2010
PB06U254	Hillcrest: Campbell to Arapaho	153,156	12	Completed			11/30/2010
PB06U255	Keller Springs: Dallas North Tollway to Preston	197,827	12	Completed			11/30/2010
PB06U256	Keller Springs: Preston to Campbell	15,954	12	Completed			11/30/2010
PB06U257	Kelly: Old Mill to Frankford	44,671	12	Completed			11/30/2010
PB06U258	Marsh: Frankford to Trinity Mills	22,335	12	Completed			11/30/2010
PB06U259	McCallum: Hillcrest to Coit	15,954	12	Completed			4/1/2013
PB06U261	Midway: Frankford To Trinity Mills	28,717	12	Completed			11/30/2010
PB06U263	Mixon Drive - Durango to Clover	45,800	6	Completed			7/1/2011
PB06U264	Preston: Campbell to Keller Springs	239,306	12	Completed			11/30/2010
PB06U265	Preston: Frankford to Campbell	207,399	12	Completed			11/30/2010
PB06U266	Preston: Keller Springs to Arapaho	103,699	12	Completed			11/30/2010
PB06U267	Preston: President GB Tollway to Frankford	175,491	12	Completed			6/19/2012
PB06U268	Rosemead Marsh to Midway	111,676	12	Completed			11/30/2010
PB06U269	Rosemead: Midway to Dallas North Tollway	15,954	12	Completed			11/30/2010
PB06U270	Rosewood Avenue from Lucas Dr. to Wycliff Dr.	180,000	2	Completed			12/31/2010

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 1: Street & Transportation Improvements

Category: Sidewalk Improvements

PB06U274	Sidewalk Replacement (01-2007)	640,262	CW	Completed			7/31/2008
PB06U249	Frankford: Campbell Road to Preston	12,763	12	Canceled/Reprogrammed			
PB06U250	Frankford: Kelly to Marsh	31,908	12	Canceled/Reprogrammed			
PB06U251	Frankford: Preston to Coit	15,954	12	Canceled/Reprogrammed			
PB06U252	Frankford: Rail line to Kelly	6,382	12	Canceled/Reprogrammed			
PB06U260	Midway: Frankford to Rosemead	19,145	12	Canceled/Reprogrammed			
PB06U262	Midway: Rosemeade to Kansas City Southern Railroad	54,243	12	Canceled/Reprogrammed			
PB06U275	Trinity Mills: Marsh to Midway	248,879	12	Canceled/Reprogrammed			
PB06U276	Waterview: Cullum to Frankford	127,630	12	Canceled/Reprogrammed			
PB06U271	Sidewalk Improvements along Arterial Streets to be determined	4,031,560	1, 10, 11	Under Award - Construction	various	various	6/1/2014
PB06U247	Community from NW Hwy to Denton Road (R803)	54,000	6	Under Award - Design	04/12/2006	04/09/2014	10/30/2015

Category: Sidewalk Petitions

PB06U278	Ewing Ave (S) - Clarendon Dr to 12th St	38,289	1, 7	Completed			8/19/2011
PB06U280	Huttig Ave - Shortal Dr to Buckner Blvd (S)	28,239	4	Completed			9/18/2011
PB06U277	Claymont Dr - Dangerfield Dr to 7233 Claymont Dr	158,261	4	Canceled			

Category: Street Petitions

PB06U282	Bagley St (N) - Goodman St to Dead End	530,941	6	Completed			11/3/2010
PB06U283	Bainbridge Dr - Camp Wisdom to Cliffwood Dr	894,686	8	Completed			4/9/2013
PB06U286	Fairway Ave - Gill St to James St	181,235	7	Completed			4/9/2013
PB06U287	Fowler St - Missouri Av to Illinois Av (E)	109,762	4	Completed			4/9/2013
PB06U288	Goodman St. - N Bagley St. to Morocco Ave.	390,548	6	Completed			11/3/2010

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 1: Street & Transportation Improvements

Category: Street Petitions

PB06U289	Helena Ave - Elam Rd to Jeane St	1,432,647	5	Completed			5/24/2013
PB06U290	Kimsey Dr - Maple Av to Dead End	491,848	2	Completed			6/17/2013
PB06U291	Laneri Ave - Merrimac Ave to Mercedes Ave	110,825	14	Completed			4/12/2013
PB06U292	Locust Ave - Dalton St to Dead End	435,661	4	Completed			4/9/2013
PB06U294	Missouri Av (E) - Fowler St to Illinois Ave (E)	89,596	4	Completed			4/9/2013
PB06U295	Ninth St (W) - Westmoreland Rd (N) to Ravinia Dr (N)	530,245	1	Completed			3/5/2010
PB06U296	Old Homestead Dr - Pleasant Dr to Holcomb Rd	809,174	5	Completed			4/9/2013
PB06U297	Oldgate Ln. - Garland Rd to Diceman Dr.	1,923,563	9	Completed			4/12/2013
PB06U298	Pleasant Vista Dr - Elam to Silver Meadow (Alley)	779,181	8	Completed			5/24/2013
PB06U299	Ranier Street - Mary Cliff Road - Montclair Avenue (N)	268,023	3	Completed			7/26/2013
PB06U300	Riseden Dr - Winding Rose Tr to Hillcrest Rd	555,191	12	Completed			6/14/2013
PB06U302	St. Mary Avenue - Terry Street - Garland Avenue	187,279	2	Completed			6/17/2013
PB06U303	Stedman Dr - Davenport Rd to ex Pavement N Stedman	344,601	12	Completed			1/30/2011
PB06U306	Woodway Dr - Fountaindale Dr to Dead-End	288,920	8	Completed			7/29/2013
PB06U285	Fairport Rd - Murdock Rd to Dowdy Ferry Rd	784,925	8	Canceled/Reprogrammed			
PB06U284	Cliffdale Ave. - Avon St. to Dead End	308,865	3	Canceled			
PB06U281	Avon St. - Westmount Av. to Cliffdale Av.	118,917	3	Under Award - Construction	8/25/2010	11/14/2012	12/30/2014
PB06U293	Marcell Av - Dacki Av to Hord Av	650,913	1	Under Award - Construction	8/25/2010	11/14/2012	12/30/2014
PB06U304	Westmount Av - Davis St to Avon St	926,721	3	Under Award - Construction	6/10/2009	11/14/2012	12/30/2014
PB06U305	Westmount Ave. - Avon St. to Fort Worth Ave.	721,282	3	Under Award - Construction	6/10/2009	11/14/2012	2/28/2014
PB06U301	San Leon Av - Glenclyff Dr to Dead End	554,942	5	Under Award - Design	9/9/2009	9/24/2014	12/31/2015

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 1: Street & Transportation Improvements

Category: Street Reconstruction Local Streets

PB06U307	Beatrice St - Comstock St to Commerce St	982,751	6	Completed			8/16/2013
PB06U309	Campbell Rd reconstruction at DART crossing	135,000	12	Completed			4/1/2013
PB06U312	Forsythe Dr - Gayglen Dr to Komatty Dr	434,334	8	Completed			12/30/2013
PB06U320	Pueblo Street - Sylavan to Bataan	268,568	6	Completed			12/30/2013
PB06U310	Cantegral - Reconstruct pavement associated with the City Lights Development	299,999	CW	Canceled/Reprogrammed			
PB06U311	Englewood Road - Tilden to Oakenwald Street	232,826	CW	Canceled/Reprogrammed			
PB06U315	Oakenwald Street - Plowman Ave to Beckley Ave.	413,225	CW	Canceled/Reprogrammed			
PB06U316	Oakenwald Street - Zang Blvd. to Plowman Ave	234,784	CW	Canceled/Reprogrammed			
PB06U318	Plowman Avenue - Oakenwald St to Zang Ave	215,350	CW	Canceled/Reprogrammed			
PB06U319	Plowman Avenue - Tilden to Oakenwald Street	319,439	CW	Canceled/Reprogrammed			
PB06U308	Boundbrook Ave - Stillwater Ave to Woodbrook Dr	879,408	10	Under Award - Construction	10/28/2009	9/25/2013	10/31/2014
PB06U314	Morris St. - Sylvan to Topeka	175,000	6	Under Award - Construction	10/28/2009	12/11/2013	10/30/2014
PB06U317	Phantom Hill Rd - Bitter Creek Dr to Cheyenne Rd	550,155	8	Under Award - Construction	10/28/2009	9/25/2013	10/31/2014
PB06U313	Frankford at Kelly	218,247	12	Under Award - Design	8/25/2010	1/0/1900	12:00:00 AM

Category: Street Reconstruction Thoroughfares

PB06U321	Crowdus St (S) - Taylor St to St Louis St	125,303	2	Completed			10/25/2010
PB06U322	Crown Rd - Emerald St to Goodnight Ln	1,114,782	6	Completed			5/1/2012
PB06U323	Dilworth Rd - Pagemill Rd to Hillguard Rd	1,276,300	10	Completed			11/28/2011
PB06U324	Dolphin Rd - Samuel Blvd to Merrifield Rd	319,075	2, 7	Completed			12/29/2011
PB06U326	Empire Central Pl - Empire Central Dr to Empress Row	1,161,433	6	Completed			11/27/2010
PB06U327	Fitchburg St - Chalk Hill Rd to Weir St	704,517	3	Completed			11/20/2012

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 1: Street & Transportation Improvements

Category: Street Reconstruction Thoroughfares

PB06U329	Gordon St - Swiss Av to Live Oak Sr	446,705	14	Completed			6/30/2012
PB06U332	Irving Blvd (N Serv Rd) - Mockingbird In to Woodall St	2,125,040	6	Completed			4/1/2013
PB06U334	Lemmon Ave - Caddo St to N Haskell Av	1,084,855	14	Completed			1/6/2012
PB06U335	Liberty St - Bryan St to Live Oak St	308,865	14	Completed			2/28/2011
PB06U336	Lone Star Dr - Commerce St to Dead End (BNSF RR)	427,561	3	Completed			4/29/2011
PB06U337	Petal St - 11000 Blk	593,585	10	Completed			4/3/2012
PB06U338	Pinewood Dr - Gladwood La to Stults Rd	829,595	10	Completed			8/24/2012
PB06U339	Pulaski St - Irving Blvd to Halifax St	1,249,498	6	Completed			5/28/2013
PB06U340	Rambler Rd - Walnut Hill Ln to 750' North	751,967	13	Completed			1/28/2010
PB06U341	Regal Row - Viscount Row to UP RR	2,393,063	6	Completed			4/16/2013
PB06U342	River Wharf Dr - Barge Ln to Sea Harbor Rd	391,824	6	Completed			11/20/2012
PB06U343	Samuell Blvd - Tennison Pkwy to UP RR	1,604,309	2, 7	Completed			12/29/2011
PB06U347	Terre Colony Ct - Lone Star Dr North to 1200 ft	1,033,803	3	Completed			4/29/2011
PB06U348	Texas St- Live Oak St to Florence St	622,834	14	Completed			7/1/2011
PB06U349	Titan Dr - Empress Row to Governors Row	1,410,312	6	Completed			5/28/2013
PB06U350	Webb Chapel Rd - Altman Dr to Regent Dr	1,276,300	13	Completed			8/23/2012
PB06U351	Westchester Dr - Luther Ln to Berkshire Ln	427,561	13	Completed			4/16/2013
PB06U352	Westmoreland Rd (S) - 9th St to Sheldon Av	1,595,375	1	Completed			7/15/2011
PB06U331	Hobbs St - Haskell Av to Alpine St	446,705	2	Canceled			
PB06U328	Fordham Rd - Bonnie View Rd to Hale St	4,300,863	4	Under Award - Construction	6/24/2009	6/8/2011	2/28/2014
PB06U330	Henderson Av (S) - Winslow Av to Oleander St	707,070	2	Under Award - Construction	12/12/2007	5/25/2011	6/30/2014

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 1: Street & Transportation Improvements

Category: Street Reconstruction Thoroughfares

PB06U333	Lake June Rd - Pemberton Dr to C F Hawn Frwy(Serv Rd)	987,106	5	Under Award - Construction	10/14/2009	9/14/2011	2/28/2014
PB06U345	Southwell Rd - Ables Ln to Shady Tr	984,027	6	Under Award - Construction	6/9/2010	6/8/2011	2/28/2014
PB06U346	St Augustine Rd(S) - Old Seagoville Rd to CF Hawn	2,250,117	8	Under Award - Construction	10/14/2009	9/14/2011	2/28/2014

Category: Street Resurfacing

PB06U353	Abbott Ave. - Fitzhugh Ave. to Armstrong Pkwy.	179,703	14	Completed			10/6/2010
PB06U354	Ables Ln. - Electronic Ln. to Southwell Rd.	219,651	6	Completed			9/24/2009
PB06U355	Abrams Rd - Crestmont Dr. to Fisher Rd.	89,852	14	Completed			8/10/2009
PB06U356	Adair St. - Race St. to Concrete	37,906	2	Completed			9/2/2008
PB06U357	Alderson St. - Ellsworth Ave. to Winton St.	46,074	14	Completed			6/16/2010
PB06U358	Allegheny Dr. - Carrizo Ln. to Brockbank Dr.	187,744	6	Completed			11/20/2009
PB06U359	Anaheim Dr. - Northaven Rd. to Forest Ln.	212,504	6	Completed			11/20/2009
PB06U360	Arapaho Rd. - Hillcrest Rd. to Meandering Way	249,134	12	Completed			9/22/2011
PB06U361	Arapaho Rd. - Meandering Way to Coit Rd.	451,810	12	Completed			8/5/2011
PB06U362	Argonne Dr. - Montclair Ave. to Lausanne Ave.	22,208	3	Completed			8/31/2010
PB06U364	Arvana St. - Constance St. to Valley Ridge Rd.	100,572	6	Completed			9/21/2010
PB06U365	Ballard Ave. - Colorado Blvd. to Eldorado Ave.	110,910	1	Completed			7/23/2009
PB06U366	Bambi St. - Murdock Rd. to Dowdy Ferry Rd.	144,094	8	Completed			8/22/2011
PB06U367	Barbarosa Dr. - Farola Dr. to Monterrey Ave.	90,617	9	Completed			6/25/2010
PB06U368	Barret Dr. - Jim Miller Rd. to Bramlett Dr.@ Cul-d	167,451	5	Completed			8/15/2011
PB06U369	Barry Ave. (N) - Columbia Ave. to Elm Alley	11,870	14	Completed			6/16/2009
PB06U370	Barry Ave. (S) - RL Thornton Frwy. To Phillip Ave.	141,031	2	Completed			6/13/2008

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 1: Street & Transportation Improvements

Category: Street Resurfacing

PB06U371	Barry Ave. (S) - Ware St. to Haskell Ave.	337,964	2	Completed			8/7/2008
PB06U372	Baxtershire Dr. - Hillcrest Rd. to St Michaels Dr.	112,953	11	Completed			8/30/2010
PB06U373	Bayberry Ln. - Clark Rd. to County View Rd.	54,498	3	Completed			8/13/2010
PB06U374	Baylor St. - Dawson St. to Dead End	54,243	2	Completed			5/9/2008
PB06U375	Beaumont St. - Akard St. to Wall St.	28,844	2	Completed			6/16/2008
PB06U376	Beckley Ave. - 8th St. to 12th St.	268,916	1	Completed			7/7/2009
PB06U377	Beckley Ave. (N) - 1909 Beckley Ave. to 2211 Beckley Ave.	115,632	3, 6	Completed			6/12/2010
PB06U379	Beckley Ave. (N) - Commerce St. to Gulden Ln..	232,542	6	Completed			5/1/2013
PB06U380	Belt Line Rd. (S) - Merrydale Dr. to Vida Ln.	349,196	8	Completed			8/25/2009
PB06U381	Beltline Rd. (S) - 1803 Beltline Rd. to Kleberg Rd	374,722	8	Completed			8/12/2009
PB06U382	Bent Branch Ln. - Firelog Ln. to Flickering Shadow Dr.	52,711	11	Completed			6/28/2011
PB06U383	Black Gold Dr. - Cash Rd. to Transport Dr.	136,947	6	Completed			4/16/2011
PB06U384	Bluewood Dr. - Brierfield Dr. to Woodwick Dr.	184,297	8	Completed			7/23/2012
PB06U385	Boedeker St. - Blairview Dr. to Lakehurst Ave.	73,898	11	Completed			9/14/2010
PB06U386	Boisenberry Ln. - Country View Rd. to Bayberry Ln.	63,177	3	Completed			8/16/2010
PB06U387	Bollero Ave. - Antler Ave. to Elam Rd.	57,561	5	Completed			8/9/2011
PB06U388	Bomar Ave. - Forest Park Rd. to Maple Ave.	138,606	2	Completed			5/7/2009
PB06U389	Bonnie View Rd. - Cardiff St. to Persimmon Rd.	470,444	8	Completed			9/27/2010
PB06U390	Boundbrook Ave. - Stillwater Dr. to Gladwood Ln.	386,719	10	Completed			4/29/2011
PB06U391	Bowman Blvd. - Park Ln. to Walnut Hill Ln.	198,337	6	Completed			8/13/2010
PB06U392	Briargrove Ln. - Cobbler's In. to Spyglass Dr.	233,563	12	Completed			4/24/2013

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 1: Street & Transportation Improvements

Category: Street Resurfacing

PB06U393	Briarnoll Dr. - Carrolwood Dr. to Debbe Dr.	62,922	12	Completed			6/14/2011
PB06U394	Bridal Wreath Ln. - Deerfield Ln. to Periwinkle Dr.	36,119	3	Completed			9/8/2012
PB06U395	Bridges St. - Cul-De-Sac to Redkey St.	171,407	5	Completed			7/14/2011
PB06U396	Brockbank Dr. - Merrell Rd. to Coogan Dr.	302,738	6	Completed			11/12/2009
PB06U397	Broken Tree Tr. - Deerwood Dr. to Library Ln.	35,864	5	Completed			9/2/2011
PB06U398	Browder St. - Griffin St. (E) to Blakeney Blvd.	43,649	2	Completed			9/5/2008
PB06U399	Bryan St. - Central Expwy to Spenwick Ter.	147,157	14	Completed			5/28/2008
PB06U400	Bryson Dr. - Giddings Cir. To Wallbrook Dr.	161,197	10	Completed			10/19/2010
PB06U401	Buffalo St. - Austin St. to Cockrell Ave.	30,376	2	Completed			6/23/2008
PB06U402	Burbank St. - Denton Dr. to Dead End	78,110	14	Completed			8/13/2010
PB06U403	Calvert St. - Quebec St. to Irving Blvd.	141,031	6	Completed			6/9/2008
PB06U404	Camp Wisdom Rd. (W) - RL Thornton Frwy. To Woodwick Dr.	556,722	8	Completed			10/25/2011
PB06U406	Caswell St. - R.B.Cullum Blvd. to Second Ave.	15,698	7	Completed			6/1/2009
PB06U407	Cedar Crest Blvd. - Cadillac Dr. to Morrell Ave.	38,800	7	Completed			5/11/2009
PB06U408	Chadbourne Rd. - Stanford Ave. to Caruth Blvd.	207,909	14	Completed			10/14/2010
PB06U409	Chappel St. - Ft Worth Ave. to IH-30 Svc. Rd.	32,290	6	Completed			7/20/2010
PB06U410	Chartwell Dr. - Pagemill Rd. to Plano Rd.	470,955	10	Completed			10/7/2010
PB06U411	Cherry Laurel Ln. - Keenland Pkwy. To Sportsmans Pkwy.	136,309	6	Completed			4/24/2013
PB06U412	Chireno St. - Bowman Blvd. to Walnut Hill Ln.	182,128	6	Completed			8/20/2010
PB06U414	Clarendon Dr. (E) - Cliff St. to Corinth St.	520,220	7	Completed			7/22/2008
PB06U413	Clarendon Dr. (W) - Zang Blvd. to Bishop Ave.	92,300	1	Completed			7/28/2010

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 1: Street & Transportation Improvements

Category: Street Resurfacing

PB06U415	Clover Ln. - Marsh Ln. to Lakemont Dr.	282,189	6, 13	Completed			10/2/2009
PB06U417	Cockrell Ave. - 1900 Lamar to 2700 Lamar	277,468	2, 7	Completed			7/28/2008
PB06U419	Coeshire Dr. - Greenspan Ave. to Highfall Dr.	65,474	5	Completed			9/19/2011
PB06U420	Colorado Blvd. (W) - Beckley Ave. to Sylvan Ave.	374,977	1	Completed			8/24/2009
PB06U421	Columbia Ave. - Beacon Ave. to Fulton St.	41,990	14	Completed			7/26/2010
PB06U422	Congressman Ln. - Denton Dr. to Monroe Dr.	102,232	6	Completed			7/21/2010
PB06U423	Corinth St. - Good Latimer Expy. To Bourbon St.	45,436	2	Completed			7/16/2008
PB06U424	Corinth St. - Lamar St. to Gould St.	55,519	2	Completed			7/3/2008
PB06U425	Country View Rd. - Ashcrest Ln. to Bluestem Rd.	39,821	3	Completed			8/11/2010
PB06U426	Country View Rd. - Wheatland Rd. to Christie Ln. Alley	44,926	3	Completed			8/12/2010
PB06U427	Crawford St. (N & S) - Eighth St. to Twelfth St.	163,877	1	Completed			6/8/2009
PB06U428	Crest Ridge Dr. - Wood Dale Dr. to Casa Oaks Dr.	406,884	9	Completed			6/25/2010
PB06U429	Crowdus St. - Indiana St. to Canton St.	128,651	2	Completed			9/15/2008
PB06U430	Crutcher St. - Washington Ave. to Haskell Ave.	86,278	2	Completed			10/8/2008
PB06U431	Custer Dr. - Tacoma St. to Sunnyvale St.	67,389	4	Completed			6/9/2009
PB06U432	Davila Dr. - Marsh Ln. to Lakemont Dr.	293,932	6, 13	Completed			9/8/2009
PB06U434	Dawson St. - Good Latimer Expy. to Orleans St.	131,969	2	Completed			7/7/2008
PB06U435	Delaware Ave. Bishop Ave. to Griffith Ave.	110,655	1	Completed			4/24/2013
PB06U436	Delmar Ave. - Prospect Ave. to Llano Ave.	209,951	14	Completed			7/23/2010
PB06U437	Denley Dr. (S) - McVey Ave. to Illinois Ave.	208,547	4	Completed			6/26/2009
PB06U438	Denley Dr. (S) - Mentor Ave. to Kingsley Dr.	208,803	5	Completed			10/7/2011

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 1: Street & Transportation Improvements

Category: Street Resurfacing

PB06U439	Dennis Rd. - Northaven Rd. to Forest Ln.	208,930	6	Completed			10/2/2009
PB06U440	Denton Dr. - Hudnall St. to Denton Dr. Cut-Off	166,174	2	Completed			7/29/2009
PB06U441	Denton Dr. - King Rd. to Minert St.	107,082	2	Completed			1/11/2010
PB06U442	Denver St. (N) - Davis St. to Fifth St.	230,245	1	Completed			5/28/2009
PB06U443	Dilido Rd. - John West Rd. to Senate St.	198,465	7	Completed			6/25/2009
PB06U444	Directors Row - Cul-De-Sac to Profit Dr.	283,466	6	Completed			6/18/2010
PB06U445	Dividend Dr. - Directors Row to John W. Carpenter Frwy.	211,228	6	Completed			6/19/2010
PB06U447	Dunhaven Rd. - Marsh Ln. to Lakemont Dr.	258,574	6, 13	Completed			9/23/2009
PB06U449	Durango Dr. - El Centro Dr. to Marsh Ln.	141,797	6	Completed			8/31/2009
PB06U450	Eaton Dr. - Mixon Dr. to Wemdon Dr.	117,547	6	Completed			10/15/2009
PB06U451	Edgecliff Dr. - Queenswood Ln. to Lynngrove Dr.	45,819	10	Completed			9/22/2010
PB06U452	Edgefield Ave. (S) - Twelfth St. to Burlington Blvd.	79,386	1	Completed			4/24/2013
PB06P720	Edgemere Road - Northwood Road to Northwest Highwa	-00	13	Completed			4/24/2013
PB06U453	Edison St. - Hi Line Dr. to Stemmons Frwy.	40,842	2	Completed			9/18/2008
PB06U454	Eighth St. (E) - Patton Ave. to RL Thornton Frwy.	460,361	1	Completed			1/7/2011
PB06U455	El Centro Dr. - Webb Chapel Rd. to Manana Dr.	416,074	6	Completed			10/16/2009
PB06U456	Elderberry Ct. - Elderberry Ln. to Cul-De-Sac	9,700	3	Completed			8/13/2010
PB06U457	Elderberry Ln. - Sugarberry Rd. to Wheatland Rd.	99,551	3	Completed			8/13/2010
PB06U458	Electronic Ln. - Composite Dr. to Composite Dr.	156,219	6	Completed			9/16/2009
PB06U459	Eleventh St. (E) - Cedar Crest Dr. to Eighth St.	154,305	7	Completed			7/18/2009
PB06U460	Elsby Ave. - Lovers Ln. to Catawba Rd.	87,171	14	Completed			6/9/2009

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 1: Street & Transportation Improvements

Category: Street Resurfacing

PB06U461	Emerald St. - Royal Ln. to LBJ Frwy.	310,269	6	Completed			11/23/2009
PB06U462	Emily Rd. - Coit Rd. to Kit Ln.	407,012	11	Completed			4/9/2011
PB06U463	Ewing Ave. (S) - Saner Ave. - Hobson Ave.	39,565	4	Completed			5/21/2009
PB06U464	Fieldcrest Dr. - Spring Branch Dr. to Dartridge Dr	115,888	10	Completed			10/1/2010
PB06U465	Fifth St. (W) - Beckley Ave. to Elsbeth Ave.	46,968	1	Completed			7/23/2009
PB06U466	Finnell St. - Lombardy Ln. to Rentzel St.	197,571	6	Completed			7/22/2010
PB06U467	First Ave. - Exposition Ave. to Ash Ln.	188,381	2, 7	Completed			5/9/2008
PB06U469	Five Mile Dr. - Yewpon Ave. to Frio Ln.	222,586	4, 5	Completed			9/1/2010
PB06U471	Fleming Pl. - R.L. Thornton Frwy. to Jefferson Blvd.	30,631	1	Completed			6/29/2009
PB06U472	Flora St. - Boll St. to Woodall Rodgers Frwy.	43,139	14	Completed			5/27/2009
PB06U473	Florence St. - Cantegral St. to Liberty St.	53,222	14	Completed			8/16/2008
PB06U474	Fontana Dr. - Larga Dr. to Marsh Ln.	176,129	6	Completed			3/23/2010
PB06U475	Forest Park Rd. - Hawes Ave. to Empire Central Dr.	102,104	2	Completed			5/7/2009
PB06U476	Forsythe Dr. - Loop 12 to Gayglen Dr.	132,480	8	Completed			9/3/2010
PB06U477	Fort Worth Ave. - Edgefield Ave. to IH 30	323,032	6	Completed			10/17/2011
PB06U478	Fouraker St. - Cedar Hill Ave. to N. Tyler St.	135,415	1	Completed			7/27/2010
PB06U479	Foxwood Ln. - Pleasant Dr. to Oak Hill Cir.	120,100	5	Completed			10/25/2010
PB06U480	Franklin St. (S) - Gladiolus Ln. to Cul-De-Sac	27,696	3	Completed			9/23/2011
PB06U481	Friendship Dr. - Rain Forest Dr. to Lake June Rd.	38,544	8	Completed			2/7/2012
PB06U482	Furlong Dr. - Blue Grass Dr. to 145' N of Beau Purple Dr.	98,658	6	Completed			7/20/2011
PB06U484	Gallagher St. - Chihuahua St. to Vilbig Rd.	83,343	3, 6	Completed			7/15/2011

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 1: Street & Transportation Improvements

Category: Street Resurfacing

PB06U483	Gallagher St. - Westmoreland Rd. to Norwich St.	230,627	3	Completed			9/19/2011
PB06U486	Garden Dr. - SM Wright Frwy. To Harwood St.	42,373	7	Completed			7/28/2008
PB06U487	Gaspar Dr. - Larga Dr. to Lakemont Dr.	284,870	6, 13	Completed			9/9/2009
PB06U489	Gentry Dr. - Canada Dr. to Bernal Dr.	95,467	3	Completed			6/7/2011
PB06U490	Gladwood Ln. - Pinewood Dr. to Westfield Dr.	150,093	10	Completed			4/29/2011
PB06U491	Glenfield Ave. - Tennessee Ave. to Westmoreland Rd.	475,166	3	Completed			5/19/2009
PB06U492	Glover Pass - Scyene Rd. to Overlook Dr.	240,200	7	Completed			3/8/2013
PB06U493	Goldmark Dr. - Midpark Rd. to Spring Valley Rd.	313,587	11	Completed			4/16/2011
PB06U496	Good Latimer Expy. (S) - Canton St. to IH 30 Bridge	375,743	14	Completed			9/23/2008
PB06U494	Good Latimer Expy. (S) - Corinth St. to S. Central Expy.	511,031	2, 7	Completed			12/30/2008
PB06U497	Greendale Dr. - Tonawanda Dr. to Bruton Rd.	168,599	5	Completed			7/1/2011
PB06U498	Greenstone Dr. - Pinewood Dr. to Gladwood Ln.	86,150	10	Completed			10/1/2010
PB06U501	Greenville Ave. - Winton St. to Mockingbird Ln.	32,035	14	Completed			6/25/2010
PB06U502	Grissom Ln. - Royal Ln. to Forest Ln.	559,530	6	Completed			11/13/2009
PB06U503	Gurley Ave. - Dead End to Stonewall St.	70,707	2, 7	Completed			8/23/2010
PB06U505	Halifax St. - Iron Ridge St. to mockingbird Ln.	377,274	6	Completed			7/23/2008
PB06U506	Hammerly Dr. - Bernal Dr. to Dead End	304,780	6	Completed			9/1/2011
PB06U507	Hampton Rd. (N) - Kraft St. to Trinity River Bridge	380,465	3	Completed			7/16/2009
PB06U508	Hampton Rd. (S) - Challenger Dr. to nMarvin D. Love Frwy.	507,074	5	Completed			7/17/2009
PB06U509	Hampton Rd. (S) - Twelfth St. to Clarendon Dr.	236,754	1	Completed			8/23/2010
PB06U510	Handley Dr. - Greenbriar Ln. to Stemmons Ave.	60,241	3	Completed			10/30/2010

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 1: Street & Transportation Improvements

Category: Street Resurfacing

PB06U511	Hansboro Ave. - Pierce St. to Westmoreland Rd.	182,894	3	Completed			5/19/2009
PB06U512	Happy Hollow Ln. - Bitter Creek Dr. to Cheyenne Rd.	42,373	8	Completed			9/20/2012
PB06U513	Hargrove Dr. - Webb Chapel Ext. to Larga Dr.	31,269	6	Completed			7/29/2010
PB06U514	Harlingen St. - Leath St. to Dead End	50,797	6	Completed			9/1/2011
PB06U515	Harrison Ave. - Logan St. to Coombs St.	34,077	7	Completed			7/1/2008
PB06U516	Harwood St (S) - Concrete @ Coombs St. to Pennsylvania Ave.	291,379	7	Completed			8/29/2008
PB06U517	Hawick Ln. - Marsh Ln. to Cul-De- Sac	52,328	6	Completed			10/15/2009
PB06U518	Hawick Ln. - Mixon Dr. to Wemdon Dr.	227,054	6	Completed			3/4/2010
PB06U519	Hawkins St. (N) - Pacific Ave. to Live Oak St.	83,598	14	Completed			7/25/2008
PB06U520	Heather Glen Dr. - Lake Placid Dr. to Marblehead Dr.	153,411	5	Completed			9/21/2011
PB06U521	Herald St. - Lamar St. to Colonial Ave.	58,582	7	Completed			7/28/2008
PB06U522	Hi Line Dr. - Edison St. to Oak Lawn Ave.	211,866	2	Completed			10/11/2008
PB06U523	Hickory St. - Ervay St. to First Ave.	627,940	2	Completed			9/30/2008
PB06U524	Hidalgo Dr. - Webb Chapel Rd. to Marsh Ln.	323,414	6	Completed			8/27/2009
PB06U525	Hidden Valley Dr. - Carioca Dr. to Dead End	80,406	5, 8	Completed			4/24/2013
PB06U527	Highland Glen Tr. - Highland Heather to Meandering	33,822	12	Completed			6/28/2011
PB06U528	Highwood Dr. - San Marcus Ave. to Crest Ridge Dr.	44,032	9	Completed			6/4/2010
PB06U529	Hillard Dr. - Traymore Ave. to Hillburn Dr.	176,513	4, 5	Completed			7/17/2012
PB06U531	Holcomb Rd. - Tonawanda Dr. to Bruton Rd.	143,584	5	Completed			9/3/2010
PB06U532	Holmes St. - Grand Ave. to Pine St.	383,018	7	Completed			9/23/2008
PB06U533	Hyer St. - Lomo Alto Dr. to Dead End	72,877	14	Completed			8/13/2010

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 1: Street & Transportation Improvements

Category: Street Resurfacing

PB06U534	Idaho Ave. - Louisiana Ave. to Illinois Ave.	96,999	4	Completed			5/7/2009
PB06U535	Indian Tr. - Royal Ln. to Denton Dr.	378,933	6	Completed			10/27/2009
PB06U536	Insurance Ln. - Hester Ave. to Knox St.	38,417	14	Completed			6/4/2009
PB06U537	Iowa Ave. (E) - Bruck St. to Corinth Street Rd.	39,948	4	Completed			10/18/2011
PB06U538	Iron Ridge St. - Lakawana St. to Stemmons Fwy.	187,233	6	Completed			9/3/2008
PB06U539	Iroquois Dr. - Dead End to Chippewa Dr.	140,265	6	Completed			9/23/2011
PB06U540	Irving Blvd. Svc. Rd. (S) - Lakawana St. to Calvert St.	300,441	6	Completed			4/28/2008
PB06U541	Jane Ln. - Mockingbird Ln. to Don Dr.	108,868	6	Completed			6/14/2010
PB06U542	Jefferson Blvd. (W) - Hampton Rd. to City Limits	768,333	1	Completed			6/9/2011
PB06U543	Jerome St. - Beeman St. to Dolphin Rd.	141,542	2	Completed			8/23/2010
PB06U544	Juniper Dr. - Seguin Dr. to Mixon Dr.	112,953	13	Completed			9/21/2009
PB06U548	Kelly Blvd. - Frankford Rd. to Timber Oaks Dr.	155,326	12	Completed			7/29/2011
PB06U549	Kelso Dr. - Beau Purple Dr. to 533 Kelso Dr.	90,745	6	Completed			7/20/2011
PB06U550	Kessler Canyon Dr. - Kessler Pkwy. To Evergreen Hill Rd.	65,474	3	Completed			6/18/2010
PB06U551	Kessler Pkwy. - Edgefield Ave. to Colorado Blvd.	164,132	3	Completed			7/20/2010
PB06U552	Kessler Pkwy. - Evergreen Hill Rd. to Sylvan Ave.	257,174	3	Completed			7/28/2008
PB06U553	Kidd Springs Dr. - Tyler St. to Sylvan Ave.	25,398	1	Completed			8/20/2010
PB06U554	Kilburn Ave. - Corrigan Ave. to Haas Dr.	284,998	5	Completed			7/16/2012
PB06U555	Kimballdale Dr. - Wenatchee Dr. to Oak Arbor Dr.	52,455	3	Completed			9/23/2011
PB06U556	Kingsbury Dr. - Town North Dr. to Walling Ln.	214,036	9	Completed			10/20/2010
PB06U557	Kingstree Dr. - Roundrock Dr. to D.E. @ Cul-de-Sac	66,368	12	Completed			4/24/2013

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 1: Street & Transportation Improvements

Category: Street Resurfacing

PB06U558	Kinkaid Cir. - Webb Chapel Rd. to Cul-De-Sac	10,849	6	Completed			10/19/2011
PB06U559	Kinmore St. - St Charles Ave. to Winfield Ave.	114,612	2, 7	Completed			6/16/2009
PB06U561	Knight St. - Harry Hines Blvd. to Brown St.	171,407	2	Completed			5/29/2009
PB06U563	Kristen Dr. - Cranfill Dr. to 294' east of Cranfill	25,526	5	Completed			9/1/2010
PB06U564	La Joya Dr. - Larga Dr. to Dunhaven Rd.	408,416	6	Completed			9/29/2009
PB06U565	La Prada Dr. - Oates Dr. to Millmar Dr.	355,322	7	Completed			8/10/2011
PB06U566	La Senda Pl. - Greenbrier Ln. to Shady Ln.	17,230	3	Completed			7/28/2010
PB06U567	La Sobrina Dr. - Spring Creek Rd. to El Pastel Dr.	63,177	12	Completed			5/3/2011
PB06U568	La Verdura Dr. - Alto Caro Dr. to El Pastel Dr.	141,542	12	Completed			4/30/2011
PB06U569	Ladybird Ln. - Denton Dr. to Monroe Dr.	120,355	6	Completed			7/21/2010
PB06U570	Lakawana St. - Quebec St. to Irving Blvd.	137,330	6	Completed			5/22/2008
PB06U571	Lanarkshire Dr. - Lanarkshire Dr. to Lanshire Dr.	44,415	10	Completed			8/16/2009
PB06U573	Larchfield Ln. - Lynbrook Dr. to Longmeadow Dr.	49,138	10	Completed			9/28/2012
PB06U574	Larchwood Dr. - Plano Rd. to McCree Rd.	144,350	10	Completed			8/17/2009
PB06U575	Larga Dr. - Hidalgo Dr. to Park Ln.	152,263	6	Completed			8/20/2009
PB06U576	Lea Crest Dr. - Lancaster Rd. to Easter Ave.	219,013	4	Completed			6/15/2009
PB06U577	Lear St. - S. Ervay St. to Park Ave.	69,175	2	Completed			6/4/2008
PB06U578	Leigh Ann Dr. - Kirnwood Dr. to Wheatland Rd.	346,133	8	Completed			11/19/2008
PB06U579	Lemmon Ave. - Inwood Rd. to Atwell St.	122,014	2	Completed			2/9/2008
PB06U580	Library Ln. - Camp Wisdom Rd. to Dead End	63,304	5	Completed			9/2/2011
PB06U581	Linda Dr. - Larga Dr. to Marsh Ln.	106,826	6	Completed			9/3/2009

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 1: Street & Transportation Improvements

Category: Street Resurfacing

PB06U582	Live Oak St. - Liberty St. to Peak St.	836,998	2, 14	Completed			5/30/2008
PB06U584	Lively Ln. - Park Ln. to Lenel Pl.	187,999	6	Completed			8/31/2009
PB06U585	Llewellyn Ave (S). - Obannon Dr. to Saner Ave.	48,754	3	Completed			6/15/2009
PB06U587	Logan St. - Merlin St. to Myrtle St.	45,181	7	Completed			7/1/2008
PB06U588	Longmont Dr. - Ferndale Rd. to McCree Rd.	107,975	10	Completed			8/18/2009
PB06U589	Los Gatos Dr. - Kirnwood Dr. to Dead End	28,844	5	Completed			9/22/2011
PB06U590	Louise Ave. - S. Good Latimer Expy. to Malcom X	128,651	2	Completed			7/28/2008
PB06U591	Lovedale Ave. - Harry Hines Blvd. to Mohawk Dr.	184,042	2	Completed			7/28/2012
PB06U592	Madison Ave. (S) - Jefferson Blvd. to Clarendon Dr.	234,073	1	Completed			7/30/2010
PB06U593	Main St. - Exposition Ave. to Commerce St.	84,874	2	Completed			5/9/2008
PB06U594	Malcolm X Blvd. (S) - Elm St. to Concrete	99,934	2	Completed			9/19/2008
PB06U595	Manana Dr. - Nekirk St. to Shady Tr.	458,702	6	Completed			9/13/2010
PB06U596	Mary Cliff Rd. - Ranier St. to Kings Hwy.	74,918	3	Completed			10/5/2011
PB06U597	Masters Dr. (S) - Grady Ln. to Cushing Dr.	281,168	8	Completed			3/8/2013
PB06U598	McKee St. - Wall St. to Ervay St.	174,343	2	Completed			6/20/2008
PB06U599	Mesita Dr. - Algonquin Dr. to Cul-de-sac	58,072	5	Completed			9/28/2012
PB06U600	Metropolitan Ave. - Gertrude Ave. to Foreman St.	167,451	7	Completed			6/10/2009
PB06U601	Mixon Dr - Northwest Hwy. to Van Ness Ln.	384,804	6	Completed			11/13/2009
PB06U602	Modree Ave. - Underwood Dr. to C. L. Veasey Blvd.	27,058	5	Completed			7/13/2012
PB06U603	Moffatt Ave. - Garrison St. to Aztec Dr.	132,480	4	Completed			6/9/2009
PB06U604	Moffatt Ave. - Tacoma St. to Cul-de-sac	218,503	4	Completed			8/12/2009

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 1: Street & Transportation Improvements

Category: Street Resurfacing

PB06U605	Monroe Dr. - Walnut Hill Ln. to Merrell Rd.	431,645	6	Completed			11/13/2009
PB06U606	Monticello Ave. - Greenville Ave. to Alderson St.	159,155	14	Completed			8/11/2010
PB06U607	Morris St. - Westmoreland Rd. to Furey St.	65,601	3	Completed			9/22/2011
PB06U608	Munger Blvd. (N) - Bryan St. to Live Oak St.	80,407	2	Completed			7/26/2010
PB06U609	Munger Blvd. (S) - East Side Ave. to Garland Ave.	300,313	2	Completed			8/4/2009
PB06U610	Musgrave Dr. - Dead End to St. Augustine Rd.	100,828	5	Completed			7/15/2011
PB06U611	Ninth St. (E) - Patton Ave. to Marsalis Ave.	105,039	1	Completed			7/31/2009
PB06U612	Nomas St. - Furey St. to Esmalda Dr.	113,207	3	Completed			11/7/2011
PB06U613	Norma St. - Diug Dr. to Jane Ln.	124,567	6	Completed			5/3/2011
PB06U614	Northaven Rd. - Denton Dr. to Cromwell Dr.	878,860	6, 13	Completed			10/3/2009
PB06U616	Oak Hill Cir. - Grovecrest Dr. to Holcomb Rd.	213,653	5	Completed			4/16/2009
PB06U617	Odessa St. - Tumalo Tr. to Dead End	386,591	6	Completed			7/8/2011
PB06U618	Overton Rd (E) - Idaho Ave. to Kushla Ave.	138,096	4	Completed			6/8/2009
PB06U619	Owensons Dr. - Tyler St. to End of Circle Drive	44,798	3	Completed			7/27/2010
PB06U620	Owenwood Ave. - Samuell Blvd. to Kinmore St.	57,306	2, 7	Completed			6/19/2009
PB06U622	Page Ave. (W) - Zang Blvd. to Madison Ave.	58,199	1	Completed			8/22/2012
PB06U623	Palacios Ave. - Gallagher St. to Homeland St.	55,264	6	Completed			4/24/2013
PB06U624	Pauline St. - Crutcher St. to Simpson St.	24,760	2	Completed			9/2/2008
PB06U625	Peabody Ave. - Malcom X Blvd. to Trunk Ave.	30,248	7	Completed			6/12/2009
PB06U626	Peabody Ave. - SM Wright Frwy. to Dead End	125,588	7	Completed			8/27/2008
PB06U627	Peak St. (N) - Gaston Ave. to Live Oak St.	159,155	2	Completed			7/3/2008

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 1: Street & Transportation Improvements

Category: Street Resurfacing

PB06U628	Pebble Valley Ln. - Dead End to Masters Dr.	98,658	8	Completed			9/27/2011
PB06P719	Pemberton Dr. - Edgemere Road to Cul-De-Sac	-00	13	Completed			4/24/2013
PB06U629	Penguin Dr. - Rocky Ridge Rd. to Cul-De-Sac	38,800	5	Completed			7/21/2012
PB06U630	Penguin Dr. - Sumatra Dr. to Stratton Dr.	131,969	5	Completed			4/24/2013
PB06U631	Perth St. - Harry Hines Blvd. to Cul-de-Sac	114,995	6	Completed			8/16/2011
PB06U632	Pickens St. - Gaston Ave. to Tokalon Dr.	72,494	9	Completed			7/29/2009
PB06U633	Pinyon Tree Rd. - LBJ Frwy. To Dead End	47,478	11	Completed			9/15/2010
PB06U634	Plymouth Rd. (N) - Superior St. to Davis St.	184,042	1	Completed			4/24/2013
PB06U635	Polk St. (S) - Camp Wisdom Rd. to Brogdon Ln.	1,280,128	8	Completed			12/9/2011
PB06U636	Prather St. - Commerce St. to Jackson St.	13,146	14	Completed			5/27/2009
PB06U637	Profit Dr. - Chancellor Row to Premier Row	245,177	6	Completed			5/17/2011
PB06U638	Puget St. - Bayside St. to Angelina Dr.	29,482	3	Completed			6/12/2009
PB06U639	Puget St. - Singleton Blvd. to Bickers St.	304,525	3	Completed			6/12/2009
PB06U640	Purdue Ave. - Chadbourne Rd. to Devonshire Dr.	121,248	14	Completed			8/20/2010
PB06U641	Rayville Dr. - Buckner Blvd. to Pleasant Dr.	84,236	5	Completed			6/29/2009
PB06U642	Reading Ln. - Irving Blvd. to Quebec St.	146,009	6	Completed			5/22/2008
PB06U643	Record Crossing Rd. - Stemmons Frwy. to Harry Hines Blvd.	669,164	2	Completed			6/24/2009
PB06U644	Red Bird Ln. (E) - 160' W of Sunny Crest Ln. to Old Ox Rd.	216,076	5	Completed			12/22/2011
PB06U645	Redfield St. - Lofland St. to Inwood Rd.	249,389	2	Completed			5/20/2009
PB06U646	Rembrandt Ter. - Michaelangelo Dr. to Gainsboro Dr.	166,557	12	Completed			9/19/2012
PB06U647	Richardson Branch Tr. - Club Meadows Dr. to Vista View Dr.	75,302	10	Completed			10/1/2010

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 1: Street & Transportation Improvements

Category: Street Resurfacing

PB06U648	Riek Rd. - Ferguson Rd. to End of Concrete	38,034	7	Completed			6/24/2010
PB06U649	Riverway Dr. - Riverway Bend Cir. To Bruton Rd.	192,721	5	Completed			10/3/2011
PB06U650	Ross Ave. - Peak St. to Live Oak St.	782,500	2, 14	Completed			7/27/2011
PB06U652	Royal Ln. - Emerald St. to Denton Dr.	457,681	6	Completed			9/23/2009
PB06U653	Royal Ln. (WB) - Earlshire Dr. to Beauty Ln.	333,497	13	Completed			9/9/2009
PB06U654	San Jacinto St. - Olive St. to N. Pearl St.	16,847	14	Completed			5/30/2009
PB06U655	San Lucas Ave. - San Marcus Ave. to Materhorn Dr.	59,986	9	Completed			6/4/2010
PB06U656	San Paula Ave. - Ferguson Rd. to Santa Garza Dr.	295,336	9	Completed			6/18/2010
PB06U657	Sanden Dr. - Miller Rd. to Bekay St.	205,101	10	Completed			10/15/2010
PB06U659	Sedalia St. - 51st St. to Dahlia Dr.	72,366	5	Completed			4/24/2013
PB06U660	Senate St. - St Francis Ave. to Dilido Rd.	241,731	7	Completed			6/18/2009
PB06U661	Sharp St. - Quebec St. to Halifax St.	292,656	6	Completed			6/16/2008
PB06U662	Sheila Ln. - Northwest Hwy. to Timberline Dr.	158,006	6	Completed			8/3/2010
PB06U663	Shiloh Rd. - Highwood Dr. to ferguson Rd.	328,137	9	Completed			6/17/2010
PB06U664	Shorecrest Dr. - Harry Hines Blvd. to 445' W. of 3250 Shorecrest Dr.	758,250	2, 6	Completed			9/22/2010
PB06U666	Shorelark Dr. - Prairie Creek Rd. to Undercliff Dr	48,627	5	Completed			10/10/2011
PB06U667	Simpson Stuart Rd. - Bonnie View Rd. to Park Manor Dr.	348,175	8	Completed			9/17/2008
PB06U668	Skillman St. - Adleta Ct. to Adleta Blvd.	86,533	10	Completed			9/15/2010
PB06U669	Slocum St. - Hi Line Dr. to Stemmons Frwy	299,803	2	Completed			12/3/2008
PB06U670	Sonnet Dr. - Jubilee Tr. To Dead End	146,519	13	Completed			8/31/2011
PB06U671	South Blvd. - Parnell St. to Ervay St.	128,523	7	Completed			9/29/2008

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 1: Street & Transportation Improvements

Category: Street Resurfacing

PB06U672	Sovereign Row - Cul-De-Sac to Dividend Dr.	286,657	6	Completed			5/17/2011
PB06U673	Spring Ave. - Hector St. to Hatcher St.	336,816	7	Completed			6/15/2009
PB06U674	Spring Valley Rd. - Hillcrest Rd. to Coit Rd.	553,786	11	Completed			4/24/2013
PB06U675	Springhaven Dr. - Gardenside Dr. to Amity Ln.	67,006	5	Completed			2/19/2012
PB06U676	Spurlock St. - Beeman Ave. to Dolphin Rd.	171,279	2	Completed			8/5/2009
PB06U679	St Augustine Dr. (N) - Grove Oaks Blvd. to Tamalpais Dr.	521,751	8	Completed			7/9/2009
PB06U677	St Charles Ave. - Jerome St. to Samuel Blvd.	79,258	2	Completed			6/18/2009
PB06U678	St Joseph St. - Gaston Ave. to Bryan St.	287,168	14	Completed			6/10/2008
PB06U680	Stevens Wood Ln. - Oak Cliff Blvd. to Stevens Wood Ct.	40,841	3	Completed			7/19/2010
PB06U681	Strickland St. - Denley Dr. to Fernwood Ave.	70,835	4	Completed			10/13/2011
PB06U682	Sugarberry Rd. - Elderberry Ln. to Alley N of Christie Ln.	23,994	3	Completed			8/13/2010
PB06U683	Sullivan Dr. - Wall St. to Ervay St.	110,017	2	Completed			6/4/2008
PB06U684	Sumter Dr. - Timberline Dr. to Hargrove Dr.	180,724	6	Completed			8/3/2010
PB06U685	Sunnyvale St. - Ledbetter Dr. to Fifty Second St.	135,288	5	Completed			10/5/2011
PB06U686	Swiss Ave. - Apple St. to Carroll Ave.	125,460	2, 14	Completed			8/1/2008
PB06U688	Sycamore St. - Peak St. to Fitzhugh Ave.	248,367	2	Completed			1/10/2009
PB06U689	Tavaros Ave. - Garland Rd. to San Fernando Way	39,821	9	Completed			6/22/2009
PB06U690	Taylor St. - Henry St. to Hall St.	75,812	2	Completed			5/30/2008
PB06U691	Temple Dr. - Winnetka Ave. to Windomere Ave.	48,116	3	Completed			6/23/2010
PB06U692	Tex Oak Ave. - Dead End to Butler St.	129,800	2	Completed			5/20/2009
PB06U693	Thale Dr. - Aledo Dr. to Desdemona Dr.	63,049	9	Completed			6/4/2010

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 1: Street & Transportation Improvements

Category: Street Resurfacing

PB06U694	Throckmorton St. - Maple Ave. to Holland Ave.	431,006	2, 14	Completed			6/4/2009
PB06U696	Tillman St. - Prichard Ln. to N. Buckner Blvd.	115,122	4	Completed			6/29/2009
PB06U697	Top Line Dr. - Blackgold Dr. to Irving Blvd.	226,160	6	Completed			4/16/2011
PB06U698	Tower Tr. - Coral Hills Dr. to Modella Dr.	133,500	13	Completed			9/15/2010
PB06U699	Townsend Dr. - Webb Chapel Rd. to Vinecrest Dr.	541,789	13	Completed			1/27/2011
PB06U700	Transport Dr. - Black Gold Dr. to Irving Blvd.	189,786	6	Completed			4/16/2011
PB06U701	Tumalo Tr. - Bernal Dr. to Cul-De-Sac	245,943	6	Completed			7/29/2011
PB06U702	Van Ness Ln. - Lenel Pl. to Dunhaven Rd.	53,094	13	Completed			9/30/2009
PB06U703	Vesper St. - Bexar St. to Dead End	52,328	4	Completed			8/24/2010
PB06U704	Walton St. (N & S) - Elm St. to Taylor St.	107,082	2	Completed			7/25/2008
PB06U705	Washington Ave (N & S) - Worth St. to East Side Ave.	196,933	2	Completed			12/13/2008
PB06U706	Webb Chapel Rd. - Almazan Dr. to Walnut Hill Ln.	1,036,252	6	Completed			4/24/2013
PB06U707	Webb St. - Central Expy. To Tracy St.	49,903	14	Completed			6/4/2009
PB06U708	Wedgewood Ln. - Park Ln. to Cul-de-Sac	50,413	13	Completed			9/16/2010
PB06U709	Wichita St. - Industrial Blvd. to Slocum St.	68,282	2	Completed			9/18/2008
PB06U710	Williamswood Dr. - Dickerson St. to Kirkham Dr.	51,307	12	Completed			6/14/2011
PB06U711	Willow Crest Ln. - Boulder Dr. to Westmoreland Rd.	64,580	3	Completed			4/24/2013
PB06U712	Willow St. - Exposition Ave. to Peak St.	163,749	2	Completed			12/30/2008
PB06U713	Winding Creek Ct. - Davenport Rd. to Cul-de-Sac	288,189	12	Completed			8/2/2012
PB06U714	Winged Foot Ct. - Cromwell Dr. to Cul-de-Sac	80,535	13	Completed			9/24/2010
PB06U715	Winnetka Ave. (N) - Singleton Blvd. to Morris St.	128,396	6	Completed			7/20/2010

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 1: Street & Transportation Improvements

Category: Street Resurfacing

PB06U716	Winnetka Ave. (N) - Vecinos Blvd. to Canada Dr.	15,316	6	Completed			7/20/2010
PB06U717	Woodmont Dr. - Loop 12 to Alcorn Ave.	76,578	5	Completed			7/22/2011
PB06U718	Woodshore Dr. - Gladwood Ln. to Stults Rd.	63,687	10	Completed			10/19/2010
PB06U719	Woodspan Dr. - Goldwood Dr. to Kirnwood Dr.	114,484	8	Completed			10/30/2010
PB06U720	Worth St. - Washington Ave. to Haskell Ave.	79,131	2	Completed			9/25/2008
PB06U721	Zang Blvd. (S) - Twelfth St. to Clarendon Dr.	525,453	1	Completed			8/31/2010
PB06U722	Zodiac Ln. - Merrell Rd. to Dairy Milk Ln.	90,745	6	Completed			10/23/2009
PB06U723	Zodiac Ln. - Virgo Ln. to Royal Ln.	157,623	6	Completed			10/23/2009
PB06U499	Greenville Ave. - Bryan St. to Palo Pinto Ave.	454,362	2, 14	Canceled/Reprogrammed			
PB06U363	Arnold st. - S. Lamar St. to Austin St.	17,996	2	Canceled			
PB06U446	Doric St. - Abernathy Ave. to Cul-De-Sac	72,494	6	Canceled			
PB06U545	Keeneland Pkwy. - Cavalcade Dr. to Merrifield Rd.	116,270	3, 6	Canceled			
PB06U562	Knoxville St. - Dead End to Old Spanish Tr.	76,323	1	Canceled			
PB06U572	Lancaster Rd. (S) - Morgan Dr. to LBJ Frwy.	230,499	8	Canceled			
PB06U586	Lofland St. - Harry Hines Blvd. to Redfield Dr.	69,431	2	Canceled			
PB06U658	Security Dr. - Conveyor Ln. to Conveyor Ln.	100,572	6	Canceled			
PB06U405	Cass St. - Motor St. to Dead End	97,382	2	Under Award - Construction	NA	4/10/2013	4/15/2014
PB06U547	Keeneland Pkwy. - 670' E Walton Walker Frwy. To Walton Walker Frwy.	115,377	3	Under Award - Construction	12/31/1899	4/10/2013	4/30/2014

Category: Streetscape / Urban Design

PB06U728	Bishop Ave - Neely to Colorado	3,701,270	1	Completed			12/20/2012
PB06U734	Elm from Akard to Ervay	1,727,630	CW	Completed			6/25/2010

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 1: Street & Transportation Improvements

Category: Streetscape / Urban Design

PB06U737	Greenville Ave - Belmont to Ross	818,705	14	Completed			10/30/2013
PB06U739	Houston School Rd @ Laureland	350,000	5	Completed			5/4/2010
PB06U743	Main Street from Market to Griffin	1,816,971	CW	Completed			11/16/2011
PB06U744	Manderville Lane from US 75 along the existing Manderville East/West to the existing Manderville Road running north and south	314,690	CW	Completed			4/15/2010
PB06U745	Meadow from the Intersection of Meadow Road and Manderville Lane to US 75	800,000	CW	Completed			2/16/2010
PB06U746	Meadow Road from the DART crossing to Rambler Road	699,999	CW	Completed			1/28/2010
PB06U747	Museum of Nature and Science at Victory Park	1,000,007	CW	Completed			11/8/2013
PB06U749	Rambler Rd. from the Intersection of Rambler Road and Walnut Hill Lane to Meadow Rd.	852,600	CW	Completed			1/28/2010
PB06U751	Singleton Blvd. Revitalization	500,000	6	Completed			12/31/2010
PB06U727	Beckley Avenue - Tilden to Oakenwald Street	114,924	CW	Canceled/Reprogrammed			
PB06U729	Cantegral Street Streetscape (Cantegral by Citylights project)	360,000	CW	Canceled/Reprogrammed			
PB06U731	Citylights Unnamed Street Streetscape	400,000	CW	Canceled/Reprogrammed			
PB06U733	Commerce from Good-Latimer to Hall	1,743,681	CW	Canceled/Reprogrammed			
PB06U736	Good Latimer from Canton to Elm	682,310	CW	Canceled/Reprogrammed			
PB06U740	Live Oak - Cantegral to Good Latimer	290,000	CW	Canceled/Reprogrammed			
PB06U741	Live Oak - Cantegral to Texas	125,000	CW	Canceled/Reprogrammed			
PB06U742	Main from Good-Latimer to Hall	1,705,775	CW	Canceled/Reprogrammed			
PB06U748	Pedestrian Way on Elm Street between Ervay and Stone Street	2,335,629	CW	Canceled/Reprogrammed			
PB06U752	Texas Street - Bryan to Live Oak	200,000	CW	Canceled/Reprogrammed			
PB06U753	Tilden Street - Beckley to Plowman Ave	72,716	CW	Canceled/Reprogrammed			

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 1: Street & Transportation Improvements

Category: Streetscape / Urban Design

PB06U754	Twin Sixties Drive -US 75 Service Rd to Worcola	271,500	14	Canceled/Reprogrammed			
PB06U755	Utility modifications (Cantegral by City Lights project)	125,000	CW	Canceled/Reprogrammed			
PB06U760	Zang Avenue - Plowman Ave to Oakenwald St	87,429	CW	Canceled/Reprogrammed			
PB06U724	Akard from Commerce to Elm	960,000	CW	Under Award - Construction	12/12/2007	9/22/2010	3/1/2014
PB06U725	Akard from Ross to Woodall Rodgers	2,326,677	CW	Under Award - Construction	12/12/2007	9/22/2010	3/1/2014
PB06U730	Cedar Springs Median	3,840,000	CW	Under Award - Construction	6/24/2009	11/7/2011	2/28/2014
PB06U732	Commerce from Akard to Ervay	1,791,445	CW	Under Award - Construction	9/25/2002	9/28/2011	4/30/2016
PB06U735	Elm from Good Latimer to Hall	1,781,587	CW	Under Award - Construction	8/27/2008	10/24/2012	6/30/2014
PB06P791	Colorado Blvd - Beckley Area Sidewalk Enhancement	-00	1, 3	Under Award - Design	6/12/2013	6/11/2014	7/30/2015
PB06U738	Griffin from IH30 to Main	5,253,548	CW	Under Award - Design	4/14/2010	2/26/2014	12/30/2015
PB06U750	Royal Lane @ Denton (\$400) (ROW, Design & Construction managed by Dallas County)	499,999	CW	Under Award - Design	07/02/2008	07/30/2015	12/30/2016
PB06U756	Walnut Hill @ Harry Hines (\$400) (ROW, Design & Construction managed by Dallas County)	499,999	CW	Under Award - Design	07/02/2008	07/30/2015	12/30/2016
PB06U758	Yale Blvd. - SMU to Greenville Avenue (P356)	536,000	14	Under Award - Design	06/22/2011	06/25/2014	4/30/2015
PB06U759	Yale to Mockingbird Station (P356)	230,800	14	Under Award - Design	06/22/2011	06/25/2014	4/30/2015
PB06U757	West End Plaza (Land Acquisition Only)	4,467,050	CW	In Progress	NA	NA	NA
PB06U726	Alpha from Noel to Monfort (U201)	1,999,999	11	On Hold	TBD	TBD	TBD

Category: Target Neighborhood

PB06U767	Unnamed Street from approximately 1500 feet south of existing Manderville East/West to the Roundabout, from the Roundabout to the existing Manderville Road, from the roundabout to US 75	972,641	CW	Completed			3/26/2010
PB06U762	Phase IV streets surrounding the South Roundabout, including a South Roundabout Park	308,420	CW	Canceled/Reprogrammed			

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 1: Street & Transportation Improvements

Category: Target Neighborhood

PB06U763	Phase V streets surrounding the North Roundabout, including a North Roundabout Park	283,581	CW	Canceled/Reprogrammed			
PB06U768	Unnamed Street from the new DART crossing to the south Roundabout, from the south Roundabout to approximately 1500 feet south of existing Manderville East/West	701,962	CW	Canceled/Reprogrammed			
PB06U769	Unnamed Street from the Unnamed Creek to the new DART crossing, includes demolition of a portion of the existing Treehouse Lane	499,999	CW	Canceled/Reprogrammed			
PB06U770	Unnamed Street surrounding the Esplanade and the Roundabout, includes the Esplanade and the Roundabout Park	1,500,000	CW	Canceled/Reprogrammed			
PB06U766	Rio Grande Av from Blue Ridge Blvd to Kiest Blvd	1,659,190	3	Canceled			
PB06U761	Dickerson St - McCallum Blvd to Frankford Rd	4,709,547	12	Under Award - Construction	12/12/2007	9/26/2012	9/30/2014
PB06U764	Polk St (S) - Ferndale Av to Clarendon Av	1,876,454	1	Under Award - Construction	8/26/2009	4/25/2012	7/22/2014
PB06U765	Polk St (S) - Wilbur St to Ferndale Av	673,886	1	Under Award - Construction	8/26/2009	4/25/2012	7/22/2014

Category: Thoroughfares

PB06U772	Bachman Pedestrian Bridge (Conceptual & preliminary design only)	400,000	CW	Completed			01/25/12
PB06U774	Bexar - Levee to Municipal	3,828,900	CW	Completed			5/30/2013
PB06U777	Brockbank Dr - Lombardy Ln to 600' North of Wheelock	2,976,806	CW	Completed			10/30/2013
PB06U792	Meadow from the DART crossing to the intersection of Meadow Road and Manderville Lane	250,000	CW	Completed			1/28/2010
PB06U799	Routh - Ross to Woodall Rodgers	2,836,983	CW	Completed			2/24/2010
PB06U776	Bonnie View -Langdon to Hutchins C.L.	19,661,837	CW	Canceled/Reprogrammed			
PB06U782	Commerce Street - Levee to Hampton Road	2,000,000	CW	Canceled/Reprogrammed			
PB06U784	Deceleration lane on Good Latimer	250,000	CW	Canceled/Reprogrammed			
PB06U793	Meadow Road to the Esplanade, Esplanade to the Unnamed Creek	499,999	CW	Canceled/Reprogrammed			

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 1: Street & Transportation Improvements

Category: Thoroughfares

PB06U796	Oregon/Beckley connection to I-30 frontage Road	3,968,906	CW	Canceled/Reprogrammed			
PB06U771	Akard - Commerce to Elm	280,000	CW	Under Award - Construction	12/12/2007	9/22/2010	3/1/2014
PB06U775	Bexar - Brigham to Myrtle	1,659,190	CW	Under Award - Construction	12/12/2007	5/25/2011	6/30/2014
PB06U778	Cadiz St - Riverfront Boulevard to Union Pacific Railroad	3,191,331	CW	Under Award - Construction	6/11/2008	12/11/2013	8/30/2015
PB06U779	Central Boulevard - Commerce to Live Oak	12,619,900	CW	Under Award - Construction	12/12/2007	9/28/2011	12/31/2014
PB06P757	Danieldale Rd - Old Hickory- Hampton- Beckleymeade	-00	8	Under Award - Construction	1/0/1900	6/26/2013	8/27/2014
PB06U785	Federal -Akard to Ervay	125,000	CW	Under Award - Construction	12/12/2007	9/22/2010	12/29/2013
PB06U786	Field -Wood to Elm	510,001	CW	Under Award - Construction	12/12/2007	9/22/2010	12/29/2013
PB06U788	Goodnight - Joe Field to Royal	3,842,655	CW	Under Award - Construction	6/10/2009	12/11/2013	12/31/2015
PB06U789	Houston -Young to Elm	390,000	CW	Under Award - Construction	12/12/2007	9/22/2010	3/29/2014
PB06U790	I-635 corridor (LBJ) - Approaches and Transitions from I35E to US 75 including I-35E. (R838) (Project is being managed/constructed by TxDOT)	10,000,001	CW	Under Award - Construction	06/01/2010	06/01/2010	12/01/2015
PB06U791	Live Oak -Olive to Central Boulevard	475,760	CW	Under Award - Construction	12/12/2007	9/28/2011	12/31/2014
PB06U797	Patterson -Field to Akard	109,999	CW	Under Award - Construction	12/12/2007	9/22/2010	12/29/2013
PB06U798	Pearl -Commerce to Live Oak	4,336,191	CW	Under Award - Construction	4/23/2008	9/28/2011	12/31/2014
PB06U801	Sylvan -I-30 WB frontage road to Fort Worth Avenue	1,719,379	CW	Under Award - Construction	12/13/2006	8/14/2013	6/30/2014
PB06P760	Telephone Road Phase I	-00	8	Under Award - Construction	10/13/2010	12/12/2012	2/28/2014
PB06U773	Bellevue from Akard to Ervay (Design & ROW only)	1,000,000	CW	Under Award - Design	6/24/2009	NA	NA
PB06U780	Chalk Hill - I 30 EB frontage road to Singleton	6,630,449	CW	Under Award - Design	1/23/2008	3/26/2014	12/31/2015
PB06U781	Chalk Hill Rd - Davis St to 800' south of IH-30	9,183,365	CW	Under Award - Design	1/23/2008	3/26/2014	12/30/2015
PB06U783	Continental - Industrial to IH 35E	3,828,900	CW	Under Award - Design	1/23/2008	3/26/2014	2/15/2016

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 1: Street & Transportation Improvements

Category: Thoroughfares

PB06U787	Goodnight - Royal to North of Harcourt	3,399,212	CW	Under Award - Design	12/9/2009	6/11/2014	12/31/2016
PB06U794	Merrifield from the existing Merrifield Road to Grady Niblo - Design Only	1,945,000	CW	Under Award - Design	08/11/2008	12/30/2014	3/30/2016
PB06U795	Motor Street from Harry Hines to Stemmons (U222) (Dallas County is administering the project)	2,647,550	CW	Under Award - Design	08/30/2011	09/01/2015	12/31/2016
PB06U800	Routh St - Ross to San Jacinto	1,773,984	CW	Under Award - Design	12/12/2007	2/26/2014	3/30/2015
PB06U802	Sylvan -West Commerce to Singleton	2,552,600	CW	Under Award - Design	2/27/2013	4/15/2014	6/1/2015
PB06P767	Telephone Road Phase II	-00	8	Under Award - Design	10/12/2010	2/27/2014	2/28/2015
PB06U803	Wheatland - Lancaster CL to Lancaster Rd @ Plaza	5,295,618	CW	Under Award - Design	4/9/2008	12/10/2014	5/16/2016

Category: Traffic Intersection Capacity & Safety Improvement

PB06U804	Left Turn Lane on Live Oak	175,000	14	Canceled/Reprogrammed			
PB06U805	Signal modifications @ Live Oak/Good Latimer	99,999	14	Canceled/Reprogrammed			

Category: Traffic Sign Upgrades

PB06U806	Street Sign Pilot Program	32,000	12	Completed			8/1/2009
----------	---------------------------	--------	----	-----------	--	--	----------

Category: Traffic Signal Control Equipment Upgrades

PB06U807	Traffic Signal Control Equipment Upgrades - Citywide - Phase 1	331,838	CW	In Progress	Various	Various	Various
----------	--	---------	----	-------------	---------	---------	---------

Category: Traffic Signal Upgrades - Citywide

PB06U808	Campbell @ Davenport	80,981	12	Completed			8/28/2010
PB06U810	Traffic signal @ Cantegral/Texas	175,000	14	Canceled/Reprogrammed			
PB06U809	Columbia @ Fitzhugh	95,045	2	Remaining to-be-awarded	1/31/2013	3/30/2013	12/31/2013

Category: Warranted Signals and School Flashers

PB06U811	Warranted Signals and School Flashers - On-Demand	3,560,877	CW	In Progress	various	various	various
----------	---	-----------	----	-------------	---------	---------	---------

Proposition 1: Street & Transportation Improvements

\$390,421,920

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 2: Flood & Storm Drainage Improvements

Category: Erosion Control

PB06P582	6707 Cliffwood and 2617 Blackstone	-00	3	Completed			08/31/12
PB03R690	Altadena @ Alley	-00	8	Completed			06/30/12
PB06T451	Ash Creek Trib 5B7 @ Kiltartan	140,393	9	Completed			12/31/09
PB06T454	Claremont 8022	66,368	7	Completed			06/30/11
PB06T455	Clarksdale 2132 & 2126	347,154	9	Completed			06/30/12
PB06T457	Cockrell Hill over Five Mile Creek	165,919	3	Completed			06/30/11
PB06T458	Coolgreene 8220	76,578	7	Completed			06/30/12
PB06T459	Cypress Hills Dr. 15012	76,578	11	Completed			11/01/11
PB06T460	Deep Hill Circle 2631, 2635	276,957	3	Completed			09/30/11
PB06T461	Deep Hill Circle 2647, 2651	394,377	3	Completed			09/30/11
PB06T462	Deep Hill Circle 2695, 2699	394,377	3	Completed			09/30/11
PB06T463	Dove Creek Way 4518	102,104	3	Completed			10/31/13
PB06P723	Erosion Control Group 06-808	-00		Completed			06/30/13
PB06T464	Five Mile Pkwy W. 2463	134,012	3	Completed			04/08/09
PB06T465	Five Mile Pkwy W. 622	191,445	4	Completed			10/26/09
PB06T466	Five Mile Pkwy W. 938	306,312	4	Completed			10/26/09
PB06T467	Galway 9538, 9546, 9606, 9614, 9622	903,620	9	Completed			11/04/09
PB06T468	Glen Oaks 906	262,918	4	Completed			10/26/09
PB06T469	Glenclyff Drive 1035	268,023	5	Completed			08/05/10
PB06T471	Healey 2102 and 2103	319,075	9	Completed			06/30/13
PB06T472	Holliday 3417	107,209	4	Completed			10/31/13

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 2: Flood & Storm Drainage Improvements

Category: Erosion Control

PB06T473	Holliday 3429	107,209	4	Completed			10/31/13
PB06T474	Holliday 3509	191,445	4	Completed			10/31/13
PB06T475	Holliday 3529	91,894	4	Completed			10/31/13
PB06T476	Hunnicut 8165 & 8171	102,104	7	Completed			06/30/12
PB06T477	Hunters View 5919	182,511	4	Completed			10/26/09
PB06T478	Joes Creek @ Merrell Road	132,735	13	Completed			01/28/10
PB06T479	Justin over Arcadia Creek	89,341	3	Completed			10/31/11
PB06T480	Los Alamitos 7740	255,260	8	Completed			10/31/11
PB06T481	Matagorda 1404	91,894	3	Completed			05/06/10
PB06T482	Millbrook Drive 2707	229,734	3	Completed			05/06/10
PB06T483	Ripplewood 2804	319,075	7	Completed			11/01/11
PB06P675	Ripplewood 2828 Erosion Control	-00	7	Completed			2/13/2008
PB06T484	Ripplewood 2832	191,445	7	Completed			11/01/11
PB06T485	Rocky Branch @ Middle Downs	214,418	10	Completed			11/01/11
PB06T486	Springwater 9203	91,894	9	Completed			11/01/11
PB06T487	Summer Creek 6129	127,630	13	Completed			12/01/11
PB06T488	Tranquilla Drive, 1231	114,867	9	Completed			11/01/11
PB06T489	Walnut Hill Bridge @ Joes Creek	76,578	6	Completed			12/31/09
PB06T491	Walnut Hill Bridge @ White Rock Creek	331,838	13	Completed			12/31/09
PB06T493	Wheatland @ Woody Branch Trib	196,805	8	Completed			06/30/11
PB06T494	Williamson Rd. - Bridges @ McCommas Branch	344,601	9	Completed			12/31/09

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
Proposition 2: Flood & Storm Drainage Improvements							
Category: Erosion Control							
PB06T495	Willowcrest Ln - 3423 to 3447	704,518	3	Completed			04/30/10
PB06T496	Wixom Lane 881	76,578	8	Completed			09/26/11
PB06T452	Beckley Club Branch @ 122 South Shore	142,946	4	Canceled	01/23/08	12/08/10	06/30/11
PB06T453	Cavender 425	102,104	1	Canceled			
PB06T456	Clearbrook Ln. 10500 BIK	99,551	9	Canceled			
PB06T470	Hampton 3223 South	153,156	3	Under Award - Construction	04/23/08	09/20/11	07/13/14
Category: Flood Management							
PB06T499	Bachman Branch FPMS Update	359,120	13	Completed			04/30/11
PB06T503	Dixon Branch Floodplain Management Plan Update	250,000	9	Completed			04/30/09
PB06T510	Levee Drainage System - Pavaho Sump	37,778,480	CW, 1, 6	Completed			11/30/12
PB06P508	Water Resources Development Act 2007	-00	CW	Completed			
PB06T508	Levee Drainage System - Eagle Ford Sump	2,424,970	CW, 6	Canceled/Reprogrammed			
PB06T514	Levee Drainage System - Trinity-Portland Sump	4,339,420	CW, 6	Canceled/Reprogrammed			
PB06T498	Auto Trash Cleaners @ Pump Stations	4,581,279	CW	Under Award - Construction	NA	06/13/12	NA
PB06T504	Elam Creek Channel - Seco to Umphress (Ph II)	5,171,379	5	Under Award - Construction	10/31/09	10/26/11	12/31/13
PB06T507	Inland Port Area - Regional Detention	2,708,309	8	Under Award - Construction	NA	12/11/13	05/31/15
PB06T558	Installation of Slurry Cut-Off Walls	-00	CW	Under Award - Construction			
PB06P558	Installation of Slurry Cut-Off Walls; Dallas Floodway System Study	-00	CW	Under Award - Construction	05/09/11	03/28/12	06/30/13
PB06T509	Levee Drainage System - Hampton-Oak Lawn Sump	48,116,510	CW, 2, 6	Under Award - Construction	06/13/07	06/27/12	12/31/14
PB06T516	Ricketts Branch - Detention Basin	3,956,530	3, 8	Under Award - Construction	10/22/08	03/28/12	09/30/14
PB06T497	Ash Creek - S Fork - Bridges @ Lakeland	4,309,482	9	Under Award - Design	05/13/09	01/22/14	02/28/15

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
Proposition 2: Flood & Storm Drainage Improvements							
Category: Flood Management							
PB06T505	Elmwood Branch Bridge @ Franklin	373,489	1	Under Award - Design	06/10/09	01/08/14	02/28/16
PB06T512	Levee Drainage System - Pressure Sewers	14,720,921	CW, 1, 6	Under Award - Design	06/13/07	04/22/15	04/30/19
PB06T513	Levee Drainage System - Sump A	56,157,200	CW, 1, 2, 6	Under Award - Design	11/10/08	02/15/14	09/30/17
PB06T515	McCree Branch - White Rock Trail Bridge	1,192,290	10	Under Award - Design	06/10/09	01/08/15	12/31/15
PB06T506	Glen Oaks 326	193,998	4	On Hold	TBD	TBD	TBD
Category: Storm Drainage							
PB06T519	Indian Ridge 7209	255,260	8	Completed			06/30/13
PB06T520	Kiest Meadow Dr. 3900	143,649	3	Completed			06/30/13
PB06T521	Kleberg Road 11700 blk	255,260	8	Completed			08/31/13
PB06T528	Phase I Public Storm Drainage Improvements	729,737	CW, 13	Completed			01/27/10
PB06T529	Phase II Public Storm Drainage Improvements	148,307	CW, 13	Completed			06/30/10
PB06T530	Phase III Public Storm Drainage Improvements	128,733	CW, 13	Completed			01/30/10
PB06T531	Phase IV Public Storm Drainage Improvements	259,485	CW, 13	Completed			01/30/10
PB06T532	Phase V Public Storm Drainage Improvements	701,444	CW, 13	Completed			06/29/10
PB06T537	State-Thomas @ Woodall Rodgers (Study)	191,445	CW,2,6,14	Completed			06/13/07
PB06T539	Turtle Creek Effluence Capture Pilot System	700,000	14	Completed			10/30/09
PB06T540	Van Buren (N), 824	57,460	1	Completed			03/30/09
PB06T526	Northwest Highway (W) at Tulane (Eng, ROW, Util), (aka Royal Orleans Flood Gates)	900,000	13	Under Award - Construction	08/12/09	03/28/12	10/31/13
PB06T533	Rush Creek - Relief/Diversion System	8,615,025	9	Under Award - Construction	09/26/07	06/22/11	01/31/14
PB06T534	State-Thomas - Antique District (Fairmount & Routh)	1,084,855	14	Under Award - Construction	09/26/07	08/28/13	12/31/14
PB06T535	State-Thomas - McKinney Ave.	3,931,004	14	Under Award - Construction	09/26/07	08/26/13	12/31/14

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 2: Flood & Storm Drainage Improvements

Category: Storm Drainage

PB06T517	Ash Creek Estates @ Meadow Way	416,583	7	Under Award - Design	09/09/09	03/27/14	05/31/15
PB06T522	Mercedes Ave 5500 blk @ Worcola	102,104	14	Under Award - Design	03/01/09	04/11/15	04/30/19
PB06T523	Middle Peaks Branch - Phase 1 - to Fair Park	22,340,355	CW, 2, 7	Under Award - Design	06/13/07	04/11/15	04/30/19
PB06T524	Middle Peaks Branch - Phase 2 - Fair Park to Haskell	12,566,450	CW, 2, 7	Under Award - Design	06/13/07	04/11/15	04/30/19
PB06T525	Mill Creek Drainage Relief System - Phase I	57,688,760	CW, 2, 7	Under Award - Design	06/13/07	04/11/15	04/30/19
PB06T527	Peavy @ Galway - Fuller	204,208	9	Under Award - Design	09/09/09	12/18/13	01/31/15
PB06T536	State-Thomas @ Woodall Rodgers	11,741,960	CW,2,6,14	Under Award - Design	06/13/07	04/15/15	04/30/19
PB06T538	Sylvan Avenue, 1667	252,963	1	Under Award - Design	09/09/09		05/31/14
PB06N963	Trinity River Chain of Lakes	-00	CW	Under Award - Design			
PB06T541	West Dallas - Eagle Ford Sump Basin	2,398,945	6	Under Award - Design	01/25/12	04/19/14	04/30/15
PB06T542	West Dallas - Westmoreland Hampton Sump Basin	6,464,223	6	Under Award - Design	10/14/09	01/22/14	04/30/15
PB06T543	Yewpon - Kingsley Area	2,011,091	4	Under Award - Design	08/12/09	06/09/14	07/31/15
PB06T544	Zang to Illinois Drainage Relief System	4,000,001	1	Under Award - Design	06/24/09	06/09/14	07/31/15
PB06T518	Conrad 216 - 221	94,809	4	On Hold	TBD	TBD	TBD
Proposition 2: Flood & Storm Drainage Improvements		\$334,313,043					

Proposition 3: Park and Recreation Facilities

Aquatic Facilities

PK06T194	Kidd Springs Park	35,000	1	Completed			2/15/2013
PK06T258	Pleasant Oaks Park	185,000	5	Completed			5/15/2008
PK06T299	Tommie M. Allen Park	225,000	8	Canceled/Reprogrammed			

Code Compliance, Safety and Security

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 3: Park and Recreation Facilities

Code Compliance, Safety and Security							
PK06T006	Arlington Park	65,901	2	Completed			4/14/2009
PK06T280	Beckley Saner Park	-00	4	Completed			12/30/2008
PK06T280	Bonnie View Park	-00	4	Completed			6/28/2009
PK06T046	Cedar Crest Land Acquisition	-00	4	Completed			7/16/2013
PK06T039	Cherrywood Park	-00	2	Completed			9/20/2010
PK06T046	Crown Park	1,000,000	6	Completed			3/1/2010
PK06T280	Deerpath Park	-00	4	Completed			12/29/2008
PK06T280	Gateway Park	-00	4	Completed			3/6/2009
PK06T280	Glendale Park	-00	3,4	Completed			5/28/2009
PK06T278	Harry Stone Park	-00	9	Completed			3/19/2013
PK06T280	Herndon Park	-00	4	Completed			8/22/2008
PK06T279	Kidd Springs Park	-00	1	Completed			3/26/2009
PK06T279	Lake Cliff Park	-00	1	Completed			7/31/2009
PK06T280	Lizzie Oliver Park	-00	4	Completed			6/4/2009
PK06T279	Martin Weiss Park	-00	1	Completed			3/25/2009
PK06T046	Mattie Nash - Myrtle Davis Recreation Center	-00	6	Completed			6/1/2010
PK06T279	Moss Park	-00	1	Completed			5/29/2009
PK06T046	NorthBark (Katie Jackson) Park	-00	12	Completed			5/1/2012
PK06T279	Oak Cliff Founders Park	-00	1	Completed			12/27/2007
PK06T280	Renner Park	-00	4	Completed			8/28/2008
PK06T280	Rochester Park	-00	4	Completed			3/27/2009

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 3: Park and Recreation Facilities

Code Compliance, Safety and Security

PK06T279	Ruthmeade Park	-00	1	Completed			1/20/2009
PK06T278	Samuell Grand Recreation Center	-00	2	Completed			6/17/2013
PK06T280	Scotland Park	-00	4	Completed			6/16/2009
PK06T280	South Central Park	-00	4	Completed			6/9/2009
PK06T280	Tama Park	-00	4	Completed			7/25/2008
PK06T280	Umphress Park	-00	5	Completed			3/10/2009
PK06T280	Urbandale Park	-00	5	Completed			5/13/2008
PK06T278	Beckley Saner Park	-00	4	Under Award - Construction	4/16/2009	12/19/2011	2/28/2014
PK06T278	Pleasant Oaks Recreation Center	-00	5	Under Award - Construction		2/28/2014	5/31/2014
PK06T297	Tommie M. Allen Park	-00	8	Remaining to-be-awarded		7/31/2014	12/31/2014
PK06T330	White Rock Lake	-00	9,10	Remaining to-be-awarded	5/19/2011	6/30/2014	2/28/2015
PK06T046	Elm Fork Gun Range	-00	6	On Hold	11/3/2011	3/9/2012	12/31/2013

Community Parks

PKP532	Beckley Saner Park	-00	4	Completed			5/25/2013
PK06T048	Cole Park	-00	14	Completed			6/22/2010
PK03K192	Wagging Tail Park	250,000	11	Completed			12/11/2009
PK06T279	Westhaven Park	-00	1	Completed			7/8/2011
PK03K205	Lake Highlands Trail	94,110	10	Under Award - Construction	7/15/2007	12/9/2013	6/30/2014

Contract Management

PK06P466	Program Management	-00	CW	Completed			3/16/2013
----------	--------------------	-----	----	-----------	--	--	-----------

Dallas Arboretum

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
Proposition 3: Park and Recreation Facilities							
Dallas Arboretum							
PK06T005	Dallas Arboretum	8,000,000	9	Completed			11/7/2013
PK06T005	Winfrey Point	-00	9	Completed			11/7/2013
PK06T060	Dallas Arboretum	-00	9	Canceled			
Dallas Zoo							
PKSW4	Dallas Zoo	-00	4	Completed			10/31/2012
PK06T065	Dallas Zoo Gorilla Holding Building	2,500,000	4	Completed			7/27/2009
PK06T062	Dallas Zoo Bird and Reptile Building	3,000,000	4	Canceled			
PK06T068	Dallas Zoo Support Services Complex	2,000,000	4	Canceled			
PK06T069	Dallas Zoo Zebra and Woodlands	3,500,000	4	Canceled			
PK06T064	Dallas Zoo African Savanna / Elephant	10,000,000	4	Canceled/Reprogrammed			
PK06T067	Dallas Zoo African Savanna / Stormwater	4,000,000	4	Canceled/Reprogrammed			
PK06T061	Dallas Zoo African Savanna	-00	4	Under Award - Construction	11/21/2008	11/21/2008	3/31/2014
PK06T066	Dallas Zoo Bird and Reptile Building	-00	4	Remaining to-be-awarded	6/30/2013	9/30/2014	12/31/2014
Downtown Parks							
PKBelo	Belo Garden	6,500,000	CW	Completed			5/10/2012
PK06T342	Klyde Warren Park (formerly Woodall Rodgers Plaza)	20,000,000	14	Completed			10/27/2012
PK03K004	Main Street Garden	7,500,000	14	Completed			11/13/2009
PK03A004	Pacific Plaza	9,000,000	14	Completed			6/29/2010
Environmental Conservation							
PK06T083	Beckley Heights Park	-00	3	Completed			8/10/2011
PK06T083	Lake Cliff Park	-00	1	Completed			7/31/2009

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 3: Park and Recreation Facilities

Environmental Conservation

PK06T083	Luna Vista Golf Course (formerly LB Houston Golf Course)	-00	6	Completed			6/1/2012
PK06T083	Simonds Lake	-00	CW	Completed			4/26/2012
PK06T083	Stevens Golf Course	-00	3	Completed			8/9/2012

Fair Park

PKCotton	Fair Park Cotton Bowl	30,000,000	7	Completed			9/15/2008
PK06T097	Fair Park Esplanade	13,800,000	7	Completed			9/29/2009
PK5989B	Fair Park Esplanade Sculpture Re-creation	-00	7	Completed			8/30/2007
PK03P418	Fair Park Grand Ave and ML King Jr Blvd	-00	7	Completed			9/15/2008
PKPA08	Fair Park Interpretation Program	-00	7	Completed			3/28/2012
PK06Observ	Fair Park Observation Tower	-00	7	Completed			11/6/2008
PKP579	Fair Park Pan Am Building	-00	7	Completed			9/7/2012
PK06T120	Fair Park Parry Avenue Gate	3,500,000	7	Completed			9/29/2009
PKDISCOV	Fair Park Texas Discovery Garden	3,000,000	7	Completed			11/16/2009
PK06T123	Fair Park Texas Discovery Garden	-00	7	Completed			11/11/2011
PK06T092	Fair Park Conference Center	2,000,000	7	Canceled			
PK06T096	Fair Park Embarcadero Building	1,200,000	7	Canceled			
PK06T121	Fair Park Signage	1,500,000	7	Canceled			
PK06T124	Fair Park Texas Music Center	500,000	7	Canceled			
PK06T122	Fair Park-Site Lighting and Furnishing	1,500,000	7	Canceled			
PK06T126	Fair Park-Utilities, Infrastructure and Site Improvement	2,000,000	7	Canceled			
PK06T099	Fair Park	600,000	7	Canceled/Reprogrammed			

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
Proposition 3: Park and Recreation Facilities							
Fair Park							
PK06T091	Fair Park Age of Steam	2,750,000	7	Canceled/Reprogrammed			
PK06T095	Fair Park Court of Honor	2,000,000	7	Canceled/Reprogrammed			
PK06T119	Fair Park Pan American Building	4,500,000	7	Canceled/Reprogrammed			
PK06T125	Fair Park Tower Building	3,200,000	7	Canceled/Reprogrammed			
PKPAP350	Fair Park Cotton Bowl	-00	7	Under Award - Design	6/20/2012	1/2/2013	9/23/2013
PK06T098	Fair Park Livestock Building and Sales Arena	6,000,000	7	Under Award - Design	3/16/2012	6/30/2014	9/30/2015
Historic Restoration							
PK03K266	Stevens Park	200,000	3	Completed			12/13/2012
PKGRADY	Sharrock - Niblo Park	400,000	3	Under Award - Design	1/17/2007	4/30/2014	12/31/2014
Land Acquisition							
PK95PINN	Joey Georgusis Park (aka Pinnacle Park)	3,500,000	3,6	Completed			9/17/2012
PK06T220	Land Acquisition - Loop 12	4,000,000	CW	Completed			7/15/2008
PK06T214	Land acquisition (District 12)	1,500,000	12	Completed			5/29/2009
PK03K005	Elm Fork Soccer Complex	3,000,000	6	Under Award - Design	7/14/2008		6/30/2014
PK06T038	Chalk Hill Trail	3,000,000	3	Remaining to-be-awarded			2/28/2014
PK06T352	Reunion Gateway	1,200,000	5	On Hold			
Linear / Linkage Areas							
PK06T333	Dixon Branch	170,592	9	Completed			10/30/2009
PK06T046	Trinity River Standing Wave	-00	2,7	Completed			4/29/2011
Major Maintenance							
PK06T072	East Regional Office	30,000	cw	Completed			10/12/2009

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 3: Park and Recreation Facilities

Major Maintenance

PK06T087	Exline Recreation Center	484,837	7	Completed			5/10/2010
PK06T142	Fretz Recreation Center	1,352,185	11	Completed			3/5/2012
PK06T146	Fruitdale Recreation Center	300,000	4	Completed			6/8/2011
PK06T159	Grover C. Keeton Golf Course Club House	35,000	4,7	Completed			7/8/2010
PK06T179	Jaycee Zaragoza Park	2,191,298	6	Completed			5/15/2012
PK06T194	Kidd Springs Recreation Center	2,600,826	1	Completed			6/4/2012
PK06T202	Kleberg Rylie Park	1,617,220		Completed			12/1/2010
PK06T010	Light Pole Inspection	-00	CW	Completed			6/29/2013
PK06T218	Luna Vista Golf Course Club House (formerly LB Houston Golf Course)	70,000	6	Completed			10/26/2012
PK06T221	Martin Luther King Jr. Recreation Center	600,000	7	Completed			2/28/2009
PK06T232	Mildred L. Dunn Recreation Center	200,000	7	Completed			9/30/2011
PK06T354	Reverchon Recreation Center	493,010	2	Completed			5/30/2010
PK06T010	Samuell Grand Amphitheather	-00	2	Completed			3/27/2007
PK06T270	Samuell Grand Recreation Center	2,400,000	2	Completed			6/17/2013
PK06T307	Umphress Recreation Center	40,000	4	Completed			11/10/2009
PK06T336	Willie B. Johnson Recreation Center	990,340	10	Completed			6/4/2012
PK06T090	Fair Oaks Park	-00	13	Canceled/Reprogrammed			
PK06T001	Anita Martinez Recreation Center	1,900,000	6	Under Award - Construction	4/15/2009	11/4/2013	5/31/2014
PK06T021	Beckley Saner Park	2,684,000	4	Under Award - Construction	3/25/2009	8/24/2011	2/28/2014
PK06T058	Cummings Park	2,150,000	4	Under Award - Construction	5/29/2009	12/14/2011	3/31/2014
PK06T010	Elm Fork Soccer Complex	1,000,000	6	Under Award - Construction	7/14/2008	8/16/2011	9/1/2013

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 3: Park and Recreation Facilities

Major Maintenance

PK06T079	Eloise Lundy Recreation Center	934,000	4	Under Award - Construction	10/24/2012	7/15/2013	3/31/2014
PK06T227	Martin Weiss Recreation Center	553,000	1	Under Award - Construction	8/15/2011	7/15/2013	3/31/2014
PK06T300	Tommie M. Allen Recreation Center	555,000	8	Under Award - Construction	10/24/2012	7/15/2013	3/31/2014
PK06T317	Walnut Hill Recreation Center	2,748,650	13	Under Award - Construction	8/16/2010	10/31/2012	1/2/2014
PK06T007	Arlington Recreation Center	1,217,595	2	Under Award - Design	4/11/2012	3/31/2014	9/30/2014
PK06T013	Bachman Recreation Center	1,969,105	6	Under Award - Design	6/6/2013	11/30/2014	6/30/2015
PK06T177	Janie C Turner Recreation Center	285,000	5	Under Award - Design	4/11/2012	3/31/2014	9/30/2014
PK06T223	Marcus Recreation Center	553,259	13	Under Award - Design	4/11/2012	3/31/2014	9/30/2014
PK06T281	Singing Hills Recreation Center	1,359,995	3	Under Award - Design	6/26/2013	8/31/2015	8/31/2016
PK06T129	Fireside Recreation Center	334,118	8	Remaining to-be-awarded		1/31/2014	6/30/2014
PK06T183	John C. Phelps Recreation Center	200,000	7	Remaining to-be-awarded		1/31/2014	6/30/2014

Major Recreation Facilities

PK03P527	LB Houston Golf Course	-00	6	Completed			5/15/2009
PKP685	Luna Vista Golf Course (formerly LB Houston Golf Course)	393,541	6	Completed			10/26/2012

Major Recreational Facilities-Outdoor

PK06T268	Samuell Garland Park	500,000	9	Completed			4/6/2010
PK06T273	Samuell Grand Tennis Center	1,000,000	7	Completed			6/29/2012
PK06T286	Stevens Golf Course	3,000,000	4	Completed			11/4/2011
PK06T290	Tenison Glen Golf Course	2,500,000	CW	Completed			8/23/2010
PK06T073	Elm Fork Gun Range	500,000	6	Canceled/Reprogrammed			
PK06T257	Joey Georgisus Park	4,000,000	3,6	Canceled/Reprogrammed			

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 3: Park and Recreation Facilities

Major Recreational Facilities-Outdoor

PK06T075	Elm Fork Soccer Complex	11,200,000	6	Under Award - Construction	7/14/2008	8/16/2011	12/31/2013
PK06T291	Texas Horse Park	14,000,000	5	Under Award - Construction	12/12/2007	7/18/2013	9/30/2014
PK06T322	West Dallas Gateway	1,800,000	CW	Under Award - Construction	8/30/2011	5/22/2013	4/30/2014
PK06T190	Grover C. Keeton Golf Course	1,000,000	4,7	Under Award - Design	3/23/2009		3/31/2014

Metropolitan Parks

PK03K295	White Rock Lake West Lawther	-00	9	Completed			10/29/2008
----------	------------------------------	-----	---	-----------	--	--	------------

Neighborhood Park Facilities

PKP047	J.W. Ray Park	-00	14	Completed			12/15/2005
PK03K246	Preston Green Park	-00	12	Completed			10/25/2007
PK06T046	Rose Haggar Park	-00	12	Completed			2/7/2012

Partnership Match Funding

PK06T238	Griggs Park	-00	14	Completed			12/31/2013
----------	-------------	-----	----	-----------	--	--	------------

Playgrounds

PK06T003	Apache Park	170,592	5	Completed			4/23/2012
PK06T042	Churchill Park	136,473	11	Completed			5/30/2007
PK06T045	Cochran Park	63,423	14	Completed			2/8/2012
PK06T057	Crown Park	170,592	6	Completed			3/1/2010
PK06T085	Everglade Park	80,775	7	Completed			10/20/2010
PK06T144	Friendship Park	170,592	10	Completed			8/30/2013
PK06T145	Fruitdale Park	170,592	5	Completed			7/15/2013
PK06T153	Glendale Park (District 4)	170,592	4	Completed			12/21/2011

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 3: Park and Recreation Facilities

Playgrounds

PK06T153	Glendale Park (District 4)	-00	4	Completed			12/21/2011
PK06T154	Glendale Park (District 5)	170,592	5	Completed			12/21/2011
PK06T173	J.J. Lemmon Park	103,904	8	Completed			7/15/2013
PK06T174	J.W. Ray Park	45,000	14	Completed			10/30/2009
PK06T182	John C. Phelps Park	170,592	4	Completed			2/8/2012
PK06T196	Kiest Park	276,654	3	Completed			11/29/2011
PK06P367	Kiest Park / Fantasy Landing	170,592	3	Completed			11/19/2009
PK06T210	Lake Highlands	170,592	9	Completed			4/23/2012
PKP726	Lake Highlands North Park	-00	10	Completed			11/15/2013
PK06T217	Lawnview Park	170,592	7	Completed			1/31/2011
PK06T219	Lochwood Park	165,085	9	Completed			5/15/2012
PK06T233	Miller Family Park	170,592	8	Completed			7/29/2009
PK06T234	Moore Park	170,592	4	Completed			2/8/2012
PK06T243	Opportunity Park	89,888	7	Completed			7/8/2010
PK06T250	Peavy-Van Dyke Park	170,592	9	Completed			3/29/2010
PK06T252	Pemberton Hill Park	119,197	8	Completed			10/22/2010
PK06T347	Preston Hollow Park	143,507	13	Completed			9/15/2009
PK06T259	Ricketts Branch Park	170,592	3,8	Completed			7/15/2013
PK06T272	Samuell Grand Park	170,592	2	Completed			5/29/2011
PK06T274	Sand Springs Park	170,592	7	Completed			4/23/2012
PK06T276	Scotland Park	170,592	4	Completed			12/21/2011

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 3: Park and Recreation Facilities

Playgrounds

PK06T277	Seaton Park	170,592	4	Completed			7/31/2013
PK06T288	Sugarberry Park	170,592	3	Completed			11/29/2011
PK06T292	Thurgood Marshall Park	170,592	3	Completed			9/15/2009
PK06T315	Walford Park	170,592	2	Completed			7/6/2011
PK06T326	Wheatley Park	170,592	7	Completed			7/8/2010
PK06T341	Wonderview Park	170,592	4	Completed			2/8/2012
PK06T343	Woodland Springs Park	120,592	8	Completed			3/18/2011
PK06T171	Indian Ridge Park	170,592	8	Canceled			
PK06T056	Crockett Park	170,592	2	Canceled/Reprogrammed			
PK06T134	Five Mile Greenbelt	170,592	3,8	Canceled/Reprogrammed			
PK06T138	Frankford Park	170,592	12	Canceled/Reprogrammed			
PK06T185	Katie Jackson Park	102,355	12	Canceled/Reprogrammed			
PK06T267	Salado Park	170,592	12	Canceled/Reprogrammed			
PK06T334	White Rock Lake Nautical Area	170,592	CW	Canceled/Reprogrammed			
PK06T340	Willoughby Park	170,592	8	Canceled/Reprogrammed			
PK06T169	Holcomb Park	170,592	5	Under Award - Construction	5/28/2009	5/10/2012	1/31/2014
PK06T172	J.P. Hawn Park	170,592	7	Under Award - Construction	5/28/2009	5/10/2012	1/31/2014
PK06T037	Cedar Run Park	80,000	7	Under Award - Design	1/18/2012	3/31/2014	5/15/2014

Recreation and Site Development

PK06T323	Westhaven Park	713,690	3	Completed			5/15/2010
PK06T325	Westmoreland Park	274,465	1	Completed			9/3/2012

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 3: Park and Recreation Facilities

Recreation and Site Development							
PK06T147	Gannon Park	68,237	1	Canceled/Reprogrammed			
PK06T239	North Arcadia Park	286,594	6	Canceled/Reprogrammed			
Recreation Facilities and Site Development							
PK06T000	Alta Mesa Park	178,620	8	Completed			9/29/2008
PK06T012	Bachman Lake	275,883	6	Completed			12/31/2014
PK06T012	Bachman Lake	1,963,026	6	Completed			10/27/2011
PK06T012	Bachman Lake	-00	6	Completed			8/23/2013
PK06T249	Bahama Beach Water Park	-00	5	Completed			9/9/2011
PK06T026	Benito Juarez Parque De Heroes	514,384	6	Completed			10/15/2009
PK06T028	Beverly Hills Park	118,609	1	Completed			12/21/2011
PK06T031	Butler Nelson Cemetery	35,000	7	Completed			1/15/2012
PK06T032	Campbell Green Recreation Center	900,000	12	Completed			10/25/2012
PK06T034	Casa Linda Park	274,465	9	Completed			10/8/2013
PK06T249	Cedar Crest Golf Course	-00	4	Completed			10/31/2013
PK069363	Cedar Crest Golf Course Clubhouse	-00	4	Completed			6/30/2006
PK06T321	Cherrywood Park	196,719	2	Completed			4/4/2013
PK06T043	Churchill Park	2,903,963	11	Completed			4/15/2012
PK03K136	Cole Park	260,775	14	Completed			6/22/2010
PK03K137	College Park	15,000	8	Completed			3/27/2013
PK03K140	Cotillion Park	388,960	9	Completed			10/17/2011
PK06T055	Crawford Memorial Park	1,600,000	5	Completed			2/27/2012

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 3: Park and Recreation Facilities

Recreation Facilities and Site Development

PK06T078	Elmwood Parkway	820,942	1	Completed			6/1/2012
PK06T082	Emerald Lake Park	372,112	3	Completed			3/21/2012
PKP779	Exall Park	-00	14	Completed			3/15/2013
PK06T086	Exall Park	-00	14	Completed			5/13/2011
PK06T086	Exall Park	-00	14	Completed			12/19/2011
PK06T086	Exall Park	220,860	14	Completed			7/1/2010
PKP627	Ferris Plaza	-00	2	Completed			2/1/2011
PK06T127	Fireside Park	357,065	8	Completed			12/15/2011
PK06T135	Forest Park	10,000	7	Completed			11/15/2009
PK06T136	Fox Hollow Park	342,429	3	Completed			6/28/2012
PK06T141.1	Fretz Park	364,650	11	Completed			9/21/2011
PK06T140	Fretz Park	300,934	11	Completed			3/1/2012
PK06T140	Fretz Park	-00	11	Completed			3/29/2012
PK06T344	Glencoe Park	472,352	14	Completed			9/27/2013
PK06T240	Glencove Park	100,000	13	Completed			10/3/2008
PK06T157	Grauwlyer Park	101,000	2	Completed			12/17/2009
PKP755	Greiner Park	-00	1	Completed			1/18/2013
PK06T164	Harry Stone Park	1,913,886	9	Completed			3/19/2013
PK06T178	Jaycee Zaragoza Park	400,000	6	Completed			11/27/2009
PKP384	Juanita J. Craft Recreation Center	-00	7	Completed			5/26/2010
PK06T184	K.B. Polk Park	488,155	2	Completed			6/30/2013

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 3: Park and Recreation Facilities

Recreation Facilities and Site Development

PK06T194	Kidd Springs Park	-00	1	Completed			6/1/2012
PK06T197	Kiest Park	-00	3	Completed			9/13/2011
PKP528	Kiest Park	106,459	3	Completed			3/29/2010
PK06T197	Kiest Park	600,000	3	Completed			2/25/2009
PK06T206	Lake Cliff Park	272,000	1	Completed			4/24/2012
PK03K201	Lake Cliff Park	446,534	1	Completed			7/31/2009
PKP660	Lake Highlands North Park	-00	10	Completed			9/29/2011
PK06T209	Lake Highlands North Recreation Center	800,000	10	Completed			4/1/2011
PK06T213	Lakewood Park	610,000	9	Completed			3/28/2011
PK03K217	Martin Weiss Park	49,130	1	Completed			6/5/2008
PK06T236	Mattie Nash - Myrtle Davis Park	-00	6	Completed			6/1/2010
PK03K226	Mattie Nash - Myrtle Davis Recreation Center	4,270,578	6	Completed			6/1/2010
PK06T230	Meadowstone Park	84,000	8	Completed			5/16/2008
PKP766	Meadowstone Park	-00	8	Completed			9/1/2013
PK06T186	NorthBark (Katie Jackson) Park	450,000	12	Completed			5/1/2012
PK06T242	Oak Cliff Founders Park	370,000	1	Completed			5/15/2011
PK06T247	Park in the Woods Park	91,162	3	Completed			2/24/2010
PK03K240	Pecan Grove Park	100,000	3	Completed			7/10/2009
PK06T253	Pike Park	400,000	2	Completed			5/15/2013
PK06P551	Program Management	-00	CW	Completed			3/16/2013
PK06T350	Randall Park	677,619	14	Completed			4/29/2011

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 3: Park and Recreation Facilities

Recreation Facilities and Site Development

PK06T351	Recreation Master Plan	500,000	CW	Completed			5/19/2009
PK06T260	Ridgewood Park	971,682	9	Completed			2/17/2012
PK06T262	Rochester (West) Park	70,625	7	Completed			7/12/2011
PK03K256	Rose Haggar Park	620,592	12	Completed			8/27/2009
PK06T265	Royal Park	724,200	13	Completed			10/14/2011
PK06T279	Security Lights - District 1	400,000	1	Completed			5/29/2009
PK06T280	Security Lights - District 4	1,400,000	4	Completed			6/9/2009
PK03K270	Swiss Avenue Medians	100,000	14	Completed			8/24/2012
PK06T294	Tietze Park	352,536	14	Completed			2/16/2012
PK06T298	Tommie M. Allen Park	517,565	8	Completed			6/15/2012
PK98N966	Trinity River Standing Wave	1,000,000	2,7	Completed			9/21/2012
PK06T305	Turtle Creek Parkway	1,012,372	14	Completed			1/7/2012
PK03A284	Valley View Park	-00	11	Completed			3/1/2010
PK03K284	Valley View Park	653,321	11	Completed			10/14/2008
PK06T320	Webb Chapel Park	388,960	13	Completed			5/19/2012
PKP659	White Rock Valley Park	-00	10	Completed			8/18/2011
PK06T339	Willie Mae Butler Park	672,435	7	Completed			5/25/2013
PK06T170	Hulcy Park	303,875	8	Canceled			
PK06T346	Preston Green Park	274,465	12	Canceled			
PK06T004	Arapaho Park	384,135	11	Canceled/Reprogrammed			
PK06T035	Casa View Park	154,893	9	Canceled/Reprogrammed			

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 3: Park and Recreation Facilities

Recreation Facilities and Site Development

PK06T070	Dealey Montessori School	594,884	11	Canceled/Reprogrammed			
PK06T200	Kingsbridge Park	455,592	3	Canceled/Reprogrammed			
PK06T254	Pike Park	207,750	2	Canceled/Reprogrammed			
PK06T348	Preston Ridge Trail	400,000	12	Canceled/Reprogrammed			
PK06T051	Continental Pedestrian Bridge	2,000,000		Under Award - Construction		5/22/2013	7/31/2014
PK06T158	Griggs Park	300,000	14	Under Award - Construction	1/12/2011	3/17/2013	2/28/2014
PK06T168	Hillcrest Park	-00	11	Under Award - Construction	3/19/2010	11/15/2013	11/30/2014
PK06T194	Kidd Springs Park	-00	1	Under Award - Construction		3/31/2013	7/31/2014
PK06T235	Kidd Springs Park	397,291	1	Under Award - Construction	5/13/2010	7/11/2013	2/28/2014
PK06T198	Kiest Park	-00	4	Under Award - Construction	12/5/2011	6/12/2013	1/31/2014
PK06T011	McCree Park	352,197	10	Under Award - Construction	5/13/2010	9/26/2013	5/31/2014
PK03K251	Reverchon Park	600,000	2	Under Award - Construction	7/14/2006	3/30/2011	1/31/2014
PK06T249	Samuell Grand Tennis Center	-00	2	Under Award - Construction	9/15/2009	9/28/2011	3/31/2014
PK06T249	Stevens Park Golf Course	-00	3	Under Award - Construction	9/15/2009	9/28/2011	6/30/2014
PK06T249	Tenison Golf Course	-00	2,9	Under Award - Construction	9/15/2009	9/28/2011	6/30/2014
PK06T312	Valley View Park (West)	-00	11	Under Award - Construction	3/19/2010	11/15/2013	11/30/2014
PK06T075PA	Elm Fork Soccer Complex	-00	6	Under Award - Design	5/24/2012	6/15/2013	6/30/2014
PK06T089	Exposition Plaza	234,000	2	Under Award - Design	10/15/2012	8/23/2010	1/31/2014
PK06T139	Freedman's Memorial Cemetery	133,705	14	Under Award - Design	7/8/2010	5/31/2014	11/30/2014
PK06T198	Kiest Park	2,000,000	4	Under Award - Design	5/20/2011	2/28/2014	10/31/2014
PKP743	Kiestwood Trail	-00	3,8	Under Award - Design	7/15/2013	7/31/2014	1/31/2015

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 3: Park and Recreation Facilities

Recreation Facilities and Site Development

PKP761	Luna Vista Golf Course	-00	6	Under Award - Design	3/28/2013	12/31/2014	6/30/2014
PKP762	Muchert Center	-00	CW	Under Award - Design	8/29/2011	10/31/2014	6/30/2015
PK06T245	Park in the Woods Park	300,000	3	Under Award - Design	3/18/2010	1/31/2014	7/31/2014
PK06T345	Pleasant Oaks Recreation Center	1,650,000	5	Under Award - Design	5/13/2009	2/28/2014	5/31/2014
PK06T261	Robert E. Lee Park	358,768	14	Under Award - Design	1/27/2011	6/30/2014	10/31/2014
PK06T275	Sargent Park	500,000	4	Under Award - Design	11/14/2012	5/31/2014	11/30/2014
PK06T283	South Central/Joppa Gateway (District 4)	600,000	7	Under Award - Design	12/14/2011	10/31/2013	4/30/2014
PK06T284	South Central/Joppa Gateway (District 5)	600,000	7	Under Award - Design	12/14/2011	10/31/2013	4/30/2014
PK06T295	Timberglen Park	1,686,565	12	Under Award - Design	2/17/2011	2/15/2014	11/30/2014
PK06T331	White Rock Lake East Lawther	2,000,000	CW	Under Award - Design	5/19/2011	6/30/2014	2/28/2015
PK06T332	White Rock Lake Mockingbird Point	1,000,000	CW	Under Award - Design	5/19/2011	1/31/2014	11/30/2014
PKP764	District 2 Service Center	-00		Remaining to-be-awarded	3/31/2014	3/31/2015	12/31/2015
PKP765	District 3 Service Center	-00		Remaining to-be-awarded	3/31/2014	3/31/2015	12/31/2015
PKP763	District 6 Service Center	-00		Remaining to-be-awarded	12/31/2013	3/31/2015	6/1/2014
PKP763	District 6 Service Center	-00		Remaining to-be-awarded			6/1/2014
PK03K209	Ferguson Road Development (White Rock Hills)	5,000,000	9	Remaining to-be-awarded			6/30/2014
PK06T141.0	Fretz Park	-00	11	Remaining to-be-awarded		5/31/2014	7/31/2015
PK06T161	Hamilton Park	893,100	10	Remaining to-be-awarded	4/8/2010	5/31/2014	8/31/2014
PK06T184	K.B. Polk Park	-00	2	Remaining to-be-awarded	1/31/2014	4/30/2015	11/30/2015
PK06T212	Lakeland Hills Park	525,831	7	Remaining to-be-awarded	4/21/2010	4/30/2014	9/30/2014
PK06T055	Crawford Memorial Park	-00	5	On Hold	6/30/2015		6/30/2016

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 3: Park and Recreation Facilities

Recreation Facilities and Site Development

PK06T148	Garrett Park	799,500	2	On Hold		5/9/2012	8/31/2013
PK98N723	Ignacio Zaragoza/Buckner Park	60,775	2	On Hold	6/30/2001		
PK06T187	Katy Trail	460,000	14	On Hold			
PKP722	Main Street Garden	-00	14	On Hold			

Roof Replacement

PK06T087	Exline Recreation Center	200,000	7	Completed			12/29/2010
PK06T255	Pike Recreation Center	320,000	2	Completed			12/29/2010
PKP735	Dallas Zoo Blue Building	-00	4	Canceled/Reprogrammed			
PK06T199	Kiest Recreation Center	280,000	1	Under Award - Construction	10/24/2012	7/15/2013	3/31/2014

Special Use Areas

PK06T238	Dealey Plaza	-00	2	Completed			1/27/2012
PK03K006	Fair Park Aquarium	-00	7	Completed			9/29/2010
PK03A006	Fair Park Coliseum	-00	7	Completed			9/22/2010
PKP612	Fair Park Coliseum	-00	7	Completed			9/22/2010
PKP8906	Zoo Wilds of Africa - Phase I	-00	4	Completed			2/1/1991
PKP657	Dealey Plaza	-00	2	Under Award - Construction	2/1/2012	11/6/2012	1/31/2014

Trail Development

PK06T024	Belleview/McKee Trail Connection to Trinity	2,000,000	2	Completed			6/26/2012
PK06T027	Bernal Trail	150,000	6	Completed			12/30/2007
PK06T036	Cedar Crest Trail	200,000	4	Completed			1/7/2012
PK06T052	Coombs Creek Trail	450,000	3	Completed			9/29/2010

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 3: Park and Recreation Facilities

Trail Development							
PK06T054	Cottonwood Trail	250,000	10,11	Completed			5/29/2011
PK06T313	East Dallas Veloway	1,084,855	2,7	Completed			6/25/2009
PK06T355	Katy Trail	175,000	14	Completed			10/29/2009
PK06T071	North Dallas Veloway	65,000	9,10	Completed			8/16/2012
PK06T241	Northaven Trail (Valley Dale Drive to Preston)	1,300,000	11	Completed			5/27/2012
PKConnect	Trinity-Strand / Katy Trail Connection	250,000	2	Completed			8/8/2011
PK03K293	White Rock Creek Greenbelt	400,000	11	Completed			6/25/2009
PK06T327	White Rock Creek Trail	-00	10,11,13	Completed			5/15/2013
PK06T327	White Rock Creek Trail	940,000	10,11,13	Completed			5/15/2013
PK06T077	Elm Fork Trail	200,000	6	Canceled/Reprogrammed			
PK06T266	Runyon Creek Greenbelt	200,000	8	Canceled/Reprogrammed			
PK06T314	East Dallas Veloway	1,084,855	2,7	Under Award - Construction			
PK03K234	Old Trinity Trail	1,500,000	2	Under Award - Construction	9/23/2005	11/20/2012	2/28/2014
PKStrand	Trinity Strand	1,000,000	CW	Under Award - Construction	11/20/2012	11/20/2012	2/28/2014
PK06T309	White Rock Creek Trail	1,772,943	11	Under Award - Construction	3/19/2010	11/15/2013	11/30/2014
PK06T335	White Rock Trail Extension	150,000	11	Under Award - Construction	3/19/2010	11/15/2013	11/30/2014
PK06T133	Five Mile Creek Trail	2,300,000	3,8	Under Award - Design	10/29/2010		2/28/2014
PK06T133	Five Mile Creek Trail	-00	3,8	Under Award - Design	10/29/2010		2/28/2014
PKP632	Trinity Strand Trail Connection	-00	6	Under Award - Design	12/4/2010		3/31/2014
PK06T296	Timberglen Trail	150,000	12	Remaining to-be-awarded			12/31/2015
PK06T306	Turtle Creek Trail	300,000	14	Remaining to-be-awarded		6/30/2014	1/31/2015

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 3: Park and Recreation Facilities

Trail Development							
PK06T189	Katy Trail	20,000	2	On Hold			
Proposition 3: Park and Recreation Facilities		<u>\$329,517,903</u>					

Proposition 4: Library Facilities

Category: Library Facilities							
PB06T635	Forest Green Branch Library - Site Acquisition	3,088,646	CW	Completed			1/1/2011
PB06T637	HighLand Hills Branch Library - Site Acquisition	350,983	CW	Completed			9/1/2011
PB06T639	North Oak Cliff - Site Acquisition	510,520	CW	Completed			4/1/2011
PB06T642	Polk-Wisdom Branch Library (Construction)	3,934,521	CW	Completed			4/13/2013
PB06T641	Polk-Wisdom Branch Library (Design Only)	505,913	CW	Completed			04/13/2013
PB06T643	Preston Royal Branch Library - Site Acquisition	5,000,000	CW	Completed			3/1/2011
PB06T645	Vickery Meadow Branch Library - Site Acq.	5,615,720	CW	Completed			1/1/2009
PB06T646	White Rock Branch Library	8,035,998	CW	Completed			6/1/2012
PB06T644	Renner-Frankford Library Light Pole	12,700	CW	Canceled			
PB06T638	Highland Hills Branch Library	600,000	CW	Under Award - Construction	8/12/2009	8/14/2013	8/30/2014
PB06T636	Fretz Park Branch Library	6,058,762	CW	Under Award - Design	10/26/2010	12/14/2012	
PB06T640	Park Forest - Site Acquisition	5,003,607	CW	Under Award - Design	2/23/2011	N/A	N/A

Category: Major Maintenance							
PB06T647	Audelia Library- Boiler Replacement	200,000	CW	Completed			10/1/2012
PB06T649	Forest Green Branch Library - Replace HVAC	181,280	CW	Completed			11/21/2013
PB06T650	Highland Hills Library - Replace HVAC	197,625	CW	Completed			5/1/2010
PB06T651	Kleberg-Rylie Library - New Fire Alarm/Security System	41,631	CW	Completed			

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 4: Library Facilities

Category: Major Maintenance

PB06T652	Lakewood Library - Replace HVAC	459,144	CW	Completed			5/1/2011
PB06T655	Preston Royal Library - Replace HVAC	258,570	CW	Completed			12/11/2013
PB06T656	Renner-Frankford Library - Electrical/HVAC	87,500	CW	Completed			8/15/2013
PB06T657	Walnut Hill Branch Library - Replace HVAC	235,000	CW	Canceled			
PB06T648	Central Library - Main fire panel	177,800	CW	Under Award - Construction	NA	11/1/2010	3/1/2014
PB06T654	Park Forest Branch Library - Electrical and HVAC Improvement	337,560	CW	Under Award - Construction	NA	2/11/2013	2/28/2014
PB06T653	North Oak Cliff Branch Library - Replace HVAC (Design In-house)	152,400	CW	Remaining to-be-awarded	NA		07/15/2014

Category: Renovation

PB06T659	Central Library - Renovate floors 2 & 6	1,687,500	CW	Completed			8/12/2012
PB06T658	Central Library - Downtown Branch	2,200,000	CW	Under Award - Construction	4/22/2009	9/28/2011	2/1/2014

Category: Roof replacement

PB06T660	Highland Hills Library - Roof Replacement	214,630	CW	Completed			3/1/2011
PB06T661	Lakewood Library - Roof Replacement	130,000	CW	Completed			6/1/2009
PB06T664	Preston Royal Library - Roof Replacement	353,004	CW	Completed			3/1/2011
PB06T665	Skyline Library - Roof Replacement	84,240	CW	Completed			3/1/2011
PB06T662	North Oak Cliff Library - Roof Replacement	284,480	CW	Under Award - Construction	10/24/2012	6/26/2013	2/28/2014
PB06T663	Park Forest Library - Roof Replacement	201,240	CW	Under Award - Construction	10/24/2012	6/26/2013	2/28/2014

Proposition 4: Library Facilities \$46,200,974

Proposition 5: Cultural Facilities

PB06P599	Energy Management - Meyerson	-00	CW	Completed			
----------	------------------------------	-----	----	-----------	--	--	--

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 5: Cultural Facilities

PB06P489	Meyerson - Exterior Envelope	-00	CW	Completed			
PB06P484	Women's Museum - Water infiltration	-00	CW	Completed			

Category: Cultural Arts Facilities

PB06T696	City Performance Hall	38,235,104	CW	Under Award - Construction	Jun-04	Apr-09	5/1/2012
PB06T698	Latino Cultural Center - Phase II - Priority 1 - Black Box Theater	2,807,860	CW	Remaining to-be-awarded	NA	10/01/2014	09/16/2015
PB06T697	Latino Cultural Center - Phase II - Design	957,225	CW	On Hold	TBD	TBD	TBD

Category: Major Maintenance

PB06P492	African American Museum - Exterior Door	-00	CW	Completed			
PB06T699	African American Museum @ Fair Park - Repair water infiltration	520,000	CW	Completed			9/12/2007
PB06T700	African American Museum @ Fair Park - Replace HVAC	1,100,000	CW	Completed			9/12/2007
PB06T701	Dallas Heritage Village (Old City Park) - Security and fire alarm system	225,000	CW	Completed			4/30/2010
PB06P697	Dallas Theater Center - Boiler	-00	CW	Completed			
PB06T707	Hall of State @ Fair Park - Renovate building/repair damage/chillers	7,485,000	CW	Completed			9/24/2009
PB06P815	Latino Cultural Center Repairs (EBS)	-00	CW	Completed			9/18/2013
PB06T708	Majestic Theater Center - Replace boiler	800,000	CW	Under Award - Construction	Jun-09	Aug-10	1/1/2012
PB06T702	Dallas Museum of Art - Design Fire alarm system	400,000	CW	Under Award - Design	Jan-11	Sep-11	12/1/2012
PB06T703	Dallas Museum of Art - Repair paving@Sculpture Garden	2,000,000	CW	Under Award - Design	Aug-10	Dec-11	10/1/2012
PB06T704	Dallas Museum of Natural History @ Fair Park - Replace HVAC (Design In-house)	450,000	CW	Remaining to-be-awarded	NA	08/01/2014	02/28/2015
PB06T705	Dallas Museum of Natural History @ Fair Park - Waterproofing	1,500,000	CW	Remaining to-be-awarded	04/01/2014	01/15/2015	02/28/2016
PB06T706	Dallas Theater Center - Replace HVAC	900,000	CW	Remaining to-be-awarded	04/01/2014	01/15/2015	02/28/2016

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 5: Cultural Facilities

Category: Master Plan							
PB06T709	Dallas Theater Center - Master Plan	340,000	CW	Completed			
Category: Renovation							
PB06T710	Dallas Heritage Village - Renovation	100,000	CW	Under Award - Construction	10/24/12	06/26/13	02/28/2014
PB06T711	Morton H. Meyerson Symphony Center - Extend existing stage	1,400,000	CW	Remaining to-be-awarded	TBD	TBD	TBD
Category: Roof Replacement							
PB06T712	African American Museum @ Fair Park - Roof Replacement	360,000	CW	Completed			6/1/2009
PB06P365	South Dallas Cultural Center - Roof Replacement	223,000	CW	Completed			6/1/2009
PB06T714	Majestic Theater Center - Roof Replacement	454,000	CW	Under Award - Construction	Jun-09	Aug-10	1/1/2012
PB06T713	Dallas Museum of Natural History @ Fair Park - Roof Replacement	200,000	CW	Remaining to-be-awarded	04/01/2014	01/01/15	02/28/2016
Category: Study							
PB06T716	Asian American Cultural Center	350,000	CW	Completed			6/1/2011
PB06T717	Dallas Theater Center - Catwalk and Grid Study at Kalita Humphrey	50,000	CW	Completed			7/15/2008
Proposition 5: Cultural Facilities		\$60,857,189					

Proposition 6: City Facilities

Category: City Facilities							
PB06T739	McCommas Heavy/Welding Shop - Improvements	1,079,183	CW	Completed			2/1/2012
PB06T740	McCommas Landfill Office - Improvements	750,000	CW	Completed			2/1/2012
PB06T741	Northeast Code Compliance - Renovation	1,200,000	CW	Completed			11/10/2012
PB06T742	Northwest Transfer Station - Install scale	54,940	CW	Completed			6/1/2012
PB06T743	Southeast Service Center - Design and Construction	10,000,000	CW	Under Award - Design	3/1/2012	TBD	TBD
PB06T738	City Hall - Install automatic fire alarm (Project managed by EBS)	1,900,000	CW	Remaining to-be-awarded	TBD	TBD	TBD

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 6: City Facilities

Category: Land Acquisition

PB06T744	Forest/Audelia/LBJ area community and multi-service facility	3,949,945	CW	On Hold	TBD	TBD	TBD
----------	--	-----------	----	---------	-----	-----	-----

Category: Major Maintenance

PB06T750	McCommas Heavy/Welding Shop - Repair	412,052	CW	Completed			2/1/2012
PB06T751	McCommas Landfill Office - Entrance Improvements	294,986	CW	Completed			2/1/2012
PB06T752	McCommas Landfill Office - Upgrades	425,000	CW	Completed			2/1/2012
PB06T754	Northeast Transfer Station - Repairs	58,865	CW	Completed			8/1/2011
PB06T755	Northwest Transfer Station - Repairs	626,580	CW	Completed			6/1/2012
PB06T758	Southwest Transfer Station - Repairs	58,865	CW	Completed			8/1/2011
PB06T759	West Dallas Multi-Purpose - Replace HVAC	274,701	CW	Completed			6/1/2012
PB06T745	Central Service Center - Convert to chilled water system	1,180,000	CW	Canceled/Reprogrammed			
PB06T746	Central Service Center - Parking	400,000	CW	Canceled/Reprogrammed			
PB06T748	City Hall - Expansion joint renovation	1,200,000	CW	Completed/Reprogrammed			12/1/2010
PB06T747	City Hall - Electrical system renovations	5,300,000	CW	Remaining to-be-awarded	09/01/2014	05/01/2015	03/01/2016
PB06T749	City Hall - Tank replacement	1,000,000	CW	Remaining to-be-awarded	09/01/2014	05/01/2015	03/01/2016
PB06T753	North Central Service Center - Improvements	750,429	CW	Remaining to-be-awarded	09/01/2014	05/01/2015	03/01/2016
PB06T756	Oak Cliff Municipal Center - Replace air handler (Design In-house)	221,000	CW	Remaining to-be-awarded	NA	03/01/2014	09/01/2014

Category: Master Plan

PB06T760	City-Wide Multi Purpose Center - Master Plan	450,000	CW	Canceled/Reprogrammed			
----------	--	---------	----	-----------------------	--	--	--

Category: Roof Replacement

PB06T761	Building Inspection - 542 E Jefferson - Roof Replacement	70,000	CW	Completed			3/11/2012
PB06T762	Central Sanitation Collection - Roof Replacement	50,000	CW	Completed			8/1/2009

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 6: City Facilities

Category: Roof Replacement

BP06T763	Central Service Center - 3112 Canton - Roof Replacement	150,000	CW	Completed			8/1/2009
BP06T764	Central Service Center - Communications Building- Roof Replacement	349,720	CW	Completed			8/1/2009
BP06T765	Central Service Center - Fleet Maintenance - Roof Replacement	338,000	CW	Completed			8/1/2009
BP06T766	Central Service Center - PBW Field Operations - Roof Replacement	125,000	CW	Completed			8/1/2009
BP06T769	Southwest Sanitation - Roof Replacement	80,000	CW	Completed			8/1/2010
BP06T757	Old City Hall - 2014 Main - Roof Repairs	380,000	CW	Canceled/Reprogrammed			
BP06T768	People Helping People - Roof Replacement	100,330	CW	Canceled			
BP06T767	McCommas Heavy/Welding Shop - Roof Replacement	327,025	CW	Under Award - Construction	10/24/2012	6/26/2013	2/28/2014
BP06T770	Southwest Service Center - Fleet Maintenance - Roof Replacement	365,880	CW	Under Award - Construction	10/24/2012	6/26/2013	2/28/2014

Category: Study

BP06T771	City Facilities - Building Condition Assessment	825,000	CW	Completed			8/1/2009
----------	---	---------	----	-----------	--	--	----------

Proposition 6: City Facilities \$34,747,501

Proposition 7: Land Bank

Category: Housing / Land Bank Funds

Various	Housing / Land Bank Funds	1,500,000	CW	Remaining to-be-awarded	TBD	TBD	TBD
---------	---------------------------	-----------	----	-------------------------	-----	-----	-----

Proposition 7: Land Bank \$1,500,000

Proposition 8: Economic Development

Category: Acquisition & Demolition

Various	Housing - Acquisition and Demolition	20,000,000	CW	In Progress	various	various	various
---------	--------------------------------------	------------	----	-------------	---------	---------	---------

Category: Infrastructure Support

Various	Economic Development	21,496,519	CW	In Progress	various	various	various
---------	----------------------	------------	----	-------------	---------	---------	---------

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
Proposition 8: Economic Development							
Proposition 8: Economic Development		\$41,496,519					
Proposition 9: Farmers Market							
Category: Farmers Market Facilities							
	Farmers Market	6,636,760	CW	In Progress	various	various	various
Proposition 9: Farmers Market		\$6,636,760					
Proposition 10: Land Acquisition							
Category: Land Acquisition							
Various	Cadillac Heights Land Acquisition	22,551,771	CW	In Progress	various	various	various
Proposition Z10: Land Acquisition		\$22,551,771					
Proposition 11: Court Facilities							
Category: Municipal Courts Facilities							
	Municipal Courts Building	7,944,968	CW	Under Award - Construction	12/8/2010	3/9/2011	2/28/2014
Proposition Z11: Court Facilities		\$7,944,968					
Proposition 12: Public Safety Facilities							
Category: Emergency Warning Systems							
PB06T835	Emergency Siren System	3,359,860	CW	Completed			6/1/2009
Category: Fire Department Facilities							
PB06T837	Fire Station #10 Expansion - Frankford, 4451	4,353,459	CW	Completed			2/25/2009
PB06T840	Fire Station #37 Replacement - Greenville, 6742	7,646,537	CW	Completed			8/1/2013
PB06T842	Fire Station, Site Acquisition - W. Kiest Blvd., 6700	446,705	CW	Completed			9/1/2013
PB06T843	Fire Station, Site Acquisition-Mountain Creek Pkwy.,4300	446,705	CW	Completed			6/1/2012
PB06T844	Fire Stations - Storm Water Modifications	3,499,742	CW	Completed			6/1/2011
PB06T845	New Fire Station - Keeneland & Walton Walker	6,763,380	CW	Completed			6/1/2012

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
Proposition 12: Public Safety Facilities							
Category: Fire Department Facilities							
PB06T838	Fire Station #27 Replacement - Douglas, 8401	8,319,051	CW	Under Award - Construction	2/23/2011	2/27/2013	6/1/2014
PB06T839	Fire Station #32 Replacement - Benning, 7007	5,510,904	CW	Under Award - Construction	2/23/2011	8/14/2013	11/1/2014
PB06T836	Fire Station #06 Replacement - Harwood, 2808 S	7,646,537	CW	Under Award - Design	10/26/2010	TBD	TBD
PB06T841	Fire Station #44 Replacement - Frank St, 4114	5,510,904	CW	Under Award - Design	3/9/2011	1/22/2014	1/22/2015
Category: Land Acquisition							
PB06T846	Cadillac Heights Land Acquisition	1,193,791	CW	Under Award	NA	various	various
Category: Major Maintenance							
PB06T848	Fire Maintenance Building 'C' HVAC - 5000 Dolphin	175,000	CW	Completed			6/1/2013
PB06T850	Fire Station #03 Fence - 500 N Malcolm X Blvd	100,000	CW	Completed			12/1/2009
PB06T853	Fire Station #09 HVAC - 2002 Cool Mist Ln	31,750	CW	Completed			9/1/2010
PB06T855	Fire Station #15 Foundation - 111 E 8th Street	23,742	CW	Completed			9/16/2009
PB06T857	Fire Station #46 Sidewalks - 331 E Camp Wisdom Rd	22,860	CW	Completed			9/1/2009
PB06T861	Fire Training Rookie Building 'B' Drainage - 5000 Dolphin Rd.	152,400	CW	Completed			6/1/2009
PB06T862	Fire Training Rookie Building 'B' HVAC - 5000 Dolphin Rd.	295,000	CW	Completed			4/1/2010
PB06T863	North Central Police - Emergency Generator & HVAC	298,000	CW	Completed			1/1/2011
PB06T864	Northeast Police - Emergency Generator, HVAC & Parking lot lighting	566,268	CW	Completed			6/1/2012
PB06T854	Fire Station #14 Fence - 1005 W 12th Street	322,077	CW	Canceled			
PB06T847	Central Police - Emergency Generator & HVAC Upgrade/bldg imp.	746,249	CW	Under Award - Construction	1/1/2009	10/1/2011	2/28/2014
PB06T860	Fire Station Abatement - (Various Locations)	300,000	CW	Under Award - Construction	NA	various	6/1/2014
P710	SE Police Parking	-00	CW	Under Award - Construction	NA	8/7/2012	5/1/2014

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
-----------	--------------	------------------	--------------	----------------	-------------------------	-------------------------------	-----------------------

Proposition 12: Public Safety Facilities

Category: Major Maintenance

PB06T868	Southwest Police - Emergency Generator & HVAC/bldg improv.	358,419	CW	Under Award - Construction	1/1/2009	12/5/2011	2/1/2014
PB06T849	Fire Museum Slab - 3801 Parry Ave	90,000	CW	Remaining to-be-awarded	2/1/2014	12/1/2014	7/1/2015
PB06T851	Fire Station #05 Windows - 2031 S St Augustine Rd	60,000	CW	Remaining to-be-awarded	2/1/2014	12/1/2014	7/1/2015
PB06T852	Fire Station #07 Parking - 6010 Davenport Rd	65,000	CW	Remaining to-be-awarded	2/1/2014	12/1/2014	7/1/2015
PB06T856	Fire Station #29 Structural - 9830 Shadow Way	35,560	CW	Remaining to-be-awarded	2/1/2014	12/1/2014	7/1/2015
PB06T858	Fire Station #47 Windows and Doors - 7161 Envoy Court	12,954	CW	Remaining to-be-awarded	2/1/2014	12/1/2014	7/1/2015
PB06T859	Fire Station #49 Windows - 4901 S Hampton Rd	50,000	CW	Remaining to-be-awarded	2/1/2014	12/1/2014	7/1/2015
PB06T865	Northwest Police - Emergency Generator	124,270	CW	Remaining to-be-awarded	NA	3/1/2014	9/1/2014
PB06T866	Police Facilities - Emergency Generators	320,000	CW	Remaining to-be-awarded	NA	3/1/2014	9/1/2014
PB06T867	Southeast Police - Emergency Generator & HVAC	338,366	CW	Remaining to-be-awarded	NA	3/1/2014	9/1/2014

Category: Roof Replacement

PB06T869	Fire Museum Roof - 3801 Parry Ave	162,800	CW	Completed			3/1/2011
PB06T870	Fire Station #02 Roof - 4211 Northaven Rd	173,355	CW	Completed			3/1/2011
PB06T871	Fire Station #04 Roof - 816 S Akard Str	130,556	CW	Completed			3/1/2011
PB06T872	Fire Station #07 Roof - 6010 Davenport Rd	295,243	CW	Completed			3/1/2011
PB06T874	Fire Station #09 Roof - 2002 Cool Mist Ln	100,000	CW	Completed			3/1/2011
PB06T875	Fire Station #16 Roof - 2616 Chalk Hill Rd	132,080	CW	Completed			3/1/2011
PB06T876	Fire Station #19 Roof - 5600 E Grand Ave	210,000	CW	Completed			3/1/2011
PB06T880	Fire Station #46 Roof - 331 E Camp Wisdom Rd	102,585	CW	Completed			3/1/2011
PB06T884	Fire Station #52 Roof - 2504 S Cockrell Hill	101,700	CW	Completed			8/1/2009
PB06T885	Fire Station #53 Roof - 1407 John West Rd	88,980	CW	Completed			8/1/2009

Project #	Project Name	Bond Sale Amount	Council Dist	Project Status	Est/Actual Design Award	Est/Actual Construction Award	Est/Actual Completion
Proposition 12: Public Safety Facilities							
Category: Roof Replacement							
PB06T886	Fire Station #54 Roof - 6238 Bonnie View Rd	105,264	CW	Completed			8/1/2009
PB06T887	Fire Station #57 Roof - 10801 Audelia Rd	107,900	CW	Completed			8/1/2009
PB06T888	Fire Training Administration Building 'A' Roof - 5000 Dolphin Rd.	50,000	CW	Completed			8/1/2009
PB06T889	Motorcycle Garage - Roof Replacement	245,440	CW	Completed			3/1/2009
PB06T873	Fire Station #08 Roof - 1904 N Garrett Ave	170,683	CW	Under Award - Construction	10/1/2012	6/26/2013	6/1/2014
PB06T877	Fire Station #20 Roof - 12727 Montfort Dr	189,056	CW	Under Award - Construction	10/1/2012	6/26/2013	6/1/2014
PB06T878	Fire Station #36 Roof - 3241 N Hampton Rd	132,969	CW	Under Award - Construction	10/1/2012	6/26/2013	6/1/2014
PB06T879	Fire Station #43 Roof - 2844 Lombardy Ln	257,383	CW	Under Award - Construction	10/1/2012	6/26/2013	6/1/2014
PB06T881	Fire Station #47 Roof - 7161 Envoy Ct	88,500	CW	Under Award - Construction	10/1/2012	6/26/2013	6/1/2014
PB06T882	Fire Station #49 Roof - 4901 S Hampton Rd	223,609	CW	Under Award - Construction	10/1/2012	6/26/2013	6/1/2014
PB06T890	North Central Police - Roof Replacement	260,000	CW	Under Award - Construction	10/24/2012	6/26/2013	6/1/2014
PB06T892	Southeast Police - Roof Replacement	200,000	CW	Under Award - Construction	10/1/2012	6/26/2013	6/1/2014
PB06T893	Southwest Police - Roof Replacement	386,500	CW	Under Award - Construction	10/1/2012	6/26/2013	6/1/2014
	Fire Station #51 Roof - 200 S St Augustine Rd	139,902	CW	Remaining to-be-awarded			
	Northeast police - Roof Replacement	381,400	CW	Remaining to-be-awarded			
Proposition Z12: Public Safety Facilities		<u>\$63,621,395</u>					