

Memorandum



CITY OF DALLAS

DATE November 6, 2020

TO Honorable Mayor and Members of the City Council

SUBJECT **Response to Questions from Bond Programs Status Update Briefing**

Please find below responses to the outstanding questions from the City Council Briefing held on Wednesday, November 4, 2020.

1. Can you provide a list of the active projects approved in the 2006 and 2012 Bond Programs?

Staff will provide, via attachment, the list of active projects approved in the 2006 and 2012 Bond Programs and the project statuses as of August 30, 2020 (refer to Exhibit 1 and Exhibit 2).

2. Can you provide a list of all project statuses by district?

Staff will provide, via attachment, each of the City Council districts with their respective 2017 Bond Program project statuses as of September 30, 2020.

3. What is the cost per project? Do we have that?

The per project costs are reflected on the respective 2017 Bond Program project statuses provided to each City Council member on their respective district.

4. Where can constituents see the projects? Where do they go to look at the bond projects?

Constituents can access and view the project statuses in the 2017 Bond Program dashboard located via the link below.

<https://dallascityhall.com/departments/public-works/dallasbondprogram/Pages/default.aspx>

5. Please provide copy of the City's Needs Inventory List per council district.

The updated City's Needs Inventory will be provided to each City Council district by end of November 2020 via a separate e-mail attachment. However, the updated City's Needs Inventory List can be accessed via the link below.


<https://gis.dallascityhall.com/needs/index.htm>

DATE November 6, 2020
SUBJECT **Responses to Questions from Bond Programs Status Update Briefing**

6. When will City Council Members be able to get a timeline of those projects that were delayed?

The 2017 Bond Program project statuses reflects the start year of construction which have been extended to FY2023.

If you have additional questions, please reach out to me or Adriana Castaneda, Director of the Office of Bond and Construction Management.



Majed Al-Ghafry, P.E.
Assistant City Manager
[Attachments]

c: T.C. Broadnax, City Manager
Chris Caso, City Attorney
Mark Swann, City Auditor
Biliera Johnson, City Secretary
Preston Robinson, Administrative Judge
Kimberly Bizer Tolbert, Chief of Staff to the City Manager

Jon Fortune, Assistant City Manager
Joey Zapata, Assistant City Manager
Dr. Eric A. Johnson, Chief of Economic Development and Neighborhood Services
M. Elizabeth Reich, Chief Financial Officer
M. Elizabeth (Liz) Cedillo-Pereira, Chief of Equity and Inclusion
Directors and Assistant Directors

Exhibit 1

2006 Bond Program <i>as of August 31, 2020</i>				
Project Name	Council Districts	Project Category	Project Status	Year of Construction
PROPOSITION 1 - Street and Transportation Improvements				
Camp Wisdom Road Project	3	Intergovernmental Partnership Projects	Under Construction	3/30/2020
CBD Fair Park Link- Hall St to I-30	CW	Intergovernmental Partnership Projects	Under Design	1/27/2021
Cockrell Hill - La Reunion to Singleton	CW	Intergovernmental Partnership Projects	Under Construction	6/30/2020
Davis - Hampton to Westmoreland	1, 3	Intergovernmental Partnership Projects	Under Design	8/11/2021
IH-30 Bridge Pedestrian and Bicycle Components	1, 6	Intergovernmental Partnership Projects	Under Construction	6/11/2014
Motor St - IH 35E to Medical Center Dr	2	Intergovernmental Partnership Projects	Under Construction	1/18/2018
Park Lane from Boedecker to US 75	13	Intergovernmental Partnership Projects	Under Construction	2/26/2020
Park Lane from US 75 to Greenville	13	Intergovernmental Partnership Projects	Under Construction	12/11/2019
Riverfront Blvd - Cadiz St to Continental Ave	2	Intergovernmental Partnership Projects	Under Construction	3/26/2014
Traffic Accident Reduction Roadway Improvements - On-Demand	CW	Intergovernmental Partnership Projects	Under Construction	12/12/2007
Valley View/Walnut - IH 635 to City Limits	10, 11	Intergovernmental Partnership Projects	Under Construction	2/26/2020
Public Art Admin - Streets and Transportation	1	Public Art	Under Design	3/1/2021
Sidewalk Improvements - CD projects	12	Sidewalk Improvements	Under Construction	5/14/2020
JB Jackson from Grand to MLK	7	Street Reconstruction	Under Construction	4/30/2015
Mayforge Dr from Le Forge Ave To E Ledbetter Dr	5	Street Reconstruction	Under Design	12/9/2020
Alpha from Noel to Monfort	11	Streetscape / Urban Design	Remaining to be awarded	3/1/2021
Commerce from Good-Latimer to Hall	CW	Streetscape / Urban Design	Under Design	4/28/2021
Lamar Streetscape	14	Streetscape / Urban Design	Under Design	12/30/2020
Pedestrian Way on Elm Street b/w Ervay and Stone St.	CW	Streetscape / Urban Design	Remaining to be awarded	12/16/2020
Chalk Hill - I 30 EB frontage road to Singleton	CW	Thoroughfares	Under Design	2/24/2021
Motor Street from Harry Hines to Stemmons	CW	Thoroughfares	Under Construction	6/28/2017
Pearl -Commerce to Live Oak	CW	Thoroughfares	Under Construction	9/28/2011
Modern Streetcar Extension	1	Thoroughfares	Under Construction	5/1/2016
Coombs Creek Trail Extension	1	Trails	Under Design	12/30/2020
Cockrell Hill from Davis to the City Limits	CW	Intergovernmental Partnership Projects	Under Construction	1/3/2018
Denton Drive Phase 1 (Walnut Hill to Royal)	6	Intergovernmental Partnership Projects	Under Construction	10/20/2017
Denton -Webb Chapel To North City Limits (Design only)	2, 6	Intergovernmental Partnership Projects	Under Construction	10/20/2017
Industrial - S of IH30 to N of Commerce (Engr)	2, 6	Intergovernmental Partnership Projects	Under Design	6/1/2021
Polk/Tyler Roundabouts	1	Intergovernmental Partnership Projects	Under Construction	6/26/2019
Chalk Hill Rd - Davis St to 800' south of IH-30	CW	Thoroughfares	Under Construction	11/10/2015
Continental - Industrial to IH 35E	CW	Thoroughfares	Under Design	6/1/2021
Fort Worth Ave from Sylvan to West Commerce St	6	Thoroughfares	Under Construction	1/23/2019
Red Bird Area Street Improvements	5, 8	Thoroughfares	Remaining to be awarded	10/1/2021
Central Signal Computer/ Software Upgrade	14, 2	Traffic Signal Upgrades - CBD	Under Construction	10/26/2017
Warranted Signals and School Flashers - On-Demand	CW	Warranted Signals and School Flashers	Under Construction	3/1/2014
Montfort Drive from IH-635 Frontage Road to Alpha	11	Street Reconstruction	Under Design	1/13/2021
Flag Pole Hill Trail from Goforth to the future Park facility at the Jules Muchart Army Reserve Building	10	Trails	Under Construction	3/10/2014

Exhibit 1

2006 Bond Program				
<i>as of August 31, 2020</i>				
Project Name	Council Districts	Project Category	Project Status	Year of Construction
Lake Highlands Trail from the White Rock Creek Trail to Skillman	10	Trails	Under Construction	8/14/2019
PROPOSITION 2 - Flood Protection and Storm Drainage Facilities				
Dallas Floodway DFE PPA	CW	Flood Management	Under Construction	5/8/2019
Dallas Floodway Extension	CW	Flood Management	Under Construction	5/8/2019
Glen Oaks 326	2	Flood Management	Remaining to be Awarded	9/20/2020
USACE Partnership Funds (Land Acquisition)	CW	Flood Management	Under Construction	5/8/2019
Public Art	2	Public Art	Remaining to be awarded	3/1/2021
Middle Peaks Branch - Phase 2 - Fair Park to Haskell	1, 2, 6	Pump Station/Storm Drainage	Under Construction	8/27/2014
Middle Peaks Branch - Phase 1 - to Fair Park	CW	Storm Drainage	Under Construction	2/14/2018
Middle Peaks Branch - Phase 2 - Fair Park to Haskell	CW	Storm Drainage	Under Construction	2/14/2018
Mill Creek Drainage Relief System - Phase I	CW	Storm Drainage	Under Construction	2/14/2018
State-Thomas @ Woodall Rodgers	2	Storm Drainage	Under Construction	2/14/2018
State-Thomas @ Woodall Rodgers (Study)	2	Storm Drainage	Under Construction	2/14/2018
Levee Drainage System	3	Storm Drainage	Under Design	3/11/2022
PROPOSITION 3 - Park and Recreation Facilities				
City wide Security Lights	CW	Code Compliance, Safety and Security	Under Construction	5/11/2016
Code Compliance, Safety and Security - project reserves	CW	Code Compliance, Safety and Security	Under Construction	4/29/2020
Environmental Conservation (projects tbd)	CW	Environmental Conservation	Under Construction	10/18/2019
Chalk Hill Trail - land acquisition	CW	Land Acquisition	Under Acquisition	4/15/2016
Bachman Recreation Center - ADA upgrade to automatic entry doors-front, pool & east entry	CW	Major Maintenance	Under Construction	11/13/2019
Athletic Field Lighting - 25 new lights (locations TBD)	CW	Major Recreation Facilities	Under Construction	6/22/2011
Public Art Administration	CW	Public Art	Under Construction	3/1/2021
Public Art Project	CW	Public Art	Under Construction	3/1/2021
Bachman Lake Park - site development	6	Rec Fac and Site Development	Under Construction	10/30/2020
Bark Park Site Improvements	2	Rec Fac and Site Development	Remaining to be Awarded	11/30/2022
Contract Management Assessment	11	Rec Fac and Site Development	Under Construction	9/30/2022
Crawford Memorial - master plan -phase 1 design	CW	Rec Fac and Site Development	Under Design	1/31/2021
Crockett Park Site Improvements	2	Rec Fac and Site Development	Under Design	6/30/2021
Forest/Audelia Area Park Project	CW	Rec Fac and Site Development	Remaining to be awarded	1/31/2021
Garrett Park	2	Rec Fac and Site Development	Remaining to be Awarded	10/28/2020
Glendale Park	4	Rec Fac and Site Development	Remaining to be awarded	12/31/2020
Lake Highlands North - Site Improvements - New Volleyball Courts	10	Rec Fac and Site Development	Under Construction	9/19/2019
Main Street Garden Special project	CW	Rec Fac and Site Development	Under Construction	8/30/2018
Major Maintenance- Recreation Centers (8 Sites)	CW	Rec Fac and Site Development	Under Construction	5/23/2019
Park Signage	CW	Rec Fac and Site Development	Under Construction	4/11/2018

Exhibit 1

2006 Bond Program				
<i>as of August 31, 2020</i>				
Project Name	Council Districts	Project Category	Project Status	Year of Construction
Reverchon Park - phase 2 master plan implementation	2	Rec Fac and Site Development	Remaining to be Awarded	2/28/2021
Runyon Creek Trail	8	Rec Fac and Site Development	Under Construction	8/27/2020
Walnut Hill Recreation Center Kitchen Remodel	13	Rec Fac and Site Development	Under Construction	10/17/2018
White Rock Hills Rec Center - land acquisition and park area	7	Rec Fac and Site Development	Under Acquisition	7/3/2019
White Rock Lake - 100 security lights	CW	Rec Fac and Site Development	Remaining to be Awarded	1/31/2022
Juanita Craft Rec Ctr- House	CW	Recreation Facilities and Site Development	Under Construction	8/26/2009
District 2 Service Center	CW	Services Facilities	Under Construction	10/31/2020
Park Service Center replacement (2006)	CW	Services Facilities	Remaining to be Awarded	3/31/2021
Valley	CW	Trail Development	Remaining to be Awarded	3/31/2022
Northaven Trail - design and construction of phase 1 (Valleydale to Preston)/(Preston to White Rock Creek Trail)	CW	Trail Development	Under Construction	6/27/2018
Timberglen Trail - design (Timberglen Park to Barry Barker Park)	12	Trail Development	Remaining to be Awarded	6/30/2022
PROPOSITION 4 - Library Facilities				
6th Floor Renovation and Central Library Elevators	2	Library Facilities	Under Construction	6/24/2020
Central Library - Elevators	2	Library Facilities	Under Construction	10/23/2019
Public Art	4	Public Art	Under Construction	3/1/2021
Proposition 5 - Cultural Arts Facilities				
Latino Cultural Center - Phase II - Design	14	Cultural Arts Facilities	Under Construction	3/25/2020
Latino Cultural Center - Phase II - Priority 1 - Black Box Theater	14	Cultural Arts Facilities	Under Construction	3/25/2020
Meyerson Symphony Center Reverberation Door Actuator	14	Renovation	Under Construction	3/25/2020
PROPOSITION 6 - City Hall, City Services and Maintenance Facilities				
City Hall - Install automatic fire alarm	2	City Facilities	Under Construction	4/26/2017
Facilities Condition Assessment	6	City Facilities	Under Award	4/13/2016
Muchert Service Center	6	City Facilities	Remaining to be Awarded	3/31/2021
Public Art	CW	Public Art	Remaining to be Awarded	3/1/2021
Southeast Service Center - Construction	7	City Facilities	Under Construction	3/27/2020
City Hall - Electrical system renovations	2	Major Maintenance	Under Construction	4/26/2017
PROPOSITION 8 - Economic Development				
DHADC Land Bank Services	CW	Infrastructure Support	Under Construction	9/25/2019
Public Art - Economic Development	8	Public Art	Remaining to be Awarded	3/1/2021
PROPOSITION 9 - Public Art Farmers Market				
Public Art - Farmers Market	9	Public Art	Remaining to be Awarded	3/1/2021

Exhibit 1

2006 Bond Program				
<i>as of August 31, 2020</i>				
Project Name	Council Districts	Project Category	Project Status	Year of Construction
PROPOSITION 10 - Cadillac Heights				
Cadillac Heights Land Acquisition	10	Land Acquisition	Under Acquisition	4/11/2007
PROPOSITION 11 - Court Facilities				
Vickery Meadow Community Court	13	City Facilities	Under Construction	3/25/2020
Public Art - Municipal Courts Building	11	Public Art - Courts Facilities	Remaining to be Awarded	3/1/2021
PROPOSITION 12 - Public Safety Facilities including Police Facilities, Fire Facilities, and Emergency Warning Systems				
Future Fire Station Jim Miller & Loop 12 (FS #59)	8	Fire Station Facilities	Under Construction	4/22/2020
Cadillac Heights- Site Acquisition	12	Police Department Facilities	Under Acquisition	8/27/2008
Jack Evans DPD Headquarters - Physical Security Enhancements	2	Police Department Facilities	Under Construction	10/23/2019
Overhead Doors at SW Service Center	3	Police Department Facilities	Under Construction	7/7/2020
Public Art - Public Safety	12	Public Art - Public Safety	Under Design	2/27/2013

Exhibit 2

2012 Bond Program <i>as of August 31, 2020</i>				
Project Name	Council District	Project Category	Project Status	Year of Construction
PROPOSITION 1 - Street and Transportation Improvements				
Country Brook Dr (4204-4328) A10502	12	Alley Reconstruction	Under Design	9/23/2020
Gray Wolf Trl (6203-6251) And Bentwood Trl (6211-6247) A10666	12	Alley Reconstruction	Under Design	9/23/2020
Hilton Head Dr (5211-5315) And River Hill Cir (4708-4724) A10672	12	Alley Reconstruction	Under Design	9/23/2020
Hilton Head Dr (5310-5420) And Harbor Town Dr (5305-5323) A18125	12	Alley Reconstruction	Under Design	9/23/2020
Park Grove Ln (18627-18851) And Kirkmeadow Ln (4007-4131) A10466	12	Alley Reconstruction	Under Design	9/23/2020
Tree Shadow Trl (5902-5942) And Flintshire Ct (5901-5923) A10769	12	Alley Reconstruction	Under Design	9/23/2020
Houston Street Viaduct	1, 2	Bridge Repair and Modification	Under Construction	5/11/2016
Cedar Springs Ave from Douglas to Oak Lawn	2, 14	Complete Street	Under Construction	6/26/2019
Henderson St from US 75 to Ross Ave	2, 14	Complete Street	Under Construction	10/24/2018
Knox from Katy Trail to US 75	14	Complete Street	Under Design	6/10/2021
Lamar (S) from IH 45 to Hatcher	7	Complete Street	Under Construction	5/27/2015
Main St from Good Latimer to Exposition	2	Complete Street	Under Design	10/28/2020
West Dallas Gateway	6	Gateway	Under Design	12/10/2021
Coombs Trinity Connect	1	Hike and Bike Trails	Under Design	12/30/2020
LBJ at Skillman Interchange	10	Intergovernmental Partnership Projects	Under Construction	5/30/2019
Polk/Tyler Roundabouts	1	Intergovernmental Partnership Projects	Under Construction	8/14/2019
Riverfront Blvd - Cadiz St to Continental Ave	2	Intergovernmental Partnership Projects	Under Construction	3/26/2014
Public Art	CW	Public Art	Under Design	3/1/2021
Fernheath Ln from South Beltline Rd. to Dead End	8	Street Petitions	Under Design	4/21/2021
Beall Street from Dolphin to Dead End	7	Street Reconstruction	Under Construction	10/8/2019
Imperial St from Bertrand Ave To Lagow St	7	Street Reconstruction	Under Construction	10/8/2019
JB Jackson from Grand to MLK	7	Street Reconstruction	Under Construction	4/30/2015
Ledbetter Dr (E) from Kolloch Dr To Mayforge Dr	4	Street Reconstruction	Under Design	12/9/2020
Mayforge Dr from Le Forge Ave To E Ledbetter Dr	4	Street Reconstruction	Under Design	12/9/2020
Mingo Street from Dolphin to Dead End	7	Street Reconstruction	Under Construction	10/8/2019
Montie St from Scyene Rd To Junction St	7	Street Reconstruction	Under Construction	10/8/2019
Canada Dr from Tamerisk St to Westmoreland Rd	6	Street Reconstruction Thoroughfares	Under Design	12/11/2022
Hampton Rd (S) from Crow Creek Dr to north of W. Ledbetter Dr.	4	Street Reconstruction Thoroughfares	Under Construction	4/18/2019
Maple Ave from 700' south of Mockingbird Ln to Mockingbird Ln	2	Street Reconstruction Thoroughfares	Under Design	1/27/2021
Woodmeadow from La Prada west to the end of divided roadway	9	Street Reconstruction Thoroughfares	Under Design	1/27/2021
Cole from Harvard to Lee	14	Street Resurfacing	awarded	2/21/2021
Henderson Ave (N) from Richard to Ross	2, 14	Street Resurfacing	Under Construction	10/24/2018
Hudspeth Ave from Biglow St to Cardinal Dr	4	Street Resurfacing	awarded	2/24/2021

Exhibit 2

2012 Bond Program <i>as of August 31, 2020</i>				
Project Name	Council District	Project Category	Project Status	Year of Construction
Polk St from Jefferson Blvd to Davis	1	Street Resurfacing	Under Construction	4/30/2015
Gooch St from S Lancaster Rd To Tracy Rd Block	8	Target Neighborhood	Under Design	1/27/2021
Hendricks from Denley to Moore	4	Target Neighborhood	Under Construction	2/27/2019
Holly Hill from Phoenix to Pineland	13	Target Neighborhood	Under Design	11/2/2020
Hughes Lane from Churchill Way to Lafayette Way	11	Target Neighborhood	Under Design	11/2/2020
Phoenix from Fair Oaks to Holly Hill	13	Target Neighborhood	Under Design	11/2/2020
Yancy St from Carbondale St to Saipan St	4	Target Neighborhood	Under Design	1/27/2021
Highland Road from Ferguson to north of the entrance to Primrose at Highland (1500' to NE)	9	Thoroughfares	Under Construction	1/8/2020
Pearl -Commerce to Live Oak	14	Thoroughfares	Under Construction	9/28/2011
Flag Pole Hill Trail from Goforth to the future Park facility at the Jules Muchart Army Reserve Building	10	Trail Development	Under Construction	3/10/2014
Lake Highlands Trail from the White Rock Creek Trail to Skillman	10	Trail Development	Under Construction	8/14/2019
Northaven Trail Extension	11, 13	Trail Development	Under Construction	6/27/2018
Trail from Timberglen Park to Barry Barker Park	12	Trail Development	Under Construction	6/30/2020
Trinity Strand Phase 2 from IH 35 at Oak Lawn to DART's Inwood Station	3	Trail Development	Remaining to be awarded	9/9/2021
Trinity Trail from Sylvan to Moore Park	CW	Trail Development	Under Construction	1/27/2014
Trinity Skyline Trail	1	Trail Development	Under Construction	12/12/2018
PROPOSITION 2 - Flood Protection and Storm Drainage Facilities				
Audelia 11601 (Audelia Branch - E. Bank downstream of Audelia Bridge)	10	Erosion Control	Under Design	2/12/2021
Beechmont Dr. 2507	9	Erosion Control	Under Construction	2/28/2018
Burninglog 13156	10	Erosion Control	awarded	3/11/2022
Clubhouse Circle 6523 and 6527	11	Erosion Control	Under Design	2/26/2021
Country Brook Pond between Park Grove Ln and Quail Hollow Rd	12	Erosion Control	Under Design	2/26/2021
Glen Oaks 816	4	Erosion Control	awarded	3/11/2022
Glendale Park Site 3 - S. of footbridge	2	Erosion Control	Under Design	5/20/2021
Kiltartan 1511	9	Erosion Control	Under Construction	2/28/2018
Pagewood 10553	11	Erosion Control	Under Construction	9/9/2020
Skillman 8109	10	Erosion Control	Under Construction	6/28/2017
Spring Grove 13316	11	Erosion Control	Under Design	2/26/2021
Springwater 9204, 9210, 9216	9	Erosion Control	Completed	2/28/2018
Squaw Valley 17628	12	Erosion Control	Under Design	2/26/2021
Tamarack 1745, 1739, 1751	2	Erosion Control	Under Design	6/10/2021
Twin Creek 9726	9	Erosion Control	Under Construction	2/28/2018
Whitehurst 9727 (Jackson Branch - E. Bank upstream of Whitehurst Br)	10	Erosion Control	Under Design	2/12/2021

Exhibit 2

2012 Bond Program <i>as of August 31, 2020</i>				
Project Name	Council District	Project Category	Project Status	Year of Construction
Wild Oak 2488	7	Erosion Control	Under Construction	6/28/2017
Levee Drainage System - Sump A (Able Pump Station)	1, 2, 6	Flood Management	Under Design	6/10/2021
Mill Creek, Peaks Branch and State Thomas	7	Storm Drainage Relief System	Under Construction	2/14/2018
PROPOSITION 3 - Economic Development in Southern Area of The City, and in Other Areas of The City in Connection with Transit-Oriented Development, by Providing Public Infrastructure and Funding the City's Economic Development Programs for Such Areas				
2400 Bryan	CW	Economic Development & Housing	Under Award	6/12/2019
24000 BLK Hooper	CW	Economic Development & Housing	Under Award	9/9/2015
Buckner Terrace II Project	CW	Economic Development & Housing	Under Award	8/24/2016
East Dallas - Chariot Drive	CW	Economic Development & Housing	Under Award	3/15/2015
Economic Development - Citywide	CW	Economic Development & Housing	Under Award	12/1/2020
Economic Development And Housing Demand Driven Projects	CW	Economic Development & Housing	Under Award	12/11/2019
Estates at Shiloh	CW	Economic Development & Housing	Under Award	6/12/2019
Housing Demand Driven Projects	CW	Economic Development & Housing	Under Award	2/27/2019
Joppa Neighbor Proj SD	CW	Economic Development & Housing	Under Award	5/25/2016
Kroger-Ocado Project	CW	Economic Development & Housing	Under Award	9/14/2016
Lisbon Villages Estates Project	4	Economic Development & Housing	Under Award	6/10/2020
Palladium Redbird	CW	Economic Development & Housing	Under Award	6/12/2019
Shady Hallow - OC	CW	Economic Development & Housing	Under Award	5/25/2016
Singleton (West Dallas)	CW	Economic Development & Housing	Under Award	5/13/2015
The Bottom	CW	Economic Development & Housing	Under Award	8/24/2016
The Bottom Cluster	4	Economic Development & Housing	Under Award	6/10/2020
UNT-Wheatland Rd Project	CW	Economic Development & Housing	Under Award	8/29/2019
West Davis Napl Removal	CW	Economic Development & Housing	Under Award	5/27/2015

City of Dallas
2017 Bond Program Project Statuses
Council District 1
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
A Streets	Edgefield and Windomere/12th to Wentworth (alley)	Alley Petition	1	Under Design	\$214,000	2021
A Streets	Critical Bridges	Bridge Repair/Modification	SW	Under Design	\$6,300,000	2020
A Streets	Riverfront from UPPR tracks to Cadiz	IG Partnership Projects	1, 2 ,6	Under Design	\$4,600,000	2020
A Streets	Davis Street from Cockrell Hill to Clinton Ave	IG Partnership Projects	1, 3	Under Design	\$4,000,000	2023
A Streets	Sidewalks 50/50 and ADA Ramps	Sidewalk Improvements	SW	Under Construction	\$6,240,000	2020
A Streets	Tyler from Illinois Ave to Lebanon (East Side Only)	Sidewalk Improvements	1	Complete	\$362,000	2019
A Streets	W Jefferson Blvd (South Side)- N Westmoreland Rd to N. Plymouth Rd	Sidewalk Improvements	1	Complete	\$362,807	2019
A Streets	Wright Street from S. Oak Cliff to Edgefield	Sidewalk Improvements	1	Under Design	\$447,125	2022
A Streets	Elmwood Area Street Lighting	Street Lighting	1	Remaining to be awarded	\$500,000	2022
A Streets	Rugged Dr from Berkley Ave to Ferndale Ave	Street Reconstruction	1	Under Design	\$947,148	2021
A Streets	S Patton Ave from E 10th St to E. Jefferson Blvd	Street Reconstruction	1	Under Design	\$382,678	2023
A Streets	S Van Buren Ave from W Pembroke Ave to Page Ave	Street Reconstruction	1	Under Design	\$591,967	2021
A Streets	W 12th St from Briscoe Blvd to Superior St	Street Reconstruction	1	Under Design	\$601,990	2023
A Streets	Haines Ave from W. Colorado Blvd to W. Greenbriar Ln	Street Reconstruction	1	Under Design	\$1,537,988	2022
A Streets	Kernack St from Phinney Ave to Burns Ave	Street Reconstruction	1	Under Design	\$759,785	2023
A Streets	N Lancaster Ave from E. Colorado Blvd to Addison St	Street Reconstruction	1	Under Design	\$414,430	2023
A Streets	E Davis St from Beckley Ave to Patton Ave	Street Reconstruction	1	Under Design	\$1,162,793	2023
A Streets	Bentley Ave from Chalmers St to S Hampton Rd	Street Resurfacing	1	Complete	\$229,810	2019
A Streets	Shelley Blvd from Coombs Creek Dr to S Westmoreland Rd	Street Resurfacing	1	Complete	\$180,075	2019
A Streets	Neches St from N Madison Ave to N Bishop Ave	Street Resurfacing	1	Remaining to be awarded	\$360,848	2021
A Streets	N Edgefield Ave from Stewart Dr to W Colorado Blvd	Street Resurfacing	1	Complete	\$288,463	2020
A Streets	S Llewellyn Ave from Pratt St to Wynnewood Plaza	Street Resurfacing	1	Remaining to be awarded	\$228,095	2021
A Streets	Alco Ave from N. Plymouth Rd to N Hampton Rd	Street Resurfacing	1	Complete	\$334,295	2019
A Streets	Falls Dr from S Cockrell Hill Rd to Andrews St	Street Resurfacing	1	Complete	\$169,259	2019
A Streets	Hartsdale Dr from Forth Worth Ave to W Colorado Blvd	Street Resurfacing	1	Complete	\$217,874	2019
A Streets	Emmett St from S Westmoreland Rd to S Ravinia Rd	Street Resurfacing	1	Complete	\$288,529	2019
A Streets	W Colorado Blvd from Leander Dr to N Hampton Rd	Street Resurfacing	1	Complete	\$281,260	2019
A Streets	N Windomere Ave from W 8th St to Taft St	Street Resurfacing	1	Complete	\$302,464	2019
A Streets	S Barnett Ave from W Illinois Ave to Dutton Rd	Street Resurfacing	1	Complete	\$321,855	2019
A Streets	E Oakenwald St to Plowman Ave to N Zang Blvd	Street Resurfacing	1	Complete	\$135,862	2020
A Streets	Berkley Ave from Rugged Dr to S Edgefield Ave	Street Resurfacing	1	Complete	\$257,250	2019
A Streets	Shelley Blvd from Keats Dr to Dryden Dr	Street Resurfacing	1	Complete	\$158,260	2019
A Streets	Ferndale Ave from S Edgefield Ave to S Clinton Ave	Street Resurfacing	1	Complete	\$149,205	2019
A Streets	N Van Buren Ave from W 10th St to W Davis St	Street Resurfacing	1	Complete	\$319,191	2018
A Streets	E 7th St from N Beckley Ave to N Crawford St	Street Resurfacing	1	Complete	\$58,859	2018
A Streets	Mt Washington St from Gilpin Ave to End of Pavement	Street Resurfacing	1	Remaining to be Awarded	\$217,493	2021
A Streets	Eldorado Ave from Elsbeth Ave to N Beckley Ave	Street Resurfacing	1	Complete	\$171,500	2018
A Streets	W Greenbriar Ln from Stemmons Ave to N Beckley Ave	Street Resurfacing	1	Complete	\$296,974	2018
A Streets	Fort Worth Ave from Bahama Dr to W Colorado Blvd	Street Resurfacing	1	Complete	\$844,638	2019
A Streets	S Westmoreland Rd from Poinsettia Dr to Dutton Dr	Street Resurfacing	1	Complete	\$145,678	2019
A Streets	W Clarendon from S Waverly Dr to S Edgefield Ave	Street Resurfacing	1	Under Construction	\$403,512	2020

City of Dallas
2017 Bond Program Project Statuses
Council District 1
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
A Streets	N Beckley Ave from W Colorado Blvd to E Oakenwald St	Street Resurfacing	1	Complete	\$230,736	2019
A Streets	E Colorado Blvd from Zang to N Marsalis Ave	Street Resurfacing	1	Complete	\$585,244	2018
A Streets	N Marsalis Ave from E 8th St to E 7th St	Street Resurfacing	1	Complete	\$148,382	2019
A Streets	N Beckley Ave from E 6th St to E 5th St	Street Resurfacing	1	Complete	\$75,518	2018
A Streets	N Beckley Ave from E Davis St to E Neely St	Street Resurfacing	1	Complete	\$93,643	2020
A Streets	Bishop from 10th St to Jefferson Blvd	Streetscape/Urban Design	1	Under Construction	\$1,590,767	2020
A Streets	Jefferson Blvd from Adams Ave to Polk St	Streetscape/Urban Design	1	Under Design	\$1,000,000	2023
A Streets	Jefferson/Twelfth Connector Lane Diet/Removal	Target Neighborhood	1	Under Design	\$2,000,000	2022
A Streets	North Boulevard Terrace Extension/Bridget to Plymouth	Target Neighborhood	1	Under Design	\$2,143,750	2023
A Streets	Council District 1 Pedestrian Safety/Crosswalk Program	Intersection Improvements	1	Under Design	\$260,000	2021
A Streets	Traffic Signal Synchronization Project	Traffic Signal Upgrades	SW	Under Design	\$20,000,000	2021
A Streets	Traffic Signal Installations (Total)	Traffic Signal Installations	SW	Under Construction	\$18,350,000	2019
B Parks	Aquatics Master Plan Implementation - Phase 1	Aquatics	1, 2, 5, 10, 11	Complete	\$11,000,000	2018
B Parks	Land Acquisition - SW Allowance	Land Acquisition	SW	Remaining to be Awarded	\$2,200,000	2021
B Parks	Southern Gateway Green - Phase 1 Deck	N/A	1, 4	Under Construction	\$7,100,000	2018
B Parks	ADA/Code Allowance (Locations TBD)	N/A	SW	Remaining to be Awarded	\$150,000	2020
B Parks	Land Acquisition and Partnership Match Funding	Land Acquisition	SW	Remaining to be Awarded	\$2,300,000	2021
B Parks	Recreation Centers & Golf Course - Major Maintenance	Recreation Center	SW	Under Construction	\$2,300,000	2018
B Parks	Kidd Springs - Natural spring daylighting, bank erosion control and landscaping per Master Plan	N/A	1	Remaining to be Awarded	\$1,000,000	2021
B Parks	Kidd Springs - Japanese Garden Restoration - Phase 1	N/A	1	Under Design	\$600,000	2020
B Parks	Coombs Creek Trail from Hampton/Davis to Moss Park	Trail	1	Under Design	\$2,000,000	2021
B Parks	Elmwood Pkwy Trail - Elmwood Parkway to Polk to Gannon Park	Trail	1	Under Design	\$2,000,000	2020
B Parks	Martin Weiss Park - Loop trail extension to greenbelt	Trail	1	Under Construction	\$1,300,000	2020
B Parks	Westmount Park - Site Development	Site Development	1	Under Design	\$200,000	2020
C Fair Park	Hall of State	Rehabilitation	SW	Under Construction	\$14,410,000	2020
C Fair Park	Music Hall	Rehabilitation	SW	Under Construction	\$4,300,000	2020
C Fair Park	African American Museum	Rehabilitation	SW	Under Construction	\$2,000,000	2020
C Fair Park	Texas Discovery Gardens	Rehabilitation	SW	Complete	\$300,000	2019
C Fair Park	Food and Fiber Building	Rehabilitation	SW	Remaining to be Awarded	\$1,500,000	2022
C Fair Park	Coliseum	Rehabilitation	SW	Under Construction	\$9,500,000	2020
C Fair Park	Tower Building	Rehabilitation	SW	Remaining to be Awarded	\$3,500,000	2022
C Fair Park	Centennial Building	Rehabilitation	SW	Remaining to be Awarded	\$4,400,000	2021
C Fair Park	Pan American Complex	Rehabilitation	SW	Remaining to be Awarded	\$3,480,000	2022
C Fair Park	Science Place 1 (Phase 1)	Rehabilitation	SW	Under Construction	\$5,110,000	2020
C Fair Park	Aquarium Annex	Rehabilitation	SW	Complete	\$600,000	2019
C Fair Park	Magnolia Lounge	Rehabilitation	SW	Remaining to be Awarded	\$900,000	2022
D Flood	Coombs Creek - Hampton to Davis (coordinate with adjacent trail project)	Erosion Control	1	Under Design	\$2,625,000	2021
D Flood	Public Erosion Control	Erosion Control	SW	Remaining to be Awarded	\$310,000	2022
D Flood	Lake Cliff at Colorado - H&H Study	Storm Drainage	1	Under Design	\$59,000	2019
D Flood	Kidd Springs - H&H Study	Storm Drainage	1	Under Design	\$89,000	2019
D Flood	Wynnewood Village Drainage Improvements	Storm Drainage	1	Complete	\$1,727,000	2018
D Flood	Turtle Creek - Trib 1 Culvert (Project has matching funds from NCTCOG/Highland Park)	Storm Drainage	SW	Remaining to be Awarded	\$250,000	2022
F Cultural Arts	Oak Cliff Cultural Center	Rehabilitation	1	Complete	\$110,000	2020
G Public Safety	Fire Station #14	Rehabilitation	1	Complete	\$85,000	2020

City of Dallas
2017 Bond Program Project Status
 Council District 1
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
H City Facilities	Electrical Panel Replacement at 37 Facilities	Electrical	SW	Under Construction	\$1,300,000	2019
H City Facilities	Oak Cliff Municipal Center, Phase I	Rehabilitation	1	Remaining to be Awarded	\$2,000,000	2021
H City Facilities	Unspecified ADA Improvements	ADA Improvements	SW	Under Construction	\$3,230,000	2019
I Eco/Housing	Economic Development/Housing	N/A	SW	Under Construction	\$55,400,000	2018
J Homeless Assistance	Homeless Assistance Facilities	N/A	SW	Remaining to be Awarded	\$20,000,000	2021

City of Dallas
2017 Bond Program Project Statuses
Council District 2
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
A Streets	4812-4840 Worth St & 4807-4841 Tremont St	Alley Petition	2	Under Design	\$205,427	2021
A Streets	1503-1551 BriarCliff Rd & 5503-5537 Mesa Cir	Alley Reconstruction	2	Under Construction	\$209,573	2020
A Streets	2503-2623 W Lovers Ln & 2502-2614 W Amherst Ave	Alley Reconstruction	2	Under Construction	\$195,878	2020
A Streets	3703-3771 Cortez Dr & 3702-3770 Durango Dr	Alley Reconstruction	2	Under Design	\$301,620	2020
A Streets	3805-3945 Hawick Ln & 3804-3858 Eaton Dr	Alley Reconstruction	2	Under Construction	\$330,922	2020
A Streets	4503-4535 Live Oak St & 4514-4522 Bryan St	Alley Reconstruction	2	Under Construction	\$193,648	2020
A Streets	4902-5032 Thursh St & 4903-5033 Wenonah Dr	Alley Reconstruction	2	Under Construction	\$262,126	2020
A Streets	503-511 N Prairie Ave & 4721-4721 Tremont St	Alley Reconstruction	2	Under Construction	\$59,560	2020
A Streets	5100-5152 Lahoma ST & 5101-5147 N Hall St	Alley Reconstruction	2	Under Construction	\$216,580	2020
A Streets	5300-5358 Willis Ave & 5303-5355 Richard Ave	Alley Reconstruction	2	Under Construction	\$243,653	2020
A Streets	Critical Bridges	Bridge Repair/Modification	SW	Under Design	\$6,300,000	2020
A Streets	Garland/Gaston/East Grand Intersection Safety Improvements	IG Partnership Projects	2, 9, 14	Under Design	\$1,100,000	2021
A Streets	Riverfront from UPPR tracks to Cadiz	IG Partnership Projects	1, 2 ,6	Under Design	\$4,600,000	2020
A Streets	UT Southwestern Medical District	IG Partnership Projects	2	Remaining to be awarded	\$7,500,000	2022
A Streets	Sidewalks 50/50 and ADA Ramps	Sidewalk Improvements	SW	Under Construction	\$6,240,000	2020
A Streets	Bristol Ave from March Ave to Hopkins Ave	Sidewalk Improvements	2	Under Design	\$79,872	2020
A Streets	Oak Lawn/Cedar Springs Area Improvements (Sidewalks/Lighting/Pedestrian Safety Improvements)	Sidewalk Improvements	2	Remaining to be Awarded	\$500,000	2023
A Streets	W University Blvd from Roper St to Kenwell St	Sidewalk Improvements	2	Under Construction	\$94,833	2019
A Streets	Bombay Ave from Huron Dr to Thurston Dr	Street Reconstruction	2	Under Construction	\$1,286,618	2020
A Streets	Bradford Dr from Maple Springs Blvd to Hedgerow Dr	Street Reconstruction	2	Under Design	\$1,944,975	2023
A Streets	Fillmore Dr from Empire Central to Register Ave	Street Reconstruction	2	Under Construction	\$1,342,845	2020
A Streets	Hay St from Ring St to End of Pavement	Street Reconstruction	2	Under Design	\$153,468	2022
A Streets	Lenel PI (Partnership w/ D6)from Clover Ln to Wemdon Dr	Street Reconstruction	2	Under Construction	\$786,854	2020
A Streets	Murray St from Main St to Canton St	Street Reconstruction	2	Under Design	\$570,544	2022
A Streets	N Walton St from Elm St to End of Pavement	Street Reconstruction	2	Under Design	\$496,125	2022
A Streets	Race St from End of Pavement to N Washington Ave	Street Reconstruction	2	Remaining to be Awarded	\$575,009	2021
A Streets	Waneta Dr from Robin Rd to Inwood Rd	Street Reconstruction	2	Under Design	\$366,471	2023
A Streets	W Amherst Ave from Huron Dr to Thurston Dr	Street Resurfacing	2	Complete	\$204,040	2020
A Streets	Grandview Ave from Lindsley Ave to Santa Fe Ave	Street Resurfacing	2	Complete	\$234,135	2020
A Streets	Fairmount St from Shelby Ave to Reagan St	Street Resurfacing	2	Complete	\$70,555	2020
A Streets	Pearlstone St from Dawson St to Hickory St	Street Resurfacing	2	Remaining to be Awarded	\$97,785	2021
A Streets	Kendall from Harry Hines Blvd to Macatee Dr	Street Resurfacing	2	Complete	\$176,068	2018
A Streets	Ash Ln from Caldwell Ave to S Fitzhugh Ave	Street Resurfacing	2	Complete	\$116,346	2018
A Streets	Sheila Ln from Timberline Dr to Hargrove Dr	Street Resurfacing	2	Complete	\$243,433	2020
A Streets	Newmore Ave from Kaywood Dr to Robin Rd	Street Resurfacing	2	Complete	\$180,938	2018
A Streets	Moser Ave from Monarch St to Fuqua St	Street Resurfacing	2	Complete	\$117,203	2018
A Streets	Yellowstone Rd from Sleepy Hollow Dr to Record Crossing Rd	Street Resurfacing	2	Complete	\$101,014	2019

City of Dallas
2017 Bond Program Project Statuses
Council District 2
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
A Streets	Summit Ave from Alta Ave to Sears St	Street Resurfacing	2	Complete	\$72,785	2019
A Streets	Norwalk Ave from Timberline Dr to Hargrove Dr	Street Resurfacing	2	Complete	\$187,484	2019
A Streets	Cortez Dr from Larga Dr to El Centro Dr	Street Resurfacing	2	Complete	\$158,891	2019
A Streets	Monarch St from N Fitzhugh Ave to Bennett Ave	Street Resurfacing	2	Complete	\$87,122	2019
A Streets	Pryor St from Main St to Commerce St	Street Resurfacing	2	Remaining to be awarded	\$42,704	2021
A Streets	Hawthorne Ave from Hartford St to Cedar Springs Rd	Street Resurfacing	2	Remaining to be Awarded	\$111,644	2021
A Streets	Cortez Dr from Mixon Dr to Lenel Pl	Street Resurfacing	2	Complete	\$187,887	2019
A Streets	Sylvester St from Vargas St to Knight St	Street Resurfacing	2	Complete	\$126,676	2019
A Streets	Lahoma St from Kings Rd to Crestview Dr	Street Resurfacing	2	Complete	\$294,085	2019
A Streets	Corinth St from S Hardwood St to S Cesar Chavez Blvd	Street Resurfacing	2	Complete	\$89,647	2019
A Streets	Webb Chapel Ext from Hargrove Dr to Larga Dr	Street Resurfacing	2	Complete	\$176,183	2019
A Streets	Capitol Ave from N Peak St to N Carroll Ave	Street Resurfacing	2	Complete	\$171,962	2019
A Streets	Oradell Ln from Timberline Dr to Hargrove Dr	Street Resurfacing	2	Complete	\$269,509	2019
A Streets	Henry St from Commerce St to Canton St	Street Resurfacing	2	Complete	\$83,246	2019
A Streets	Bennett Ave from Monarch St to Fuqua St	Street Resurfacing	2	Complete	\$128,042	2019
A Streets	S Henderson Ave from Columbia Ave to Terry St	Street Resurfacing	2	Complete	\$237,237	2019
A Streets	Brown St from Shelby Ave to Reagan St	Street Resurfacing	2	Complete	\$61,809	2020
A Streets	Benson St from S Washington Ave to S Hill Ave	Street Resurfacing	2	Complete	\$133,050	2019
A Streets	Worth St from N Haskell Ave to N Peak St	Street Resurfacing	2	Complete	\$161,210	2020
A Streets	Gould St from McKee St to Beaumont St	Street Resurfacing	2	Complete	\$64,897	2019
A Streets	Knight St from Congress Ave to Dickason Ave	Street Resurfacing	2	Complete	\$98,235	2020
A Streets	Alma from Cockrell Ave to End of Pavement	Street Resurfacing	2	Remaining to be awarded	\$169,785	2021
A Streets	Congress Ave from Reagan St to Throckmorton St	Street Resurfacing	2	Complete	\$71,344	2018
A Streets	Viceroy Dr from King George Dr to Regal Row	Street Resurfacing	2	Remaining to be Awarded	\$273,786	2022
A Streets	San Jacinto St from Bennett Ave to N Garrett Ave	Street Resurfacing	2	Remaining to be awarded	\$101,905	2021
A Streets	Burlew St from Bryan St to San Jacinto St	Street Resurfacing	2	Under Construction	\$122,108	2020
A Streets	N Prairie Ave from Junius St to Tremont St	Street Resurfacing	2	Complete	\$120,050	2019
A Streets	Summit Ave from Rowena St to Alta Ave	Street Resurfacing	2	Complete	\$166,527	2019
A Streets	Hargrove Dr from Oradell Ln to Webb Chapel Ext	Street Resurfacing	2	Complete	\$57,075	2020
A Streets	Roseland Ave from N Peak St to Ashby St	Street Resurfacing	2	Complete	\$77,381	2020
A Streets	Ring St from East Grand Ave to Hay St	Street Resurfacing	2	Complete	\$82,429	2020
A Streets	Delano Pl from N Haskell Ave to N Peak St	Street Resurfacing	2	Under Construction	\$119,741	2021
A Streets	East Side Ave from S Haskell Ave to S Peak St	Street Resurfacing	2	Remaining to be awarded	\$140,699	2021
A Streets	River Bend Dr from N Stemmons Serv E to River Bend Dr	Street Resurfacing	2	Remaining to be Awarded	\$427,902	2021
A Streets	N St Mary Ave from Columbia Ave to N Munger Blvd	Street Resurfacing	2	Complete	\$44,076	2020
A Streets	Commerce St from East Side Ave to Benson St	Street Resurfacing	2	Remaining to be Awarded	\$68,874	2021
A Streets	Terry St from S Haskell Ave to S Peak St	Street Resurfacing	2	Remaining to be Awarded	\$142,345	2021
A Streets	N Fitzhugh Ave from Bennett Ave to Manett St	Street Resurfacing	2	Remaining to be Awarded	\$197,259	2021
A Streets	S Haskell Ave from Garland Ave to Parry Ave	Street Resurfacing	2	Complete	\$80,159	2019

City of Dallas
2017 Bond Program Project Statuses
Council District 2
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
A Streets	W Mockingbird Ln from N Stemmons Serv E to Brookriver Dr	Street Resurfacing	2	Complete	\$314,098	2018
A Streets	Parry Ave from S Peak St to Ann Ave	Street Resurfacing	2	Complete	\$99,401	2019
A Streets	S St Paul St from Young St to Marilla St	Street Resurfacing	2	Complete	\$84,229	2019
A Streets	N Hall St from Indiana St to Main St	Street Resurfacing	2	Complete	\$192,080	2019
A Streets	Military Pkwy from Dolphin Rd to Forney Rd	Street Resurfacing	2	Complete	\$242,873	2019
A Streets	Cadiz St from S Ervay St to Browder St	Street Resurfacing	2	Complete	\$147,464	2019
A Streets	S Barry Ave from East Grand Ave to Ware St	Street Resurfacing	2	Complete	\$305,031	2020
A Streets	W University Blvd from Robin Rd to Inwood Rd	Street Resurfacing	2	Remaining to be Awarded	\$103,472	2021
A Streets	S Hall St from Chestnut St to Jeffries St	Street Resurfacing	2	Complete	\$135,485	2019
A Streets	CBD Fair Park Link From Main to IH30 (Design And ROW)	Thoroughfares	2	Remaining to be awarded	\$1,500,000	2021
A Streets	Columbia Ave/Main St from S Beacon St to Deep Ellum (Complete Street Improvements including Bike Lanes)	Thoroughfares	2	Under Design	\$4,250,000	2021
A Streets	Commerce Street from Good Latimer to Exposition	Thoroughfares	2	Under Design	\$9,700,000	2022
A Streets	Traffic Signal Synchronization Project	Traffic Signal Upgrades	SW	Under Design	\$20,000,000	2021
A Streets	Traffic Signal Installations (Total)	Traffic Signal Installations	SW	Under Construction	\$18,350,000	2019
B Parks	Aquatics Master Plan Implementation - Phase 1	Aquatics	1, 2, 5, 10, 11	Complete	\$11,000,000	2018
B Parks	Downtown Parks - Carpenter, Harwood and West End (Match)	N/A	2, 14	Under Construction	\$35,000,000	2018
B Parks	Land Acquisition - SW Allowance	Land Acquisition	SW	Remaining to be Awarded	\$2,200,000	2021
B Parks	Circuit Trail - The LOOP (Match)	Trail	2, 4, 5, 6, 7, 9	Under Design	\$20,000,000	2021
B Parks	ADA/Code Allowance (Locations TBD)	N/A	SW	Remaining to be Awarded	\$150,000	2020
B Parks	Land Acquisition and Partnership Match Funding	Land Acquisition	SW	Remaining to be Awarded	\$2,300,000	2021
B Parks	Land Acquisition in the Cedars for New Park (to supplement CD 2 funds)	Land Acquisition	2	Remaining to be Awarded	\$500,000	2023
B Parks	Dallas Water Gardens (Match) (Amendment - 8/9/17)	N/A	2	Remaining to be Awarded	\$7,500,000	2021
B Parks	Recreation Centers & Golf Course - Major Maintenance	Recreation Center	SW	Under Construction	\$2,300,000	2018
B Parks	Maria Luna Park - Dog park, basketball court, restoration of pavilion and loop trail, youth soccer field-irrigated	N/A	2	Under Design	\$1,115,000	2022
B Parks	Monarch Park - Playground replacement and Parking/ADA	Playground	2	Remaining to be Awarded	\$250,000	2020
B Parks	Grauwlyer Park - Sprayground	N/A	2	Complete	\$2,000,000	2018
B Parks	Samuell Grand Park - Shade structure at existing playground	N/A	2	Under Construction	\$150,000	2020
B Parks	K. B. Polk Park - Sprayground - walking trail, playground, shade pavilion	N/A	2	Complete	\$2,000,000	2018
B Parks	Land Acquisition for the Cedars (Supplemental to SW allocation)	Land Acquisition	2	Remaining to be Awarded	\$500,000	2023
B Parks	Phase 1 Site Development - New park in the Cedars	N/A	2	Remaining to be Awarded	\$500,000	2020
B Parks	Neighborhood Park - Site Development - TBD	N/A	2	Remaining to be Awarded	\$1,085,000	2022
B Parks	Bachman Regional Family Aquatic Center - Phase 1 (with CD 6)	N/A	2	Under Construction	\$2,500,000	2020
C Fair Park	Hall of State	Rehabilitation	SW	Under Construction	\$14,410,000	2020
C Fair Park	Music Hall	Rehabilitation	SW	Under Construction	\$4,300,000	2020
C Fair Park	African American Museum	Rehabilitation	SW	Under Construction	\$2,000,000	2020
C Fair Park	Texas Discovery Gardens	Rehabilitation	SW	Complete	\$300,000	2019
C Fair Park	Food and Fiber Building	Rehabilitation	SW	Remaining to be Awarded	\$1,500,000	2022
C Fair Park	Coliseum	Rehabilitation	SW	Under Construction	\$9,500,000	2020
C Fair Park	Tower Building	Rehabilitation	SW	Remaining to be Awarded	\$3,500,000	2022

City of Dallas
2017 Bond Program Project Statuses
Council District 2
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
C Fair Park	Centennial Building	Rehabilitation	SW	Remaining to be Awarded	\$4,400,000	2021
C Fair Park	Pan American Complex	Rehabilitation	SW	Remaining to be Awarded	\$3,480,000	2022
C Fair Park	Science Place 1 (Phase 1)	Rehabilitation	SW	Under Construction	\$5,110,000	2020
C Fair Park	Aquarium Annex	Rehabilitation	SW	Complete	\$600,000	2019
C Fair Park	Magnolia Lounge	Rehabilitation	SW	Remaining to be Awarded	\$900,000	2022
D Flood	Public Erosion Control	Erosion Control	SW	Remaining to be Awarded	\$310,000	2022
D Flood	Gifford-Roanoke Area Relief System - Phase II/Brookhollow Bridge	Storm Drainage	2	Under Design	\$1,640,000	2022
D Flood	Junius Street @ Baylor University Medical Center	Storm Drainage	2	Under Design	\$820,000	2021
D Flood	Munger, 1300, 1301	Storm Drainage	2, 14	Under Design	\$80,000	2021
D Flood	Turtle Creek - Trib 1 Culvert (Project has matching funds from NCTCOG/Highland Park)	Storm Drainage	SW	Remaining to be Awarded	\$250,000	2022
E Library	J. Erik Jonsson Central Library	Rehabilitation	2	Under Construction	\$99,000	2020
F Cultural Arts	Dallas Heritage Village	Rehabilitation	2	Complete	\$250,000	2020
F Cultural Arts	Sammons Center	Rehabilitation	2	Under Construction	\$900,000	2020
G Public Safety	Fire-Rescue Training Center	Rehabilitation	2	Complete	\$150,000	2020
G Public Safety	Fire Station #08	Rehabilitation	2	Complete	\$104,000	2019
G Public Safety	Fire Station #21	Rehabilitation	2	Remaining to be Awarded	\$85,000	2021
G Public Safety	Fire Station #19	Rehabilitation	2	Complete	\$85,000	2019
G Public Safety	Life Safety & Professional Standards Bureau	Rehabilitation	2	Complete	\$250,000	2019
G Public Safety	Central Patrol Station	Electrical	2	Remaining to be Awarded	\$151,000	2021
G Public Safety	Central Patrol Station	Security Enhancements	2	Complete	\$593,000	2018
G Public Safety	Jack Evans Headquarters	Security Enhancements	2	Under Construction	\$1,250,000	2020
H City Facilities	City Marshall's Office	Rehabilitation	2	Complete	\$165,000	2019
H City Facilities	Central Service Center - Streets Operations Building	Rehabilitation	2	Remaining to be Awarded	\$125,000	2021
H City Facilities	Central Service Center - Sanitation Building	Rehabilitation	2	Remaining to be Awarded	\$150,000	2021
H City Facilities	City Hall	Rehabilitation	2	Under Construction	\$7,000,000	2019
H City Facilities	Electrical Panel Replacement at 37 Facilities	Electrical	SW	Under Construction	\$1,300,000	2019
H City Facilities	Garage at Central Service Center	Rehabilitation	2	Remaining to be Awarded	\$75,000	2021
H City Facilities	Unspecified ADA Improvements	ADA Improvements	SW	Under Construction	\$3,230,000	2019
I Eco/Housing	Economic Development/Housing	N/A	SW	Under Construction	\$55,400,000	2018
J Homeless Assistance	Homeless Assistance Facilities	N/A	SW	Remaining to be Awarded	\$20,000,000	2021

City of Dallas
2017 Bond Program Project Statuses
 Council District 3
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
A Streets	La Rue St. and Wyoming St. from Cockrell Hill Rd. to La Rue St. (alley)	Alley Petition	3	Under Design	\$122,000	2021
A Streets	2408-2564 Club Manor Dr & 2435-2549 Matland Dr	Alley Reconstruction	3	Under Design	\$618,209	2023
A Streets	5179-5107 Chalet & 1404-1550 Drury Dr	Alley Reconstruction	3	Under Design	\$372,008	2023
A Streets	5306-5342 Lake Placid Dr & 1572-1568 Drury Pl	Alley Reconstruction	3	Under Design	\$198,107	2023
A Streets	6216-6226 Autumn Woods Trl & 804-814 W Red Bird LN	Alley Reconstruction	3	Under Design	\$139,822	2020
A Streets	7501-7631 Ashcrest Ln & 7502-7578 Christie Ln	Alley Reconstruction	3	Under Design	\$456,411	2023
A Streets	Critical Bridges	Bridge Repair/Modification	SW	Under Design	\$6,300,000	2020
A Streets	Davis Street from Cockrell Hill to Clinton Ave	IG Partnership Projects	1, 3	Under Design	\$4,000,000	2023
A Streets	Sidewalks 50/50 and ADA Ramps	Sidewalk Improvements	SW	Under Construction	\$6,240,000	2020
A Streets	Kimball Neighborhood Plus Target Area Sidewalk Improvements	Sidewalk Improvements	3	Under Construction	\$350,000	2020
A Streets	Hord Ave. - Moler St. to Brandon St. (street)	Street Petition	3	Under Design	\$850,000	2023
A Streets	Ginger Ave. - Dacki Ave. to Goldie Ave./Brandon St. (street)	Street Petition	3	Under Design	\$1,969,000	2023
A Streets	Pierce St from St Rita Dr to W Kiest Blvd	Street Reconstruction	3	Under Design	\$1,377,905	2023
A Streets	Preakness Ln from Polarity Dr to S Walton Walker Serv E	Street Reconstruction	3	Under Design	\$1,437,605	2023
A Streets	Dove Creek Way from Myrtlewood Drive to Swanssee Street	Street Reconstruction	3	Under Design	\$1,305,305	2023
A Streets	Grassy Ridge Trl from Penguin Dr to Scottsboro Ln	Street Reconstruction	3	Under Design	\$912,209	2023
A Streets	Northbound S Westmoreland Rd at Kimball High School Parking Lot (Redesign/Construct Horizontal Curve in Roadway)	Street Reconstruction	3	Under Design	\$950,000	2022
A Streets	Boca Chica Cir from End of Pavement to Boca Chica Dr	Street Resurfacing	3	Complete	\$44,796	2018
A Streets	N Randolph Dr from S Randolph Dr to Mt Ranier St	Street Resurfacing	3	Complete	\$193,349	2019
A Streets	Elderoaks Pl from End of Pavement to Elderoaks Lane	Street Resurfacing	3	Complete	\$87,259	2018
A Streets	Elderleaf Dr from End of Pavement to Elder Oaks Ln	Street Resurfacing	3	Complete	\$186,523	2018
A Streets	Rhapsody Ln from Bowling Brook Dr to Lazy River Dr	Street Resurfacing	3	Complete	\$251,488	2019
A Streets	Club Terrace Dr S Hampton Rd to Club Wood Dr	Street Resurfacing	3	Complete	\$261,469	2018

City of Dallas
2017 Bond Program Project Status
Council District 3
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
A Streets	Boca Chica Dr from Boca Chica Cir to Bar Harbor Dr	Street Resurfacing	3	Complete	\$425,457	2018
A Streets	Matland Dr/Club Wood Dr from S Hampton Dr to Club Terrace Dr	Street Resurfacing	3	Complete	\$339,982	2018
A Streets	Trio Ln from Wagon Wheels Trl to Caravan Trl	Street Resurfacing	3	Complete	\$189,027	2019
A Streets	Greenspan Ave from W Millet Dr to W Camp Wisdom Rd	Street Resurfacing	3	Complete	\$721,398	2019
A Streets	Acapulco Dr from Bar Harbor Dr to Bar Harbor Dr	Street Resurfacing	3	Complete	\$360,459	2019
A Streets	Sunny Crest Ln from E Red Bird Ln to Woodburn Trl	Street Resurfacing	3	Complete	\$63,700	2019
A Streets	Elderoaks Ln from W. Camp Wisdom Rd to S. Hampton Rd	Street Resurfacing	3	Complete	\$307,225	2018
A Streets	Club Manor Dr from S Hampton Rd to Club Wood Dr	Street Resurfacing	3	Complete	\$301,840	2018
A Streets	Inca Dr from Eastgate Cir to Horizon Dr	Street Resurfacing	3	Complete	\$294,225	2019
A Streets	Minuet Ln from Singing Hills Dr to Summertime Ln	Street Resurfacing	3	Complete	\$113,499	2019
A Streets	Songwood Dr from Blue Moon Dr to Lazy River Dr	Street Resurfacing	3	Complete	\$278,345	2020
A Streets	Harmony Ln from Singing Hills Dr to Lazy River Dr	Street Resurfacing	3	Complete	\$270,901	2020
A Streets	W Pentagon Pkwy from Spruce Valley Ln to Coombs Creek Dr	Street Resurfacing	3	Complete	\$259,445	2020
A Streets	Old Ox Rd from Glendale Park Enter to Caravan Trl	Street Resurfacing	3	Complete	\$310,312	2020
A Streets	Rio Grande Cir from Rio Grande Ave to Kimball Ridge Dr	Street Resurfacing	3	Remaining to be awarded	\$185,597	2021
A Streets	Bonnywood Ln from S Hampton Rd to Wayland Dr	Street Resurfacing	3	Complete	\$356,034	2020
A Streets	S Franklin St from W Kiest Blvd to Southwood Dr	Street Resurfacing	3	Complete	\$306,745	2020
A Streets	Knoxville St from Golf Club Dr to W Illinois Ave	Street Resurfacing	3	Complete	\$444,322	2020
A Streets	Randolph Dr from S Randolph Dr to Lakehurst Ct	Street Resurfacing	3	Complete	\$96,966	2019
A Streets	Scottsboro Ln from S Marsalis Ave to Grassy Ridge Trl	Street Resurfacing	3	Complete	\$219,791	2019
A Streets	Kiest Meadow Dr from Kiest Knoll Dr to End of Pavement	Street Resurfacing	3	Complete	\$287,434	2018
A Streets	Adler Dr from Adler Dr to Cockrell Hill Rd	Street Resurfacing	3	Complete	\$414,173	2019
A Streets	Cockrell Hill from Bronze Way to Bass Way	Street Resurfacing	3	Complete	\$427,893	2019

City of Dallas
2017 Bond Program Project Status
 Council District 3
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
A Streets	Mountain Creek Pkwy from Mountainview Dr to Eagle Ford Dr	Street Resurfacing	3	Complete	\$222,676	2019
A Streets	Camp Wisdom Rd from FM 1382 to Mountain Creek Pkwy	Thoroughfares	3	Under Design	\$5,741,343	2020
A Streets	Country Creek Dr - Road Closure/Turn Around	Intersection Improvements	3	Under Design	\$428,750	2021
A Streets	Traffic Signal Synchronization Project	Traffic Signal Upgrades	SW	Under Design	\$20,000,000	2021
A Streets	Traffic Signal Installations (Total)	Traffic Signal Installations	SW	Under Construction	\$18,350,000	2019
B Parks	Aquatics Master Plan Implementation - Phase 2A (Exline and Bahama Beach)	Aquatics	3, 7	Under Construction	\$13,200,000	2020
B Parks	Land Acquisition - SW Allowance	Land Acquisition	SW	Remaining to be Awarded	\$2,200,000	2021
B Parks	ADA/Code Allowance (Locations TBD)	N/A	SW	Remaining to be Awarded	\$150,000	2020
B Parks	Thurgood Marshall Recreation Center Renovation	Recreation Center	3	Under Construction	\$1,400,000	2019
B Parks	Land Acquisition and Partnership Match Funding	Land Acquisition	SW	Remaining to be Awarded	\$2,300,000	2021
B Parks	Recreation Centers & Golf Course - Major Maintenance	Recreation Center	SW	Under Construction	\$2,300,000	2018
B Parks	Emerald Lake Park - Dam safety and erosion control	Erosion Control	3	Under Design	\$2,075,000	2021
B Parks	Twin Falls Parking Lot	N/A	3	Under Design	\$200,000	2020
B Parks	Thurgood Marshall Recreation Center - Renovation (Supplemental Funding to SW)	N/A	3	Under Construction	\$200,000	2020
B Parks	Glendale Park – Parking spaces and lighting	N/A	3	Under Design	\$400,000	2021
B Parks	Sharrock Niblo Park - Historic Restoration of Barn	N/A	3	Complete	\$725,000	2019
B Parks	Add Discretionary Funding (Singing Hills Rec. Ctr.) (Amendment - 8/9/17)	Recreation Center	3	Under Construction	\$1,000,000	2018
C Fair Park	Hall of State	Rehabilitation	SW	Under Construction	\$14,410,000	2020
C Fair Park	Music Hall	Rehabilitation	SW	Under Construction	\$4,300,000	2020
C Fair Park	African American Museum	Rehabilitation	SW	Under Construction	\$2,000,000	2020
C Fair Park	Texas Discovery Gardens	Rehabilitation	SW	Complete	\$300,000	2019
C Fair Park	Food and Fiber Building	Rehabilitation	SW	Remaining to be Awarded	\$1,500,000	2022
C Fair Park	Coliseum	Rehabilitation	SW	Under Construction	\$9,500,000	2020
C Fair Park	Tower Building	Rehabilitation	SW	Remaining to be Awarded	\$3,500,000	2022

City of Dallas
2017 Bond Program Project Statuses
 Council District 3
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
C Fair Park	Centennial Building	Rehabilitation	SW	Remaining to be Awarded	\$4,400,000	2021
C Fair Park	Pan American Complex	Rehabilitation	SW	Remaining to be Awarded	\$3,480,000	2022
C Fair Park	Science Place 1 (Phase 1)	Rehabilitation	SW	Under Construction	\$5,110,000	2020
C Fair Park	Aquarium Annex	Rehabilitation	SW	Complete	\$600,000	2019
C Fair Park	Magnolia Lounge	Rehabilitation	SW	Remaining to be Awarded	\$900,000	2022
D Flood	Deep Hill Circle 2625,2641,2663,2667, 2687,2691	Erosion Control	3	Under Design	\$1,370,000	2021
D Flood	Putting Green 6521, 6629, 6637, 6729	Erosion Control	3	Under Design	\$800,000	2021
D Flood	Kiesthill Drive, 3335	Erosion Control	3	Under Design	\$300,000	2021
D Flood	Talbot Parkway, 6760	Erosion Control	3	Under Design	\$365,000	2021
D Flood	Public Erosion Control	Erosion Control	SW	Remaining to be Awarded	\$310,000	2022
D Flood	Shady Hollow Ct, 3300 Block & Boulder Drive	Erosion Control	3	Under Design	\$1,700,000	2022
D Flood	Sorcey Road @ White Ash Creek	Storm Drainage	3	Under Design	\$65,000	2021
D Flood	Turtle Creek - Trib 1 Culvert (Project has matching funds from NCTCOG/Highland Park)	Storm Drainage	SW	Remaining to be Awarded	\$250,000	2022
G Public Safety	Fire Station #46	Replacement	3	Under Construction	\$7,525,000	2020
G Public Safety	Fire Station #12	Rehabilitation	3	Complete	\$83,000	2019
G Public Safety	Fire Station #52	Rehabilitation	3	Remaining to be Awarded	\$85,000	2021
G Public Safety	SW Patrol Station	Security Enhancements	3	Complete	\$775,000	2018
G Public Safety	SW Patrol Station	Parking Expansion	3	Remaining to be Awarded	\$1,250,000	2020
H City Facilities	Electrical Panel Replacement at 37 Facilities	Electrical	SW	Under Construction	\$1,300,000	2019
H City Facilities	Southwest Transfer Station (24410)	Rehabilitation	3	Under Construction	\$205,000	2020
H City Facilities	Unspecified ADA Improvements	ADA Improvements	SW	Under Construction	\$3,230,000	2019
I Eco/Housing	Economic Development/Housing	N/A	SW	Under Construction	\$55,400,000	2018
J Homeless Assistance	Homeless Assistance Facilities	N/A	SW	Remaining to be Awarded	\$20,000,000	2021

City of Dallas
2017 Bond Program Project Statuses
Council District 4
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
A Streets	127-231 W Louisiana Ave & 118-228 Conrad St	Alley Reconstruction	4	Under Design	\$416,303	2023
A Streets	1608-1620 Day Star Dr & 1603-1633 Hanging Cliff Dr	Alley Reconstruction	4	Under Design	\$353,097	2023
A Streets	1621-1631 Windchime Dr & 1614-1626 Vatican Ln	Alley Reconstruction	4	Under Design	\$86,377	2023
A Streets	1708-1920 Vatican Ln & 1705-1921 Windchime Dr	Alley Reconstruction	4	Under Design	\$343,343	2023
A Streets	2104-2336 Dugald Pl & 2005-2249 E Illinois Ave	Alley Reconstruction	4	Under Design	\$674,981	2023
A Streets	2211-2323 Deer Path Dr & 2905-3311 Kellogg Ave	Alley Reconstruction	4	Under Design	\$561,444	2023
A Streets	2603-2931 Garapan Dr & 2502-2922 Nicholson Dr	Alley Reconstruction	4	Under Design	\$666,398	2023
A Streets	3163-3241 E Ledbetter Dr & 3132-3244 Dahlia Dr	Alley Reconstruction	4	Under Design	\$360,120	2023
A Streets	3864-3872 Treeline Cir & 1618-1626 Five Mile Ct	Alley Reconstruction	4	Under Design	\$266,871	2023
A Streets	4307-4435 Bonnie View Rd & 4302-4446 Cicero St	Alley Reconstruction	4	Under Design	\$438,933	2020
A Streets	Critical Bridges	Bridge Repair/Modification	SW	Under Design	\$6,300,000	2020
A Streets	Sidewalks 50/50 and ADA Ramps	Sidewalk Improvements	SW	Under Construction	\$6,240,000	2020
A Streets	10th Street Historic District Sidewalk Improvements	Sidewalk Improvements	4	Remaining to be Awarded	\$689,857	2021
A Streets	Harlandale Ave. - Ohio Ave. to Illinois Ave. (street)	Street Petition	4	Under Design	\$539,000	2021
A Streets	South Ewing Ave from Sleeth St to Ann Arbor Ave	Street Petition	4	Under Design	\$895,000	2021
A Streets	10th St from I-35 to Clarendon Dr	Street Reconstruction	4	Under Design	\$3,252,260	2023
A Streets	Anzio Cir from Garapan Dr to S Polk St	Street Reconstruction	4	Under Construction	\$1,140,900	2020
A Streets	Bonnie View Rd from Ann Arbor Ave to Cummings St	Street Reconstruction	4	Under Design	\$2,255,054	2022
A Streets	Marfa Ave from Fernwood Ave to S Lancaster Rd	Street Reconstruction	4	Remaining to be Awarded	\$1,245,849	2023
A Streets	Maywood Ave from Frio Dr to S Denley Dr	Street Reconstruction	4	Under Design	\$1,077,749	2022
A Streets	Montague Ave from Yewpon Ave to Ramona	Street Reconstruction	4	Under Design	\$1,047,320	2023
A Streets	Avenue H from E 11th St to Sanderson Ave	Street Reconstruction	4	Under Design	\$842,916	2023
A Streets	Church St from I-35 to Cliff	Street Reconstruction	4	Under Design	\$572,316	2023
A Streets	E Corning Ave from Arizona to S Marsalis Ave	Street Reconstruction	4	Under Construction	\$944,622	2020
A Streets	Galloway Ave from Fernwood Ave to S Denley Dr	Street Reconstruction	4	Under Design	\$939,826	2022
A Streets	Marfa Ave from Biglow St to Easter Ave	Street Reconstruction	4	Remaining to be Awarded	\$856,554	2023
A Streets	N Cliff St from Hutchins Ave to Reverend CBT Smith St	Street Reconstruction	4	Under Design	\$442,822	2023
A Streets	Vanette Ln from Fitzsimmons Dr to S Marsalis Ave	Street Reconstruction	4	Under Design	\$561,117	2023
A Streets	Clarendon Dr (2-28' Lanes) from Ewing to Upton	Street Reconstruction	4	Under Design	\$1,715,657	2022
A Streets	E Overton Rd from S Marsalis Ave to S Ewing	Street Reconstruction	4	Under Design	\$1,531,121	2022
A Streets	Morrell Ave from Bonnie View Rd to High St	Street Reconstruction	4	Under Design	\$452,301	2023
A Streets	Michigan Ave from E Illinois Ave to E Ohio Ave	Street Resurfacing	4	Complete	\$73,676	2019
A Streets	Avenue F from E 11th St Sanderson Ave	Street Resurfacing	4	Complete	\$204,531	2020
A Streets	Hendricks Ave from Fernwood Ave to Cedar Haven Ave	Street Resurfacing	4	Complete	\$94,771	2019

City of Dallas
2017 Bond Program Project Statuses
Council District 4
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
A Streets	E Jerden Ln from Rockwood St to Cumberland St	Street Resurfacing	4	Complete	\$55,052	2018
A Streets	Engle Ave from S Waverly Dr to Clearview Cir	Street Resurfacing	4	Complete	\$84,275	2018
A Streets	S Montreal Ave from Barlow Ave to Savoy St	Street Resurfacing	4	Complete	\$140,356	2019
A Streets	Edwards Cir from S Polk St to Savoy St	Street Resurfacing	4	Complete	\$158,603	2018
A Streets	Atlas Dr from Frio Dr to S Lancaster Rd	Street Resurfacing	4	Complete	\$324,718	2019
A Streets	Exeter Ave from Sunnyvale St to Tacoma St	Street Resurfacing	4	Complete	\$190,537	2019
A Streets	Haas Dr from 51st St to Dahlia Dr	Street Resurfacing	4	Complete	\$379,426	2019
A Streets	S Ewing Ave from McVey Ave to Graceland Ave	Street Resurfacing	4	Complete	\$324,272	2019
A Streets	Adelaide Dr from Yewpon Ave to Ramona	Street Resurfacing	4	Complete	\$209,470	2019
A Streets	Winters St from S Ewing St to Harlandale Ave	Street Resurfacing	4	Complete	\$61,466	2019
A Streets	Shadow Wood Dr from W Saner Ave to S Edgefield Ave	Street Resurfacing	4	Complete	\$598,261	2019
A Streets	Illinois Ave from Oriol Ave to Brookhaven	Street Resurfacing	4	Remaining to be Awarded	\$795,074	2021
A Streets	W Grover C Washington Ave from Oriol Ave to Toluca Ave	Street Resurfacing	4	Complete	\$92,713	2019
A Streets	E Kiest Blvd from Kellogg Ave to Bonnie View Rd	Street Resurfacing	4	Complete	\$1,031,143	2018
A Streets	Stella Ave from S Corinth St to Cedar Crest Blvd	Street Resurfacing	4	Complete	\$257,101	2019
A Streets	Sunnyvale St from Ann Arbor Ave to Cummings St	Street Resurfacing	4	Complete	\$301,397	2019
A Streets	S Ewing Ave from Georgia Ave to E Louisiana Ave	Street Resurfacing	4	Complete	\$64,964	2019
A Streets	12th St from Upton to 200 ft east of Upton	Target Neighborhood	4	Under Design	\$347,603	2023
A Streets	Alley Improvement between 8th St & Church from IH 35E to N Cliff	Target Neighborhood	4	Under Design	\$236,515	2023
A Streets	Alley Improvement between Ewing Ave & Upton from Viola to Clarendon	Target Neighborhood	4	Under Design	\$176,061	2023
A Streets	Upton St from I-35 E to 12th St	Target Neighborhood	4	Under Design	\$566,909	2023
A Streets	Ewing Ave. From I35 E to Clarendon	Thoroughfares	4	Under Design	\$6,000,000	2022
A Streets	Traffic Signal Synchronization Project	Traffic Signal Upgrades	SW	Under Design	\$20,000,000	2021
A Streets	Traffic Signal Installations (Total)	Traffic Signal Installations	SW	Under Construction	\$18,350,000	2019
B Parks	Land Acquisition - SW Allowance	Land Acquisition	SW	Remaining to be Awarded	\$2,200,000	2021
B Parks	Circuit Trail - The LOOP (Match)	Trail	2, 4, 5, 6, 7, 9	Under Design	\$20,000,000	2021
B Parks	Dallas Zoo (Match)	N/A	4	Remaining to be Awarded	\$3,500,000	2021
B Parks	Southern Gateway Green - Phase 1 Deck	N/A	1, 4	Under Construction	\$7,100,000	2018
B Parks	ADA/Code Allowance (Locations TBD)	N/A	SW	Remaining to be Awarded	\$150,000	2020
B Parks	Land Acquisition and Partnership Match Funding	Land Acquisition	SW	Remaining to be Awarded	\$2,300,000	2021
B Parks	Recreation Centers & Golf Course - Major Maintenance	Recreation Center	SW	Under Construction	\$2,300,000	2018
B Parks	Bonnie View Park - Playground expansion	Playground	4	Remaining to be Awarded	\$150,000	2020
B Parks	Eloise Lundy - Playground expansion	Playground	4	Remaining to be Awarded	\$150,000	2020
B Parks	Land Acquisition	Land Acquisition	4	Under Acquisition	\$400,000	2021

City of Dallas
2017 Bond Program Project Statuses
Council District 4
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
B Parks	Cummings Park - Parking lot (rear), renovate and expand with concrete	N/A	4	Remaining to be Awarded	\$350,000	2022
B Parks	Cummings Park - Walking loop trail - 6' wide - 1/4 mi. - new	Trail	4	Remaining to be Awarded	\$150,000	2022
B Parks	Derek L. Geter (Scotland) Park - Park furnishings package	N/A	4	Complete	\$60,000	2019
B Parks	Beckley Saner Park - Renovate backstop at 2 softball fields	N/A	4	Remaining to be Awarded	\$400,000	2020
B Parks	West Trinity Heights Park - Develop master plan	N/A	4	Remaining to be Awarded	\$40,000	2022
B Parks	Herndon Park - Playground expansion	N/A	4	Remaining to be Awarded	\$150,000	2022
B Parks	Kiest Park - Memorial Tree Grove - Phase 1 Implementation	N/A	4	Remaining to be Awarded	\$250,000	2023
C Fair Park	Hall of State	Rehabilitation	SW	Under Construction	\$14,410,000	2020
C Fair Park	Music Hall	Rehabilitation	SW	Under Construction	\$4,300,000	2020
C Fair Park	African American Museum	Rehabilitation	SW	Under Construction	\$2,000,000	2020
C Fair Park	Texas Discovery Gardens	Rehabilitation	SW	Complete	\$300,000	2019
C Fair Park	Food and Fiber Building	Rehabilitation	SW	Remaining to be Awarded	\$1,500,000	2022
C Fair Park	Coliseum	Rehabilitation	SW	Under Construction	\$9,500,000	2020
C Fair Park	Tower Building	Rehabilitation	SW	Remaining to be Awarded	\$3,500,000	2022
C Fair Park	Centennial Building	Rehabilitation	SW	Remaining to be Awarded	\$4,400,000	2021
C Fair Park	Pan American Complex	Rehabilitation	SW	Remaining to be Awarded	\$3,480,000	2022
C Fair Park	Science Place 1 (Phase 1)	Rehabilitation	SW	Under Construction	\$5,110,000	2020
C Fair Park	Aquarium Annex	Rehabilitation	SW	Complete	\$600,000	2019
C Fair Park	Magnolia Lounge	Rehabilitation	SW	Remaining to be Awarded	\$900,000	2022
D Flood	Pentagon Parkway, W. 1122	Erosion Control	4	Under Design	\$480,000	2021
D Flood	Public Erosion Control	Erosion Control	SW	Remaining to be Awarded	\$310,000	2022
D Flood	Turtle Creek - Trib 1 Culvert (Project has matching funds from NCTCOG/Highland Park)	Storm Drainage	SW	Remaining to be Awarded	\$250,000	2022
D Flood	Kings Branch Culvert @ Georgia	Storm Drainage	4	Under Design	\$200,000	2022
D Flood	Morning Dew Circle 3844 (RL Area 39)	Storm Drainage	4	Under Design	\$135,000	2022
D Flood	Kings Branch Culvert @ Edgemont	Storm Drainage	4	Under Design	\$173,000	2022
D Flood	Kings Branch Culvert @ Woodin	Storm Drainage	4	Under Design	\$212,000	2022
D Flood	Kings Branch Culvert @ Stella	Storm Drainage	4	Under Design	\$190,000	2022
D Flood	Kings Branch Culvert @ Louisiana	Storm Drainage	4	Under Design	\$370,000	2022
D Flood	Kings Branch Culvert @ Denley	Storm Drainage	4	Under Design	\$480,000	2022
D Flood	Kings Branch @ Genoa	Storm Drainage	4	Under Design	\$260,000	2022
H City Facilities	Electrical Panel Replacement at 37 Facilities	Electrical	SW	Under Construction	\$1,300,000	2019
H City Facilities	Unspecified ADA Improvements	ADA Improvements	SW	Under Construction	\$3,230,000	2019
I Eco/Housing	Economic Development/Housing	N/A	SW	Under Construction	\$55,400,000	2018
J Homeless Assistance	Homeless Assistance Facilities	N/A	SW	Remaining to be Awarded	\$20,000,000	2021

City of Dallas
2017 Bond Program Project Statuses
Council District 5
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
A Streets	10005-10119 Shayna DR & 10002-10106 Hymie Cir	Alley Reconstruction	5	Under Construction	\$225,817	2020
A Streets	10315-10542 Castlerock Dr & 10315-10529 Checota Dr & 1608-1604 Gardenside Dr	Alley Reconstruction	5	Under Construction	\$503,230	2020
A Streets	1611-1727 Red Cloud Dr & 9704-9780 Faircloud Dr (A7003)	Alley Reconstruction	5	Under Construction	\$396,214	2020
A Streets	1830-1886 Red Cloud Dr & 9803-9851 Glengreen Dr (A6972)	Alley Reconstruction	5	Under Construction	\$221,995	2020
A Streets	1885-2025 Red Cloud Dr & 2002-2080 Corvette Dr (A6966)	Alley Reconstruction	5	Under Construction	\$473,291	2020
A Streets	Critical Bridges	Bridge Repair/Modification	SW	Under Design	\$6,300,000	2020
A Streets	Sidewalks 50/50 and ADA Ramps	Sidewalk Improvements	SW	Under Construction	\$6,240,000	2020
A Streets	Council District 5 Sidewalk Improvements	Sidewalk Improvements	5	Under Design	\$600,000	2023
A Streets	Lonsdale Ave. - Sarah Lee Ln. to Lake June Rd. (street)	Street Petition	5	Complete	\$1,457,000	2018
A Streets	Hodde St from Woodmont Dr to N Jim Miller Rd	Street Reconstruction	5	Under Design	\$1,630,432	2022
A Streets	Rayenell Ave from Hodde St to CF Hawn Serv S	Street Reconstruction	5	Under Design	\$1,733,626	2022
A Streets	Donnybrook Ln from N Prairie Creek Rd to Riverway Dr	Street Reconstruction	5	Under Construction	\$657,200	2020
A Streets	Palisade Dr from N Prairie Creek Rd to Riverway Dr	Street Reconstruction	5	Under Construction	\$901,459	2020
A Streets	Jennie Lee Cir from Jennie Lee Ln to End of Pavement	Street Resurfacing	5	Complete	\$69,412	2020
A Streets	Woodmont Dr from Elam Rd to Lucy St	Street Resurfacing	5	Complete	\$286,611	2018
A Streets	Hillburn Dr from Bruton Rd to Ravehill Ln	Street Resurfacing	5	Complete	\$365,925	2018
A Streets	Utica Dr from Cordell Dr to Jennie Lee Ln	Street Resurfacing	5	Complete	\$142,722	2018
A Streets	Hymie Circle from Glengreen Dr to Shayna Dr	Street Resurfacing	5	Complete	\$153,440	2020
A Streets	Cricket Dr from S Trego St to S Pleasant Woods Dr	Street Resurfacing	5	Complete	\$175,479	2019
A Streets	Mack Lane from Bruton Rd to Rayenell Ln	Street Resurfacing	5	Complete	\$253,683	2019
A Streets	Sunbriar Ave from Godfrey Ave to Sarah Lee Dr	Street Resurfacing	5	Complete	\$163,165	2020
A Streets	Ravehill Ln from Santa Cruz Dr to Waycross Dr	Street Resurfacing	5	Complete	\$196,779	2019
A Streets	Christensen Dr from Latta St to Glover Pass	Street Resurfacing	5	Complete	\$243,736	2019
A Streets	Pindar Ave from Godfrey Ave to Sarah Lee Dr	Street Resurfacing	5	Complete	\$168,550	2020
A Streets	Fairhaven Ln from McCutcheon Ln to Blanton St	Street Resurfacing	5	Complete	\$480,577	2019
A Streets	Utica Dr from Bruton Rd to Cordell Dr	Street Resurfacing	5	Complete	\$171,808	2019
A Streets	Hillburn Dr from Umphress Rd to Tillman St	Street Resurfacing	5	Complete	\$217,496	2018
A Streets	Military Cir from Military Pkwy to End of Pavement	Street Resurfacing	5	Complete	\$31,583	2018
A Streets	Holcomb Rd from Eden Valley Ln to Files St	Street Resurfacing	5	Complete	\$295,838	2019
A Streets	Danville Dr from Holcomb Rd to Oak Hill Cir	Street Resurfacing	5	Complete	\$157,094	2018
A Streets	Checota Dr from N Masters Dr to Amity Ln	Street Resurfacing	5	Complete	\$283,935	2019
A Streets	Tara Ln from Edgeglen Dr to Uarda Dr	Street Resurfacing	5	Complete	\$74,637	2019
A Streets	Oak Creek Cir from Urban Ave to Military Serv S	Street Resurfacing	5	Complete	\$385,909	2019
A Streets	Dale Glade Dr from E Shore Dr to N St Augustine Dr	Street Resurfacing	5	Complete	\$233,240	2019
A Streets	N Prairie Creek Rd from Lake June Rd to Palisade Dr	Street Resurfacing	5	Complete	\$1,534,411	2019
A Streets	Military Parkway from Elva Ave to Rockbluff Dr (Complete Street)	Streetscape/Urban Design	5	Under Design	\$2,000,000	2022

City of Dallas
2017 Bond Program Project Statuses
Council District 5
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
A Streets	Rosemont Rd from Buckner to Hillburn	Target Neighborhood	5	Under Design	\$1,522,200	2023
A Streets	Rosemont Rd from Hillburn to Jim Miller	Target Neighborhood	5	Under Design	\$3,268,505	2023
A Streets	Pemberton Hill from Great Trinity Forest to Lake June	Thoroughfares	5, 7, 8	Under Design	\$13,980,000	2021
A Streets	Cheyenne from Lake June to Big Thickett – Phase I	Thoroughfares	5	Under Design	\$7,101,000	2022
A Streets	Cheyenne from Big Thickett to Elam	Thoroughfares	5	Under Design	\$4,500,000	2022
A Streets	Traffic Signal Synchronization Project	Traffic Signal Upgrades	SW	Under Design	\$20,000,000	2021
A Streets	Traffic Signal Installations (Total)	Traffic Signal Installations	SW	Under Construction	\$18,350,000	2019
B Parks	Aquatics Master Plan Implementation - Phase 1	Aquatics	1, 2, 5, 10, 11	Complete	\$11,000,000	2018
B Parks	Land Acquisition - SW Allowance	Land Acquisition	SW	Remaining to be Awarded	\$2,200,000	2021
B Parks	Circuit Trail - The LOOP (Match)	Trail	2, 4, 5, 6, 7, 9	Under Design	\$20,000,000	2021
B Parks	ADA/Code Allowance (Locations TBD)	N/A	SW	Remaining to be Awarded	\$150,000	2020
B Parks	Crawford Memorial Park - Phase 1	N/A	5	Under Design	\$7,700,000	2021
B Parks	Kleberg Trail	N/A	5	Under Design	\$1,200,000	2021
B Parks	Land Acquisition and Partnership Match Funding	Land Acquisition	SW	Remaining to be Awarded	\$2,300,000	2021
B Parks	Land Acquisition for Football Complex in CD 5 (to supplement CD funds)	Land Acquisition	5	Remaining to be Awarded	\$1,200,000	2021
B Parks	Recreation Centers & Golf Course - Major Maintenance	Recreation Center	SW	Under Construction	\$2,300,000	2018
B Parks	Devon Anderson Park - Replace playground equipment	N/A	5	Remaining to be Awarded	\$100,000	2020
B Parks	Guard Dr. - Phase 2 Site Development	N/A	5	Remaining to be Awarded	\$600,000	2021
B Parks	Bitter Creek Park - Creek bank stabilization	N/A	5	Remaining to be Awarded	\$273,000	2023
B Parks	Bisbee Park - Parking lot, clearing/grubbing, and signage	N/A	5	Remaining to be Awarded	\$150,000	2022
B Parks	Land Acquisition for Football Complex (to supplement SW funds)	Land Acquisition	5	Remaining to be Awarded	\$3,300,000	2021
B Parks	Holcomb Park - 6' wide walking loop trail, park furnishings, drinking fountain, and facility enclosure	N/A	5	Remaining to be Awarded	\$400,000	2021
B Parks	Pleasant Oaks Park - Connecting walkways and security lighting	N/A	5	Complete	\$150,000	2019
B Parks	Glover Park - Parking lot with lighting, land acquisition	N/A	5	Remaining to be Awarded	\$127,000	2020
C Fair Park	Hall of State	Rehabilitation	SW	Under Construction	\$14,410,000	2020
C Fair Park	Music Hall	Rehabilitation	SW	Under Construction	\$4,300,000	2020
C Fair Park	African American Museum	Rehabilitation	SW	Under Construction	\$2,000,000	2020
C Fair Park	Texas Discovery Gardens	Rehabilitation	SW	Complete	\$300,000	2019
C Fair Park	Food and Fiber Building	Rehabilitation	SW	Remaining to be Awarded	\$1,500,000	2022
C Fair Park	Coliseum	Rehabilitation	SW	Under Construction	\$9,500,000	2020
C Fair Park	Tower Building	Rehabilitation	SW	Remaining to be Awarded	\$3,500,000	2022
C Fair Park	Centennial Building	Rehabilitation	SW	Remaining to be Awarded	\$4,400,000	2021
C Fair Park	Pan American Complex	Rehabilitation	SW	Remaining to be Awarded	\$3,480,000	2022
C Fair Park	Science Place 1 (Phase 1)	Rehabilitation	SW	Under Construction	\$5,110,000	2020
C Fair Park	Aquarium Annex	Rehabilitation	SW	Complete	\$600,000	2019
C Fair Park	Magnolia Lounge	Rehabilitation	SW	Remaining to be Awarded	\$900,000	2022
D Flood	Urban 3100 Private Erosion Control	Erosion Control	5	Under Design	\$250,000	2021
D Flood	Oak Creek Circle 3504 & 3508 RL Voluntary Purchase	Storm Drainage	5	Complete	\$170,000	2018
D Flood	Public Erosion Control	Erosion Control	SW	Remaining to be Awarded	\$310,000	2022
D Flood	Turtle Creek - Trib 1 Culvert (Project has matching funds from NCTCOG/Highland Park)	Storm Drainage	SW	Remaining to be Awarded	\$250,000	2022
D Flood	Prairie Oak Drive 9321 (RL Area 33)	Storm Drainage	5	Remaining to be Awarded	\$425,000	2022
D Flood	Greendale 1721, 1716	Storm Drainage	5	Remaining to be Awarded	\$105,000	2022
D Flood	Loganwood 3602	Storm Drainage	5	Remaining to be Awarded	\$256,000	2022

City of Dallas
2017 Bond Program Project Statuses
 Council District 5
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
D Flood	Prairie Creek Channel & Bridge Improvement @ 175	Storm Drainage	5	Remaining to be Awarded	\$1,217,000	2022
D Flood	Hatfield Branch @ Seagoville Channel improvements	Storm Drainage	5	Remaining to be Awarded	\$487,000	2022
D Flood	Lake June @ St. Augustine	Storm Drainage	5	Remaining to be Awarded	\$721,000	2022
D Flood	Milverton @ Palisade	Storm Drainage	5	Remaining to be Awarded	\$870,000	2022
G Public Safety	Fire Station #05 - Waterproofing, plumbing, HVAC and electrical	Rehabilitation	5	Remaining to be Awarded	\$45,000	2021
G Public Safety	Fire Station #51	Rehabilitation	5	Complete	\$43,000	2019
G Public Safety	Fire Station #05 - Kitchen renovations	Rehabilitation	5	Remaining to be Awarded	\$85,000	2021
G Public Safety	SE Patrol Station	Security Enhancements	5	Complete	\$775,000	2018
H City Facilities	Electrical Panel Replacement at 37 Facilities	Electrical	SW	Under Construction	\$1,300,000	2019
H City Facilities	Unspecified ADA Improvements	ADA Improvements	SW	Under Construction	\$3,230,000	2019
I Eco/Housing	Economic Development/Housing	N/A	SW	Under Construction	\$55,400,000	2018
J Homeless Assistance	Homeless Assistance Facilities	N/A	SW	Remaining to be Awarded	\$20,000,000	2021

City of Dallas
2017 Bond Program Project Status
Council District 6
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
A Streets	3004-3150 Kinkaid Dr & 3045-3155 Park Ln	Alley Reconstruction	6	Under Design	\$796,250	2023
A Streets	3105-3171 Newcastle Dr & 3104-3170 Walnut Hill	Alley Reconstruction	6	Under Design	\$305,442	2023
A Streets	3505-3523 Park Ln & 3511 Valley Ridge Rd	Alley Reconstruction	6	Remaining to be Awarded	\$114,979	2021
A Streets	3506-3658 High Vista Dr & 11960 Highdale Dr	Alley Reconstruction	6	Under Design	\$458,322	2023
A Streets	3903-3991 Cortez Dr & 3904-3990 Durango Dr	Alley Reconstruction	6	Complete	\$384,430	2018
A Streets	Critical Bridges	Bridge Repair/Modification	SW	Under Design	\$6,300,000	2020
A Streets	Riverfront from UPRR tracks to Cadiz	IG Partnership Projects	1, 2 ,6	Under Design	\$4,600,000	2020
A Streets	Cockrell Hill from La Reunion to Singleton	IG Partnership Projects	6	Remaining to be Awarded	\$1,900,000	2021
A Streets	Sidewalks 50/50 and ADA Ramps	Sidewalk Improvements	SW	Under Construction	\$6,240,000	2020
A Streets	Halifax St from Cash Rd to Pulaski St	Street Reconstruction	6	Under Design	\$1,056,682	2021
A Streets	Lenel PI from Wemdon Dr to Nixon Dr	Street Reconstruction	6	Under Construction	\$1,515,109	2020
A Streets	Lenel PI (Partnership w/ D2) from Clover Ln to Wemdon Dr	Street Reconstruction	6	Under Construction	\$786,854	2020
A Streets	Nagle St from Denton Dr to Overlake Dr	Street Reconstruction	6	Under Design	\$1,125,377	2023
A Streets	Shaw St from Navaro St to Harston St	Street Reconstruction	6	Under Design	\$978,855	2023
A Streets	Babcock Dr from Bernal Dr to Canada Dr	Street Reconstruction	6	Under Design	\$436,425	2021
A Streets	Geraldine Dr from Kendale Dr to Lombardy Ln	Street Reconstruction	6	Under Design	\$851,847	2023
A Streets	Lenel PI from Lively Ln to Clover Ln	Street Reconstruction	6	Under Construction	\$963,242	2020
A Streets	N Morocco Ave from Goodman St to N Justin Ave	Street Reconstruction	6	Under Design	\$698,992	2023
A Streets	Quebec St from Sharp St to Mockingbird Ln	Street Reconstruction	6	Under Design	\$714,916	2021
A Streets	Canada Dr from Babcock Dr to Leesburg St	Street Reconstruction	6	Under Construction	\$768,994	2020
A Streets	Esmalda Dr from Toronto St to Nomas St	Street Resurfacing	6	Complete	\$120,599	2019
A Streets	Fabrication St from Topeka Ave to Sylvan Ave	Street Resurfacing	6	Complete	\$51,313	2019
A Streets	Cole St from N Riverfront Blvd to Slocum St	Street Resurfacing	6	Complete	\$245,794	2019
A Streets	Edison St from Slocum St to Hi Line Dr	Street Resurfacing	6	Complete	\$208,853	2019
A Streets	Payne St from Levee St to N Riverfront Blvd	Street Resurfacing	6	Complete	\$249,052	2019
A Streets	Lenel PI from Walnut Hill Ln to Lively	Street Resurfacing	6	Complete	\$443,225	2018
A Streets	Nomas Sr from N Westmoreland Rd to Furey St	Street Resurfacing	6	Complete	\$157,094	2020
A Streets	Keeneland Pkwy from Bluegrass Dr to Cherry Laurel Ln	Street Resurfacing	6	Complete	\$165,257	2020
A Streets	Crossman Ave from Pueblo St to Nomas St	Street Resurfacing	6	Complete	\$57,590	2019
A Streets	Grissom Ln from Royal Ln to Nova Dr	Street Resurfacing	6	Complete	\$896,633	2018
A Streets	French Settlement Rd from La Reunion Pkwy to Norwich St	Street Resurfacing	6	Complete	\$512,408	2020
A Streets	Brockbank Dr from Coogan Dr to Royal Ln	Street Resurfacing	6	Complete	\$242,741	2019
A Streets	N Hampton Rd from Dennison St to Kraft St	Street Resurfacing	6	Complete	\$279,133	2019
A Streets	W Mockingbird Ln from W John Carpenter Fwy to N Stemmons Serv	Street Resurfacing	6	Under Construction	\$406,695	2020
A Streets	Timberline Dr from Community Dr to Kendale Dr	Street Resurfacing	6	Complete	\$107,085	2019
A Streets	Postal Way from W Commerce St to Lone Star Dr	Street Resurfacing	6	Complete	\$499,785	2019
A Streets	Webb Chapel Ext from Larga Dr to Webb Chapel Rd	Street Resurfacing	6	Complete	\$484,899	2019
A Streets	W Commerce St from N Hampton Rd to Postal Way	Street Resurfacing	6	Complete	\$639,078	2020

City of Dallas
2017 Bond Program Project Status
Council District 6
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
A Streets	Webb Chapel Rd from Forest Ln to LBJ Service S	Street Resurfacing	6	Complete	\$390,163	2019
A Streets	Bickers St from Melinda Hills Dr to N Westmoreland Rd	Street Resurfacing	6	Complete	\$175,513	2019
A Streets	Shady Trl from Manana Dr to Andjon Dr	Street Resurfacing	6	Complete	\$113,670	2020
A Streets	Royal Ln from Harry Hines Blvd to Grissom Ln	Street Resurfacing	6	Remaining to be Awarded	\$584,815	2021
A Streets	Forest Ln from Grissom Ln to Josey Ln	Street Resurfacing	6	Complete	\$654,856	2019
A Streets	N Westmoreland Rd from Bickers St to Bernal Rd	Street Resurfacing	6	Complete	\$216,193	2019
A Streets	Postal Way from I-30 Frontage Rd to Lone Star Dr	Street Resurfacing	6	Complete	\$105,758	2019
A Streets	N Hampton Rd from I-30 W Commerce St	Street Resurfacing	6	Remaining to be Awarded	\$955,255	2022
A Streets	Walnut Hill from Marsh to Midway Resurfacing Project	Street Resurfacing	6, 13	Complete	\$2,200,000	2018
A Streets	Forest Lane from Cromwell to March Resurfacing Project	Street Resurfacing	6, 13	Complete	\$1,100,000	2018
A Streets	N Arcadia Dr from S Ira Ave S Tillery Ave	Target Neighborhood	6	Under Design	\$928,355	2023
A Streets	N Ira Ave from N Arcadia Dr to W Jefferson Blvd	Target Neighborhood	6	Under Design	\$651,477	2023
A Streets	Canada Drive from Westmoreland to Hampton	Thoroughfares	6	Remaining to be awarded	\$7,600,000	2023
A Streets	Sylvan Ave Phase II (Provides funding for pedestrian lighting)	Thoroughfares	6	Complete	\$250,000	2019
A Streets	Traffic Signal Synchronization Project	Traffic Signal Upgrades	SW	Under Design	\$20,000,000	2021
A Streets	Traffic Signal Installations (Total)	Traffic Signal Installations	SW	Under Construction	\$18,350,000	2019
B Parks	Land Acquisition - SW Allowance	Land Acquisition	SW	Remaining to be Awarded	\$2,200,000	2021
B Parks	Circuit Trail - The LOOP (Match)	Trail	2, 4, 5, 6, 7, 9	Under Design	\$20,000,000	2021
B Parks	Bachman Lake Skatepark	N/A	6	Remaining to be Awarded	\$4,000,000	2021
B Parks	ADA Code Allowance (Locations TBD)	N/A	SW	Remaining to be Awarded	\$150,000	2020
B Parks	Bachman Recreation Center Renovation	Recreation Center	6	Under Construction	\$3,900,000	2020
B Parks	Land Acquisition and Partnership Match Funding	Land Acquisition	SW	Remaining to be Awarded	\$2,300,000	2021
B Parks	Recreation Centers & Golf Course - Major Maintenance	Recreation Center	SW	Under Construction	\$2,300,000	2018
B Parks	Brownwood - Erosion Control	Erosion Control	6	Under Design	\$400,000	2021
B Parks	Brownwood Park - Soccer Field	N/A	6	Under Design	\$200,000	2021
B Parks	Overlake Park - Bleachers	N/A	6	Complete	\$50,000	2019
B Parks	Jaycee Zaragoza Park - Sprayground	N/A	6	Complete	\$1,885,000	2018
B Parks	Nash Davis Park - Sprayground	N/A	6	Complete	\$2,000,000	2018
B Parks	Frances Rizo Park - Playground replacement, ADA drinking fountain (with dog fountain) and park furnishings	N/A	6	Remaining to be Awarded	\$250,000	2022
B Parks	Stafford Park - Playground and park furnishings	N/A	6	Remaining to be Awarded	\$220,000	2022
B Parks	Hattie R. Moore Park - Master Plan and Phase 1 Implementation	N/A	6	Under Design	\$350,000	2021
B Parks	Nash Davis Park - Master Plan	N/A	6	Under Design	\$40,000	2018
B Parks	Arcadia Park - Add lighting at outdoor basketball gym	N/A	6	Complete	\$30,000	2018
B Parks	Bachman Lake Park - Regional Family Aquatic Center - Phase 1 (with \$2.5M from CD 2)	N/A	6	Under Design	\$3,500,000	2020
B Parks	Pueblo Park - Park furnishings package and drinking fountain	N/A	6	Remaining to be Awarded	\$40,000	2020
B Parks	Tipton Park - Picnic pavilion and water fountain	N/A	6	Remaining to be Awarded	\$300,000	2022
B Parks	Bishop Flores Park - connecting walkway to neighborhood	N/A	6	Remaining to be Awarded	\$775,000	2020

City of Dallas
2017 Bond Program Project Status
Council District 6
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
B Parks	Eladio Martinez Park - Park furnishings, fencing and drinking fountain	N/A	6	Remaining to be Awarded	\$60,000	2020
C Fair Park	Hall of State	Rehabilitation	SW	Under Construction	\$14,410,000	2020
C Fair Park	Music Hall	Rehabilitation	SW	Under Construction	\$4,300,000	2020
C Fair Park	African American Museum	Rehabilitation	SW	Under Construction	\$2,000,000	2020
C Fair Park	Texas Discovery Gardens	Rehabilitation	SW	Complete	\$300,000	2019
C Fair Park	Food and Fiber Building	Rehabilitation	SW	Remaining to be Awarded	\$1,500,000	2022
C Fair Park	Coliseum	Rehabilitation	SW	Under Construction	\$9,500,000	2020
C Fair Park	Tower Building	Rehabilitation	SW	Remaining to be Awarded	\$3,500,000	2022
C Fair Park	Centennial Building	Rehabilitation	SW	Remaining to be Awarded	\$4,400,000	2021
C Fair Park	Pan American Complex	Rehabilitation	SW	Remaining to be Awarded	\$3,480,000	2022
C Fair Park	Science Place 1 (Phase 1)	Rehabilitation	SW	Under Construction	\$5,110,000	2020
C Fair Park	Aquarium Annex	Rehabilitation	SW	Complete	\$600,000	2019
C Fair Park	Magnolia Lounge	Rehabilitation	SW	Remaining to be Awarded	\$900,000	2022
D Flood	Public Erosion Control	Erosion Control	SW	Remaining to be Awarded	\$310,000	2022
D Flood	Chalkhill Branch - I30/Loop 12 Interchange	Storm Drainage	6	Under Design	\$780,000	2021
D Flood	Hampton Gate	Storm Drainage	6	Remaining to be Awarded	\$500,000	2023
D Flood	Hearne @ Commerce	Storm Drainage	6	Under Design	\$246,000	2021
D Flood	Turnpike Distribution IV IH30-Commerce	Storm Drainage	6	Under Design	\$224,000	2021
D Flood	Fort Worth Avenue @ Vilbig	Storm Drainage	6	Under Design	\$200,000	2021
D Flood	Turtle Creek - Trib 1 Culvert (Project has matching funds from NCTCOG/Highland Park)	Storm Drainage	SW	Remaining to be Awarded	\$250,000	2022
D Flood	Joe's Creek West Fork Bridge @ Walnut Hill	Storm Drainage	6	Remaining to be Awarded	\$470,000	2022
D Flood	Lively Lane, 3808	Storm Drainage	6	Remaining to be Awarded	\$80,000	2022
G Public Safety	Fire Station #36	Replacement	6	Under Design	\$6,990,000	2022
G Public Safety	Fire Station #43	Rehabilitation	6	Complete	\$43,000	2020
G Public Safety	Fire Station #01	Rehabilitation	6	Remaining to be Awarded	\$85,000	2021
G Public Safety	Fire Station #45	Rehabilitation	6	Remaining to be Awarded	\$85,000	2021
G Public Safety	Fire Station #47	Rehabilitation	6	Complete	\$85,000	2020
G Public Safety	NW Patrol Station	Security Enhancements	6	Complete	\$775,000	2019
H City Facilities	Electrical Panel Replacement at 37 Facilities	Electrical	SW	Under Construction	\$1,300,000	2019
H City Facilities	Unspecified ADA Improvements	ADA Improvements	SW	Under Construction	\$3,230,000	2019
H City Facilities	West Dallas Multipurpose Center	Expansion	6	Under Construction	\$2,761,000	2020
I Eco/Housing	Economic Development/Housing	N/A	SW	Under Construction	\$55,400,000	2018
J Homeless Assistance	Homeless Assistance Facilities	N/A	SW	Remaining to be Awarded	\$20,000,000	2021

City of Dallas
2017 Bond Program Project Status
Council District 7
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
A Streets	2306-2440 Bluffton Dr & 2307-2439 Blaydon Dr	Alley Reconstruction	7	Under Design	\$351,624	2020
A Streets	2507-2537 Blaydon Dr & 2506-2536 Bluffton Dr	Alley Reconstruction	7	Under Design	\$167,212	2020
A Streets	2703-2829 Klondike & Dr 2704-2830 Lockhart Ave	Alley Reconstruction	7	Under Design	\$293,020	2020
A Streets	2703-2831 Scottsbluff Dr & 2802-2826 La Prada Ct	Alley Reconstruction	7	Under Design	\$363,090	2020
A Streets	2707-2757 Runningbrook Ln & 2700 N Buckner Blvd	Alley Reconstruction	7	Under Design	\$301,301	2020
A Streets	2707-2837 Blyth Dr & 2706-2838 Gross Rd	Alley Reconstruction	7	Under Design	\$296,842	2020
A Streets	4403-4451 Cinnabar Dr & 6102-6150 Symphony Ln	Alley Reconstruction	7	Under Design	\$321,367	2021
A Streets	4804-4950 Ashbrook Rd & 4803-4945 Chilton Dr	Alley Reconstruction	7	Under Design	\$486,668	2023
A Streets	5005-5207 Banting Way & 5411-5445 Enderly Pl	Alley Reconstruction	7	Under Design	\$398,762	2023
A Streets	5107-5143 Breakwood Dr & 5116-5152 Colter Dr	Alley Reconstruction	7	Under Design	\$171,672	2023
A Streets	5303-5347 Blaney Way & 5204-5240 Banting Way	Alley Reconstruction	7	Under Design	\$373,282	2023
A Streets	5605-5831 Everglade Rd & 5606-5824 Twineing St	Alley Reconstruction	7	Under Design	\$465,010	2021
A Streets	5620-5832 Everglade Rd & 5707-5861 Marview Ln	Alley Reconstruction	7	Under Design	\$489,853	2023
A Streets	5710-5814 Meadowick Ln & 5274-5290 Ponderosa Cir	Alley Reconstruction	7	Under Design	\$169,124	2021
A Streets	6024-6300 Samuell Blvd & 6205-6441 Symphony Ln	Alley Reconstruction	7	Under Design	\$476,476	2021
A Streets	6206-6440 Symphony Ln & 4307-4339 Cinnabar Dr	Alley Reconstruction	7	Under Design	\$309,264	2021
A Streets	7027-7203 Hunnicut Rd & 7012-7108 Belteau Ln	Alley Reconstruction	7	Under Design	\$261,170	2023
A Streets	7129-7195 Elliott Dr & 7130-7184 Rolling Fork Dr	Alley Reconstruction	7	Under Design	\$282,191	2021
A Streets	2205-2341 Freeland Way & 2336-2328 Homeway Cir & 2204-2340 Babalos Ln	Alley Reconstruction	7	Under Design	\$393,985	2023
A Streets	2711-2733 Groveridge Dr, 9606-9674 Briggs St, 9605-9621 Altacrest Dr & 2712-2768 N St Augustine Dr	Alley Reconstruction	7	Under Design	\$469,151	2023
A Streets	Critical Bridges	Bridge Repair/Modification	SW	Under Design	\$6,300,000	2020
A Streets	Dolphin Road from Haskell to Spring	IG Partnership Projects	7	Under Design	\$2,000,000	2021
A Streets	Rail Road Crossing Quiet Zones	IG Partnership Projects	6, 7, 9	Under Design	\$543,000	2020
A Streets	Prairie Creek Bridge over UPRR Tracks	IG Partnership Projects	7	Under Design	\$9,200,000	2023
A Streets	Sidewalks 50/50 and ADA Ramps	Sidewalk Improvements	SW	Under Construction	\$6,240,000	2020
A Streets	Baraboo Dr from Highland Hills Dr to End of Pavement	Sidewalk Improvements	7	Complete	\$58,223	2018
A Streets	Cherbourg St from Carbondale St to Dutch Harbor Ave	Sidewalk Improvements	7	Complete	\$33,413	2019
A Streets	Driskell St from Colonial Ave to S Central Ser Rd	Sidewalk Improvements	7	Complete	\$20,990	2018
A Streets	Everglade Rd from N Jim Miller Rd to Symphony Lane	Sidewalk Improvements	7	Complete	\$60,188	2018
A Streets	Fellows Ln from Carbondale St to Hull Ave	Sidewalk Improvements	7	Complete	\$25,703	2019
A Streets	Ferguson Rd Sidewalk Improvement from Rocky Glen to Gray Cliff (east side only)	Sidewalk Improvements	7	Under Construction	\$245,000	2020
A Streets	Kiska St from Yancy St to Fellows Ln	Sidewalk Improvements	7	Complete	\$81,164	2019
A Streets	Park Row Ave from South Central Expy to Jeffries St	Sidewalk Improvements	7	Complete	\$161,848	2019
A Streets	Rothington Rd from Chariot Dr to S Buckner Blvd	Sidewalk Improvements	7	Remaining to be awarded	\$41,216	2019

City of Dallas
2017 Bond Program Project Status
Council District 7
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
A Streets	South Blvd from South Central Expy to Meadow St	Sidewalk Improvements	7	Complete	\$224,789	2019
A Streets	Wendelkin St from Pennsylvania Ave to Driskell St	Sidewalk Improvements	7	Complete	\$119,945	2019
A Streets	Jeffries St. - Tanner St. to Warren Ave. (sidewalk)	Sidewalk Petition	7	Complete	\$37,000	2018
A Streets	Park Row Ave from South Central Expy to Jeffries St	Street Lighting	7	Remaining to be awarded	\$424,000	2022
A Streets	South Blvd from South Central Expy to Meadow St	Street Lighting	7	Remaining to be awarded	\$604,800	2022
A Streets	Street Lights at Parkdale Dr and Lawnview Ave	Street Lighting	7	Remaining to be awarded	\$16,000	2021
A Streets	Street Lights Wendelkin St	Street Lighting	7	Remaining to be awarded	\$112,000	2021
A Streets	Street Lights within Claremont Neighborhood	Street Lighting	7	Remaining to be awarded	\$600,000	2021
A Streets	Trojan St. - Burma Rd. to Fellows Ln. (street)	Street Petition	7	Under Design	\$1,090,000	2023
A Streets	Carpenter Ave from S Malcom X Blvd to Meadow St	Street Reconstruction	7	Complete	\$255,210	2018
A Streets	Park Row Ave from Malcolm X Blvd to Jeffries St	Street Resurfacing	7	Complete	\$102,900	2019
A Streets	Dorrington Dr from Ferguson Rd to Telegraph Ave	Street Resurfacing	7	Complete	\$319,573	2019
A Streets	Elihu St from End of Pavement to JB Jackson Jr Blvd	Street Resurfacing	7	Complete	\$122,005	2019
A Streets	Sandstone Dr from Jennie Lee Ln to Cypress Ave	Street Resurfacing	7	Complete	\$137,317	2019
A Streets	Jennie Lee Ln from N Prairie Creek Rd to Cypress Ave	Street Resurfacing	7	Complete	\$346,910	2019
A Streets	Meadow St from Pennsylvania Ave to Tuskegee St	Street Resurfacing	7	Complete	\$486,248	2019
A Streets	Pine St from Holmes St to S Central Serv W	Street Resurfacing	7	Complete	\$272,857	2019
A Streets	South Blvd from Malcolm X Blvd to Meadow St	Street Resurfacing	7	Complete	\$411,600	2019
A Streets	Hazelhurst Ln from Ashbrook Rd to Fallon Pl	Street Resurfacing	7	Complete	\$103,552	2019
A Streets	Bluffton from Freeport Dr to End of Pavement	Street Resurfacing	7	Complete	\$276,458	2019
A Streets	Hunnicut Rd from Highland Rd to Dorrington Dr	Street Resurfacing	7	Complete	\$618,120	2019
A Streets	St Francis Ave from Ferguson Rd to Hunnicut Rd	Street Resurfacing	7	Complete	\$797,990	2019
A Streets	Lockhart Ave from Rustown Dr to Shiloh Dr	Street Resurfacing	7	Remaining to be Awarded	\$481,572	2021
A Streets	Enchanted Ln from Breakwood Dr to Urban Crest Rd	Street Resurfacing	7	Complete	\$326,149	2019
A Streets	St Francis Ave from Ralph Ln to S Buckner Blvd	Street Resurfacing	7	Complete	\$410,468	2019
A Streets	Gross Rd from N Buckner Blvd to Peavy Rd	Street Resurfacing	7	Remaining to be Awarded	\$330,275	2021
A Streets	Enderly Pl from Banting Way to Samuell Blvd	Street Resurfacing	7	Remaining to be Awarded	\$108,765	2021
A Streets	Banting Way from Enchanted Ln to Ashbrook Rd	Street Resurfacing	7	Remaining to be Awarded	\$178,017	2021
A Streets	Fallon Pl from Hazelhurst Ln to Hazelhurst Ln	Street Resurfacing	7	Remaining to be Awarded	\$193,726	2021
A Streets	Beechmont Dr from Ferguson Rd to Felicia Ct	Street Resurfacing	7	Remaining to be Awarded	\$206,245	2021
A Streets	Hazelhurst Ln from Hovenkamp Dr to Marview Ln	Street Resurfacing	7	Remaining to be Awarded	\$106,913	2021
A Streets	Chariot Dr from Trace Rd to Wimbelton Way	Street Resurfacing	7	Remaining to be Awarded	\$338,061	2021
A Streets	Elsie Faye Heggins St from S Malcolm X Blvd to Meadow St	Street Resurfacing	7	Complete	\$617,469	2018
A Streets	Elsie Faye Heggins St from S Central Expy to S Malcolm X Blvd	Street Resurfacing	7	Complete	\$1,388,876	2018
A Streets	Martin Luther King Jr from S Ervay St to S Central Serv W	Street Resurfacing	7	Remaining to be Awarded	\$500,780	2021
A Streets	Jennie Lee Ln from N St Augustine Dr to Moss Glen Dr	Street Resurfacing	7	Complete	\$247,132	2019

City of Dallas
2017 Bond Program Project Status
Council District 7
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
A Streets	Ferguson Rd and Lakeland Dr Intersection Improvements	Streetscape/Urban Design	7	Under Design	\$750,000	2022
A Streets	Ferguson Rd from Oates Dr to Lakeland Dr	Streetscape/Urban Design	7	Under Design	\$521,250	2022
A Streets	7704-78400 Carbondale St & 7703-7835 Brownville Ave (Alley Improvements)	Target Neighborhood	7	Under Design	\$352,261	2023
A Streets	Fellows Ln from Saipan St to End of Pavement	Target Neighborhood	7	Under Design	\$563,267	2023
A Streets	Burma from Kiska St to Saipan St	Target Neighborhood	7	Under Design	\$640,662	2023
A Streets	Burma Rd from Carbondale St to Kiska St	Target Neighborhood	7	Under Design	\$767,030	2023
A Streets	Pemberton Hill from Great Trinity Forest to Lake June	Thoroughfares	5, 7, 8	Under Design	\$13,980,000	2021
A Streets	Traffic Signal Synchronization Project	Traffic Signal Upgrades	SW	Under Design	\$20,000,000	2021
A Streets	Traffic Signal Installations (Total)	Traffic Signal Installations	SW	Under Construction	\$18,350,000	2019
B Parks	Aquatics Master Plan Implementation - Phase 2A (Exline and Bahama Beach)	Aquatics	3, 7	Under Construction	\$13,200,000	2020
B Parks	Land Acquisition - SW Allowance	Land Acquisition	SW	Remaining to be Awarded	\$2,200,000	2021
B Parks	Circuit Trail - The LOOP (Match)	Trail	2, 4, 5, 6, 7, 9	Under Design	\$20,000,000	2021
B Parks	ADA/Code Allowance (Locations TBD)	N/A	SW	Remaining to be Awarded	\$150,000	2020
B Parks	Land Acquisition and Partnership Match Funding	Land Acquisition	SW	Remaining to be Awarded	\$2,300,000	2021
B Parks	Recreation Centers & Golf Course - Major Maintenance	Recreation Center	SW	Under Construction	\$2,300,000	2018
B Parks	Everglade Park - Exercise stations at loop trail	N/A	7	Remaining to be Awarded	\$150,000	2021
B Parks	J. J. Craft Park - Historic bench restoration	N/A	7	Complete	\$10,000	2019
B Parks	Martin Luther King Jr. Park - Playground replacement	Playground	7	Under Design	\$250,000	2021
B Parks	Ferguson Park - Portable Toilet Enclosure	N/A	7	Remaining to be Awarded	\$70,000	2020
B Parks	Hillview Park - Renovate Basketball Court	N/A	7	Under Design	\$17,000	2021
B Parks	Hillview Park - Park Furnishings Package	N/A	7	Under Design	\$60,000	2020
B Parks	Hillview Park - Park ID Sign	N/A	7	Under Design	\$6,500	2020
B Parks	Hillview Park - Creek Erosion Control and Drainage Near Playground	N/A	7	Under Design	\$403,345	2020
B Parks	Hillview Park - Pavilion	N/A	7	Under Design	\$175,000	2020
B Parks	Juanita J. Craft Park - ADA Drinking Fountain	N/A	7	Under Design	\$11,000	2020
B Parks	Martin Luther King Jr. Park - Recreation Center - Gym Floor Cover	Recreation Center	7	Remaining to be Awarded	\$12,155	2020
B Parks	Parkdale Park - ADA Drinking Fountain	N/A	7	Complete	\$5,500	2019
B Parks	Parkdale Park - Portable Facility Enclosure	N/A	7	Complete	\$70,000	2020
B Parks	Sand Springs Park - ADA Drinking Fountain, Park Furnishings Package, Park ID Sign	N/A	7	Under Construction	\$42,000	2020
B Parks	Wahoo Park - Basketball - Full Court, New	N/A	7	Remaining to be Awarded	\$80,000	2020
B Parks	Wahoo Park - ADA Drinking Fountain	N/A	7	Remaining to be Awarded	\$5,500	2021
B Parks	Wheatley Park - ADA Drinking Fountain, Park Furnishings Package	N/A	7	Remaining to be Awarded	\$40,000	2021
B Parks	Wheatley Park - Replace Sidewalk Segment	N/A	7	Remaining to be Awarded	\$30,000	2022
B Parks	Willie Mae Butler Park - Convert Tennis Court to Basketball	N/A	7	Remaining to be Awarded	\$42,000	2022

City of Dallas
2017 Bond Program Project Status
Council District 7
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
B Parks	Willie Mae Butler Park - ADA Drinking Fountain and Park Furnishings Package	N/A	7	Remaining to be Awarded	\$60,000	2021
B Parks	Willie Mae Butler Park - Portable Facility Enclosure	N/A	7	Remaining to be Awarded	\$60,000	2021
C Fair Park	Hall of State	Rehabilitation	SW	Under Construction	\$14,410,000	2020
C Fair Park	Music Hall	Rehabilitation	SW	Under Construction	\$4,300,000	2020
C Fair Park	African American Museum	Rehabilitation	SW	Under Construction	\$2,000,000	2020
C Fair Park	Texas Discovery Gardens	Rehabilitation	SW	Complete	\$300,000	2019
C Fair Park	Food and Fiber Building	Rehabilitation	SW	Remaining to be Awarded	\$1,500,000	2022
C Fair Park	Coliseum	Rehabilitation	SW	Under Construction	\$9,500,000	2020
C Fair Park	Tower Building	Rehabilitation	SW	Remaining to be Awarded	\$3,500,000	2022
C Fair Park	Centennial Building	Rehabilitation	SW	Remaining to be Awarded	\$4,400,000	2021
C Fair Park	Pan American Complex	Rehabilitation	SW	Remaining to be Awarded	\$3,480,000	2022
C Fair Park	Science Place 1 (Phase 1)	Rehabilitation	SW	Under Construction	\$5,110,000	2020
C Fair Park	Aquarium Annex	Rehabilitation	SW	Complete	\$600,000	2019
C Fair Park	Magnolia Lounge	Rehabilitation	SW	Remaining to be Awarded	\$900,000	2022
D Flood	Parkdale Bridge @ White Rock Creek Tributary	Erosion Control	7	Complete	\$97,000	2022
D Flood	El Cerrito, 2420, 2460, 2522	Erosion Control	7	Under Design	\$528,000	2021
D Flood	El Cerrito Storm Drainage, 2470	Erosion Control	7	Under Design	\$200,000	2021
D Flood	Public Erosion Control	Erosion Control	SW	Remaining to be Awarded	\$310,000	2022
D Flood	Turtle Creek - Trib 1 Culvert (Project has matching funds from NCTCOG/Highland Park)	Storm Drainage	SW	Remaining to be Awarded	\$250,000	2022
D Flood	Abshire Lane	Storm Drainage	7	Under Design	\$945,000	2022
D Flood	Highland Road, 2447	Erosion Control	7	Remaining to be Awarded	\$195,000	2022
D Flood	Hollow Ridge, 4804	Storm Drainage	7	Remaining to be Awarded	\$350,000	2022
D Flood	Cypress Branch @ Jennie Lee	Storm Drainage	7	Remaining to be Awarded	\$183,000	2022
F Cultural Arts	South Dallas Cultural Center	Rehabilitation	7	Remaining to be Awarded	\$250,000	2021
G Public Safety	Fire Station #53 - Interior renovations (Package C)	Rehabilitation	7	Remaining to be Awarded	\$85,000	2021
G Public Safety	Fire Station #24	Rehabilitation	7	Remaining to be Awarded	\$92,000	2021
G Public Safety	Fire Station #53 - Interior renovations (Package C)	Rehabilitation	7	Remaining to be Awarded	\$74,000	2021
G Public Safety	Fire Station #57	Rehabilitation	7	Complete	\$85,000	2019
H City Facilities	Electrical Panel Replacement at 37 Facilities	Electrical	SW	Under Construction	\$1,300,000	2019
H City Facilities	Martin Luther King, Jr. Center - Plumbing	Plumbing	7	Complete	\$125,000	2019
H City Facilities	Unspecified ADA Improvements	ADA Improvements	SW	Under Construction	\$3,230,000	2019
H City Facilities	Martin Luther King Jr. Center - HVAC Controls	Rehabilitation	7	Complete	\$85,000	2019
H City Facilities	Martin Luther King Jr. Center - Medical	Rehabilitation	7	Complete	\$503,000	2019
I Eco/Housing	Economic Development/Housing	N/A	SW	Under Construction	\$55,400,000	2018
J Homeless Assistance	Homeless Assistance Facilities	N/A	SW	Remaining to be Awarded	\$20,000,000	2021

City of Dallas
2017 Bond Program Project Status
Council District 8
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
A Streets	1225-1423 Kirnwood Dr & 7601 S Polk St	Alley Reconstruction	8	Under Design	\$362,453	2021
A Streets	207-347 Bettyrae Way & 7708-7770 Ryan Ridge Dr	Alley Reconstruction	8	Under Design	\$425,835	2021
A Streets	2304-2348 Hunters Run Dr & 7407-7415 Mesa Verde Trl	Alley Reconstruction	8	Under Design	\$406,406	2021
A Streets	299-385 Stoneport Dr & 320 Pemberton Hill Rd	Alley Reconstruction	8	Complete	\$411,184	N/A
A Streets	7306-7540 Gayglen Dr & 7303-7533 Neuhoff Dr	Alley Reconstruction	8	Complete	\$513,104	N/A
A Streets	7905-7933 Olusta Dr & 7932 Great Trinity Forest Way	Alley Reconstruction	8	Under Design	\$190,782	2023
A Streets	806-954 Ivywood Dr & 807-951 Jadewood Dr	Alley Reconstruction	8	Under Design	\$385,704	2021
A Streets	Critical Bridges	Bridge Repair/Modification	SW	Under Design	\$6,300,000	2020
A Streets	Wheatland Road from City Limits to University Hills	IG Partnership Projects	8	Under Design	\$1,800,000	2022
A Streets	Sidewalks 50/50 and ADA Ramps	Sidewalk Improvements	SW	Under Construction	\$6,240,000	2020
A Streets	Council District 8 Sidewalks	Sidewalk Improvements	8	Complete	\$620,000	2019
A Streets	Simpson Stuart Rd from Bonnie View Rd to Lancaster Rd	Street Lighting	8	Remaining to be awarded	\$350,000	2020
A Streets	Laurel Hill Dr from Kleberg Rd to Budeudy Dr	Street Reconstruction	8	Under Design	\$577,820	2021
A Streets	Myers Cir from Myers Cir to Elam Rd	Street Reconstruction	8	Under Design	\$1,029,459	2022
A Streets	Oak Plaza from Kleberg Rd to End of Pavement	Street Reconstruction	8	Under Design	\$706,482	2021
A Streets	S Murdeaux Ln from Great Trinity Forest Way to Olusta Dr	Street Reconstruction	8	Under Design	\$700,363	2022
A Streets	Arborcrest Dr from Bluewood Dr to Partridge Dr	Street Reconstruction	8	Under Design	\$906,420	2022
A Streets	Burroaks Cir from Burroaks Dr to End of Pavement	Street Reconstruction	8	Under Design	\$435,000	2022
A Streets	Laurel Hill Dr from Budeudy Dr to End of Pavement	Street Reconstruction	8	Under Design	\$94,098	2021
A Streets	Park Manor Dr from Simpson Stuart Rd to Happy Canyon Dr	Street Reconstruction	8	Under Design	\$137,757	2021
A Streets	Woodwick Dr from W Camp Wisdom Ed to Clearwood Dr	Street Reconstruction	8	Under Design	\$406,326	2022
A Streets	Morgan Dr from Plaza Blvd to Nandina Dr	Street Reconstruction	8	Under Design	\$689,779	2023
A Streets	Ella Ave from Ezekial Ave to Alcorn Ave	Street Resurfacing	8	Complete	\$165,703	2020
A Streets	Bambi St from Elkton Cir to Dowdy Ferry Rd	Street Resurfacing	8	Complete	\$60,471	2018
A Streets	Bissonet Ave from Atha Dr to Antler Ave	Street Resurfacing	8	Complete	\$167,727	2018
A Streets	Ravenview Rd from Smoke Tree Ln to Garden Grove Dr	Street Resurfacing	8	Complete	\$112,504	2019
A Streets	Bishop College Dr from Lovingood Dr to End of Pavement	Street Resurfacing	8	Complete	\$16,636	2018
A Streets	Ravenview Rd from Appleberry Dr to Shepherd Ln	Street Resurfacing	8	Complete	\$258,073	2018
A Streets	Egyptian Dr from McKissick Ln to Indian Ridge Trl	Street Resurfacing	8	Complete	\$114,528	2019
A Streets	Cliff Creek Crossing Dr from Kirnwood Dr to Marvin D Love Serv E	Street Resurfacing	8	Complete	\$443,979	2019
A Streets	Greenhaven Dr from Antoinette St to CF Hawn Serv S	Street Resurfacing	8	Complete	\$220,240	2020
A Streets	Wild Honey Dr from Tioga St to A11316	Street Resurfacing	8	Complete	\$27,028	2019
A Streets	Edgedale Dr from Silverdale Dr to Racine Dr	Street Resurfacing	8	Complete	\$53,542	2019
A Streets	Oceanview Dr from Greenspan Ave to Silverdale Dr	Street Resurfacing	8	Complete	\$192,389	2020
A Streets	Stagecoach Trl from Maxine Dr to Stagecoach Cir	Street Resurfacing	8	Complete	\$53,199	2019
A Streets	Firebird Dr from Postglen Dr to Troyglen Dr	Street Resurfacing	8	Complete	\$145,604	2019
A Streets	Dolores Way from McKissick Ln to Indian Ridge Trl	Street Resurfacing	8	Complete	\$132,741	2019
A Streets	Woodspan Dr from Emberwood Dr to Fairwood Dr	Street Resurfacing	8	Complete	\$53,199	2018
A Streets	McLarty Dr from Wild Honey Dr to Stagecoach Trl	Street Resurfacing	8	Complete	\$125,812	2019
A Streets	Silverdale Dr from Oceanview Dr to Seabeach Rd	Street Resurfacing	8	Complete	\$55,738	2020

City of Dallas
2017 Bond Program Project Status
Council District 8
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
A Streets	Seabeach Rd from Greenspan Ave to Silverdale Dr	Street Resurfacing	8	Complete	\$168,379	2020
A Streets	Kirwood Ct from End of Pavement to Kirwood Dr	Street Resurfacing	8	Complete	\$66,679	2019
A Streets	Golden Hills Dr from Bellcrest Dr to Bishop College Dr	Street Resurfacing	8	Complete	\$226,826	2019
A Streets	Stagecoach Trl from McLarty Dr to Sebring Dr	Street Resurfacing	8	Complete	\$51,176	2019
A Streets	Dart Ave from Woodmont Dr to Bissonnet Ave	Street Resurfacing	8	Complete	\$179,698	2019
A Streets	Mirage Valley Dr from Kirwood Dr to Aldenwood Dr	Street Resurfacing	8	Complete	\$66,885	2019
A Streets	Atha Dr from Tina Ln to Woodmont Dr	Street Resurfacing	8	Complete	\$57,418	2019
A Streets	Silverhill Dr from Baraboo Dr to A9958	Street Resurfacing	8	Complete	\$85,476	2019
A Streets	Happy Canyon Dr from Baraboo Dr to Park Manor Dr	Street Resurfacing	8	Complete	\$331,715	2019
A Streets	Judge Dupree Dr from Gentle River Dr to Silverhill Dr	Street Resurfacing	8	Complete	\$144,918	2019
A Streets	Tina Ln from Atha Dr to A4938	Street Resurfacing	8	Complete	\$26,685	2019
A Streets	Baraboo Dr from End of Pavement to Tioga St	Street Resurfacing	8	Complete	\$151,675	2019
A Streets	Allegro Dr from Balalaika Rd to Firebird Dr	Street Resurfacing	8	Complete	\$146,770	2019
A Streets	Mehalia Dr from Baraboo Dr to Flagstaff Dr	Street Resurfacing	8	Complete	\$188,650	2019
A Streets	N Murdeaux Ln from Antoinette St to CF Hawn Serv S	Street Resurfacing	8	Complete	\$286,679	2019
A Streets	Highland Woods Cir from Highland Woods Dr to End of Pavement	Street Resurfacing	8	Complete	\$59,716	2019
A Streets	Ridge Park Ln from End of Pavement to Indian Ridge Trl	Street Resurfacing	8	Under Construction	\$48,294	2020
A Streets	Deepwood St from Carter Rd to Western Hills Dr	Street Resurfacing	8	Complete	\$250,973	2019
A Streets	Arborcrest Dr from Glencairn Dr to S RL Thornton Serv W	Street Resurfacing	8	Complete	\$93,741	2020
A Streets	Mojave Dr from Texoma Way to Plaza Blvd	Street Resurfacing	8	Complete	\$190,365	2019
A Streets	Mirage Valley Dr from Aldenwood Dr to Mill Stream Dr	Street Resurfacing	8	Complete	\$104,546	2019
A Streets	Highland Hills Dr from Bonnie View Rd to Simpson Stuart Rd	Street Resurfacing	8	Remaining to be Awarded	\$354,771	2021
A Streets	Groeway Dr from Kirwood Dr to Cleardale Dr	Street Resurfacing	8	Complete	\$136,343	2020
A Streets	Woodshire Dr from Kirwood Dr to Cleardale Dr	Street Resurfacing	8	Complete	\$233,583	2020
A Streets	Komalty Dr from Oklaunion Dr to Tiawah Dr	Street Resurfacing	8	Complete	\$107,085	2019
A Streets	Atha Dr from N Longacre Ln to Tina Ln	Street Resurfacing	8	Complete	\$135,279	2019
A Streets	Creek Cove Dr from Great Trinity Forest Way to Ezekial Ave	Street Resurfacing	8	Complete	\$197,602	2019
A Streets	Moonstone Dr from Highland Hills Dr to Moonstone Dr	Street Resurfacing	8	Complete	\$101,494	2019
A Streets	Antoinette St from Greenhaven Dr to Hillburn Dr	Street Resurfacing	8	Complete	\$182,819	2019
A Streets	Ridgemoor Cir from Highland Woods Dr to End of Pavement	Street Resurfacing	8	Complete	\$77,244	2019
A Streets	Bambi St from Murdock Rd to Elkton Cir	Street Resurfacing	8	Complete	\$143,408	2019
A Streets	Motor City Blvd from Peterbilt Ave to S Lancaster Rd	Street Resurfacing	8	Remaining to be Awarded	\$216,981	2021
A Streets	Balalaika Rd from Duet Dr to Allegro Dr	Street Resurfacing	8	Complete	\$63,832	2019
A Streets	Balalaika Rd from Allegro Dr to Laura Ln	Street Resurfacing	8	Complete	\$58,790	2019
A Streets	E Pentagon Pkwy from Veterans Dr to End of Pavement	Street Resurfacing	8	Complete	\$189,679	2020
A Streets	Tioga St from La Grange Dr to Bonnie View Rd	Street Resurfacing	8	Complete	\$64,175	2019
A Streets	Rylie Rd from S St Augustine Dr to Thorne St	Street Resurfacing	8	Complete	\$332,607	2019
A Streets	S Belt Line Rd from Sarah Ln to Greengrove Ln	Street Resurfacing	8	Complete	\$165,875	2019
A Streets	Rylie Rd from Thorne St to Bloomfield Dr	Street Resurfacing	8	Complete	\$259,856	2019
A Streets	S Belt Line Rd from Fish Rd to W Lawson Rd	Street Resurfacing	8	Complete	\$146,713	2019

City of Dallas
2017 Bond Program Project Status
Council District 8
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
A Streets	S Belt Line Rd from W Lawson Rd to Sarah Ln	Street Resurfacing	8	Complete	\$146,701	2019
A Streets	Pemberton Hill from Great Trinity Forest to Lake June	Thoroughfares	5, 7, 8	Under Design	\$13,980,000	2021
A Streets	Crouch Rd from Old Ox Rd to S Lancaster Rd	Thoroughfares	8	Under Design	\$4,159,814	2023
A Streets	Edd Rd From Seagoville To Garden Grove (Design and ROW only)	Thoroughfares	8	Under Design	\$750,000	2023
A Streets	Traffic Signal Synchronization Project	Traffic Signal Upgrades	SW	Under Design	\$20,000,000	2021
A Streets	Traffic Signal Installations (Total)	Traffic Signal Installations	SW	Under Construction	\$18,350,000	2019
B Parks	Land Acquisition - SW Allowance	Land Acquisition	SW	Remaining to be Awarded	\$2,200,000	2021
B Parks	ADA/Code Allowance (Locations TBD)	N/A	SW	Remaining to be Awarded	\$150,000	2020
B Parks	Singing Hills Recreation Center - Gym Addition	Recreation Center	8	Under Construction	\$8,000,000	2018
B Parks	Land Acquisition and Partnership Match Funding	Land Acquisition	SW	Remaining to be Awarded	\$2,300,000	2021
B Parks	Recreation Centers & Golf Course - Major Maintenance	Recreation Center	SW	Under Construction	\$2,300,000	2018
B Parks	Willoughby Park - Playground Replacement	Playground	8	Under Design	\$200,000	2020
B Parks	Danieldale Park - Playground replacement (at end of life)	Playground	8	Under Design	\$220,000	2020
B Parks	Singing Hills (New) Site Development	N/A	8	Under Construction	\$200,000	2018
B Parks	Singing Hills Replacement Recreation Center - Addition	N/A	8	Under Construction	\$2,000,000	2018
B Parks	Kleberg-Rylie Park - Sprayground	N/A	8	Complete	\$1,480,000	2018
B Parks	Add Discretionary Funding (Singing Hills Rec. Ctr.) (Amendment - 8/9/17)	Recreation Center	8	Under Construction	\$1,000,000	2018
C Fair Park	Hall of State	Rehabilitation	SW	Under Construction	\$14,410,000	2020
C Fair Park	Music Hall	Rehabilitation	SW	Under Construction	\$4,300,000	2020
C Fair Park	African American Museum	Rehabilitation	SW	Under Construction	\$2,000,000	2020
C Fair Park	Texas Discovery Gardens	Rehabilitation	SW	Complete	\$300,000	2019
C Fair Park	Food and Fiber Building	Rehabilitation	SW	Remaining to be Awarded	\$1,500,000	2022
C Fair Park	Coliseum	Rehabilitation	SW	Under Construction	\$9,500,000	2020
C Fair Park	Tower Building	Rehabilitation	SW	Remaining to be Awarded	\$3,500,000	2022
C Fair Park	Centennial Building	Rehabilitation	SW	Remaining to be Awarded	\$4,400,000	2021
C Fair Park	Pan American Complex	Rehabilitation	SW	Remaining to be Awarded	\$3,480,000	2022
C Fair Park	Science Place 1 (Phase 1)	Rehabilitation	SW	Under Construction	\$5,110,000	2020
C Fair Park	Aquarium Annex	Rehabilitation	SW	Complete	\$600,000	2019
C Fair Park	Magnolia Lounge	Rehabilitation	SW	Remaining to be Awarded	\$900,000	2022
D Flood	Bonnie View over Five Mile Creek	Erosion Control	8	Under Design	\$645,000	2022
D Flood	Public Erosion Control	Erosion Control	SW	Remaining to be Awarded	\$310,000	2022
D Flood	Turtle Creek - Trib 1 Culvert (Project has matching funds from NCTCOG/Highland Park)	Storm Drainage	SW	Remaining to be Awarded	\$250,000	2022
D Flood	Nandina - Pine Trail Area	Storm Drainage	8	Under Design	\$910,000	2022
D Flood	Pruitt Branch Tributary Culvert Imprv @ Kingsfield	Storm Drainage	8	Under Design	\$420,000	2022
D Flood	Greenspan - Kirnwood Area	Storm Drainage	8	Under Design	\$525,000	2022
G Public Safety	Fire Station #09	Rehabilitation	8	Remaining to be Awarded	\$63,000	2021
G Public Safety	Fire Station #25	Rehabilitation	8	Under Construction	\$17,000	2020
G Public Safety	Future Fire Station Jim Miller & Loop 12	New Construction	8	Under Construction	\$6,900,000	2020
G Public Safety	SC Patrol Station	Security Enhancements	8	Complete	\$775,000	2018
H City Facilities	ECO Park	Rehabilitation	8	Under Construction	\$108,000	2020
H City Facilities	Electrical Panel Replacement at 37 Facilities	Electrical	SW	Under Construction	\$1,300,000	2019
H City Facilities	Unspecified ADA Improvements	ADA Improvements	SW	Under Construction	\$3,230,000	2019
I Eco/Housing	Economic Development/Housing	N/A	SW	Under Construction	\$55,400,000	2018
J Homeless Assistance	Homeless Assistance Facilities	N/A	SW	Remaining to be Awarded	\$20,000,000	2021

City of Dallas
2017 Bond Program Project Statuses
Council District 9
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
A Streets	Alley between Cloister Drive and Estacado Drive Ashcreek from existing pavement north of McCosh Drive to existing pavement south of Peavy	Alley Petition	9	Under Design	\$86,000	2021
A Streets	11133-11139 Cotillion Dr & 3609 Bon Park Ct	Alley Reconstruction	9	Under Design	\$103,025	2021
A Streets	11205-11335 Buchanan Dr & 11200-11298 Ferguson Rd	Alley Reconstruction	9	Under Design	\$406,250	2021
A Streets	11306-11340 Dumbarton Dr & 11323-11357 Glen Cross Dr	Alley Reconstruction	9	Under Design	\$205,400	2021
A Streets	11312-11344 Glen Cross Dr & 11341-11367 Drummond Dr	Alley Reconstruction	9	Under Design	\$242,450	2021
A Streets	3609-3615 Bon Park Ct & 3608-3614 Parader Ct	Alley Reconstruction	9	Under Design	\$88,075	2021
A Streets	6816-6858 Freemont St & 6809-6851 Whitehill St	Alley Reconstruction	9	Under Design	\$210,925	2021
A Streets	6906-6954 Kingsbury Dr & 6907-6949 Winchester St	Alley Reconstruction	9	Under Design	\$232,050	2021
A Streets	6915-6965 Freemont St & 6914-6964 Wakefield St	Alley Reconstruction	9	Under Design	\$227,825	2021
A Streets	7005-7065 Freemont St & 7006-7066 Wakefield St	Alley Reconstruction	9	Under Design	\$273,650	2021
A Streets	7023-7031 Wakefield St & 7049-7053 Wakefield Cir	Alley Reconstruction	9	Under Design	\$86,775	2021
A Streets	Critical Bridges	Bridge Repair/Modification	SW	Under Design	\$6,300,000	2020
A Streets	Garland/Gaston/East Grand Intersection Safety Improvements	IG Partnership Projects	2, 9, 14	Under Design	\$1,100,000	2021
A Streets	SoPAC/Katy Trail Drainage/Erosion Improvements	IG Partnership Projects	9	Complete	\$700,000	2019
A Streets	Rail Road Crossing Quiet Zones	IG Partnership Projects	6, 7, 9	Under Design	\$543,000	2020
A Streets	Sidewalks 50/50 and ADA Ramps	Sidewalk Improvements	SW	Under Construction	\$6,240,000	2020
A Streets	Council District 9 Sidewalks (Locations TBD)	Sidewalk Improvements	9	Complete	\$476,776	2019
A Streets	Greentree Ln./Rockway Dr. - from Fisher Rd. to Westbrook and Fisher Rockway to Trammel (sidewalk)	Sidewalk Petition	9	Under Construction	\$122,000	2019
A Streets	Milhof Dr from Barnes Bridge Rd to Plummer Dr	Street Reconstruction	9	Under Design	\$1,030,121	2022
A Streets	Sperry St from Williamson Rd to Lyre Ln	Street Resurfacing	9	Complete	\$74,808	2018
A Streets	North Ridge Dr from Hillbrook St to Sperry St	Street Resurfacing	9	Complete	\$180,727	2018
A Streets	Westlake Ave from Velasco Ave to Wendover Rd	Street Resurfacing	9	Complete	\$82,937	2019
A Streets	Winsted Dr from White Rock Rd to Tokalon Dr	Street Resurfacing	9	Remaining to be Awarded	\$136,891	2021
A Streets	San Fernando Way from Whittier Ave to Lakeland Dr	Street Resurfacing	9	Complete	\$154,213	2018
A Streets	Champa Dr from Blanning Dr to Hambrick Rd	Street Resurfacing	9	Complete	\$52,685	2019
A Streets	Norwood Dr from Newcombe Dr to Galena St	Street Resurfacing	9	Complete	\$52,856	2019
A Streets	Brendenwood Dr from Gaston Ave to Avalon Ave	Street Resurfacing	9	Complete	\$96,829	2019
A Streets	Lingo Ln from Hartline Dr to San Marcus Ave	Street Resurfacing	9	Complete	\$104,032	2018
A Streets	Chapel Hill Rd from Cathedral Dr to Kimberly Ln	Street Resurfacing	9	Complete	\$103,860	2018
A Streets	Belford Dr from Ashford Dr to Ravendale Ln	Street Resurfacing	9	Complete	\$94,599	2019
A Streets	Housley Dr from Housley Dr to Joaquin Dr	Street Resurfacing	9	Complete	\$107,942	2019
A Streets	Creel Creek Dr from Creel Creek Cir to Springwater Dr	Street Resurfacing	9	Complete	\$49,152	2020
A Streets	Santa Teresa Ave from Materhorn Dr to Santa Garza Dr	Street Resurfacing	9	Complete	\$179,218	2018
A Streets	South Ridge Dr from Sperry St to Wildbriar Ln	Street Resurfacing	9	Complete	\$253,683	2019
A Streets	Benedict Dr from Chapel Hill Rd to Kimberly Ln	Street Resurfacing	9	Complete	\$277,761	2019
A Streets	Tisinger Ave from Tascosa St to Ulloa Ln	Street Resurfacing	9	Complete	\$52,685	2019

City of Dallas
2017 Bond Program Project Statuses
Council District 9
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
A Streets	Myrtice Dr from Ruidosa Ave to Tisinger Ave	Street Resurfacing	9	Complete	\$219,417	2019
A Streets	Materhorn Dr from Shiloh Rd to Crest Ridge Dr	Street Resurfacing	9	Complete	\$155,551	2019
A Streets	Joaquin Dr from Housley Dr to San Francisco Dr	Street Resurfacing	9	Complete	\$147,559	2019
A Streets	Sperry St from Meadowlark Ln to Santa Barbara Dr	Street Resurfacing	9	Complete	\$113,842	2020
A Streets	Newcombe Dr from San Juan Ave to Crest Ridge Dr	Street Resurfacing	9	Complete	\$171,946	2019
A Streets	Clearbrook Ln from Duxbury Dr to Cheswick St	Street Resurfacing	9	Complete	\$238,316	2019
A Streets	Yorkmont Cir from End of Pavement to Evangeline Way	Street Resurfacing	9	Complete	\$157,231	2018
A Streets	Nonesuch Ed from Blanch Cir to Westlake Ave	Street Resurfacing	9	Complete	\$141,488	2019
A Streets	Hillbrook St from South Ridge Dr to North Ridge Dr	Street Resurfacing	9	Complete	\$53,542	2019
A Streets	Mercer Dr from N Buckner Blvd to Mariposa Dr	Street Resurfacing	9	Complete	\$305,922	2019
A Streets	Kilarney Dr from Tranquilla Dr to Peavy Rd	Street Resurfacing	9	Complete	\$127,184	2019
A Streets	Chapel Hill Rd from W Lawther Dr to Cathedral Dr	Street Resurfacing	9	Remaining to be awarded	\$169,065	2021
A Streets	Middlebury Dr from Rutgers Dr to Haverford Dr	Street Resurfacing	9	Remaining to be Awarded	\$106,570	2021
A Streets	Creel Creek Cir from Creel Creek to End of Pavement	Street Resurfacing	9	Complete	\$60,745	2020
A Streets	Rutgers Dr from Trammel Dr to Middlebury Dr	Street Resurfacing	9	Complete	\$144,918	2020
A Streets	Winsted Dr from Lakeforest Ct to Pasadena Pl	Street Resurfacing	9	Remaining to be Awarded	\$107,256	2021
A Streets	Pasadena Pl from Pasadena Ave to Winsted Dr	Street Resurfacing	9	Complete	\$52,376	2020
A Streets	Kelman St from Trammel Dr to Axton Ln	Street Resurfacing	9	Under Construction	\$61,809	2020
A Streets	Hambrick Rd from Champa Dr to Northlake Dr	Street Resurfacing	9	Complete	\$127,870	2020
A Streets	Kilkirk Ln from Ruidosa Ave to End of Pavement	Street Resurfacing	9	Complete	\$376,065	2020
A Streets	Wyatt St from Maplegrove Ln to Wyatt Cir	Street Resurfacing	9	Complete	\$53,199	2020
A Streets	Whittier Ave from Santa Clara Dr to San Benito Way	Street Resurfacing	9	Remaining to be Awarded	\$142,379	2021
A Streets	Creel Creek Dr from Mercer Dr to Creel Creek Cir	Street Resurfacing	9	Complete	\$161,313	2020
A Streets	Winsted Dr from Pasadena Pl to White Rock Rd	Street Resurfacing	9	Remaining to be awarded	\$51,515	2021
A Streets	Dawn Dr from Gus Thomasson Rd to Thale Dr	Street Resurfacing	9	Complete	\$174,827	2020
A Streets	Sylvia Dr from Crest Ridge Dr to Desdemona Dr	Street Resurfacing	9	Complete	\$124,749	2020
A Streets	Blessing Cir from End of Pavement to Blessing Dr	Street Resurfacing	9	Remaining to be Awarded	\$58,550	2021
A Streets	Bucknell Dr from Bennington Dr to Trammel Dr	Street Resurfacing	9	Remaining to be Awarded	\$117,375	2021
A Streets	Rio Verde Way from Shiloh Rd to Kilkirk Ln	Street Resurfacing	9	Remaining to be Awarded	\$121,285	2021
A Streets	Desdemona Dr from Barnes Bridge Rd to Housley Dr	Street Resurfacing	9	Remaining to be awarded	\$103,517	2021
A Streets	Bennington Dr from Trammel Dr to Middlebury Dr	Street Resurfacing	9	Remaining to be awarded	\$150,337	2021
A Streets	Redstart Ln from Lyre Ln to Santa Barbara Dr	Street Resurfacing	9	Remaining to be awarded	\$150,817	2021
A Streets	Wake Forrest Dr from Lehigh Dr to Trammel Dr	Street Resurfacing	9	Remaining to be awarded	\$52,513	2021
A Streets	Old Gate Ln from San Leandro Dr to Groveland Dr	Street Resurfacing	9	Remaining to be awarded	\$50,009	2021
A Streets	Lippitt Ave from Sahara Way to Neering Dr	Street Resurfacing	9	Remaining to be awarded	\$53,885	2021
A Streets	Modlin St from Hillglenn Rd to Marlin Dr	Street Resurfacing	9	Remaining to be awarded	\$93,570	2021
A Streets	Carousel Cir from Lyre Ln to Lyre Ln	Street Resurfacing	9	Remaining to be awarded	\$148,553	2021

City of Dallas
2017 Bond Program Project Status
Council District 9
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
A Streets	Northcliff Dr from N Buckner Blvd to Harter Rd	Street Resurfacing	9	Remaining to be Awarded	\$160,078	2021
A Streets	Sinclair Ave from Sunland St to Jupiter Rd	Street Resurfacing	9	Remaining to be Awarded	\$293,745	2021
A Streets	Brookhurst Dr from Edgelake Dr to Northcliff Dr	Street Resurfacing	9	Remaining to be Awarded	\$322,763	2021
A Streets	Loving Ave from Shook Ave to Wildgrove Ave	Street Resurfacing	9	Remaining to be Awarded	\$65,719	2021
A Streets	Province Ln from Tellerson Ave to Casa Oaks Dr	Street Resurfacing	9	Remaining to be Awarded	\$211,631	2021
A Streets	Yorksprings Dr from Meadowspring Ln to Yorksprings Pl	Street Resurfacing	9	Remaining to be Awarded	\$117,718	2021
A Streets	Neering Dr from Lippitt Ave to Lanewood Cir	Street Resurfacing	9	Remaining to be Awarded	\$74,671	2021
A Streets	Pearson Dr from Avalon Ave to Lakewood Blvd	Street Resurfacing	9	Remaining to be Awarded	\$85,304	2021
A Streets	San Marcus Ave from Lingo Ln to Ferguson Rd	Street Resurfacing	9	Remaining to be awarded	\$154,213	2021
A Streets	Waterview Rd from Bondstone Dr to Classen Dr	Street Resurfacing	9	Remaining to be awarded	\$56,081	2021
A Streets	Galena St from Norwood Dr to Fenwick Dr	Street Resurfacing	9	Remaining to be awarded	\$177,331	2021
A Streets	Loving Ave from Pasadena Ave to Winsted Dr	Street Resurfacing	9	Remaining to be awarded	\$35,466	2021
A Streets	Classen Dr from Northlake Dr to Waterview Rd	Street Resurfacing	9	Remaining to be awarded	\$222,950	2021
A Streets	Cotillion Dr from Ferguson Rd to Puerto Rico Dr	Street Resurfacing	9	Remaining to be awarded	\$99,642	2021
A Streets	Marlin Dr from Modlin St to La Prada Dr	Street Resurfacing	9	Remaining to be awarded	\$175,136	2021
A Streets	Lippitt Ave from Jupiter Rd to Mayfair Blvd	Street Resurfacing	9	Remaining to be Awarded	\$115,008	2021
A Streets	Haverford Dr from Bucknell Dr to Trammel Dr	Street Resurfacing	9	Remaining to be Awarded	\$190,674	2021
A Streets	Yorksprings Dr from Valley Spring Dr to Meadowspring Ln	Street Resurfacing	9	Remaining to be Awarded	\$199,317	2021
A Streets	Winsted Dr from Lakewood Blvd to Westlake Ave	Street Resurfacing	9	Remaining to be Awarded	\$66,714	2021
A Streets	Ridgemont Dr from Highgate Ln to Santa Anita Dr	Street Resurfacing	9	Remaining to be awarded	\$155,722	2021
A Streets	Fernald Ave from Dixfield Dr to Lochwood Blvd	Street Resurfacing	9	Remaining to be awarded	\$350,032	2021
A Streets	Ruidosa Ave from Featherbrook Dr to Cotillion Dr	Street Resurfacing	9	Remaining to be Awarded	\$100,671	2021
A Streets	Northcliff Dr from Bondstone Dr to Classen Dr	Street Resurfacing	9	Remaining to be Awarded	\$86,265	2021
A Streets	Ravendale Ln from Lange Cir to Belford Dr	Street Resurfacing	9	Remaining to be Awarded	\$218,868	2021
A Streets	Berwyn Ln from Ridgelawn Dr to E University Blvd	Street Resurfacing	9	Remaining to be awarded	\$141,556	2021
A Streets	Housley Dr from Desdemona Dr to Housley Dr	Street Resurfacing	9	Complete	\$71,618	2019
A Streets	Ridgemoor Dr from Lochwood Blvd to Midlake Dr	Street Resurfacing	9	Remaining to be Awarded	\$83,761	2021
A Streets	Daytonia Ave from Sanford Ave to Tavaros Ave	Street Resurfacing	9	Complete	\$113,842	2019
A Streets	Ravendale Ln from Belford Dr to Rockaway Dr	Street Resurfacing	9	Remaining to be Awarded	\$149,102	2021
A Streets	Haverford Dr from Trammel Dr to Middlebury Dr	Street Resurfacing	9	Remaining to be Awarded	\$156,065	2021
A Streets	Sinclair Ave from Jupiter Rd to Gaston Pkwy	Street Resurfacing	9	Remaining to be Awarded	\$189,165	2021
A Streets	Santa Anna Ave from Shiloh Rd to Vista Mar Dr	Street Resurfacing	9	Remaining to be Awarded	\$104,718	2021
A Streets	Axton Ln from Abrams Rd to Kelman St	Street Resurfacing	9	Complete	\$165,189	2019
A Streets	Fernald Ave from Yeager Dr to Holt Dr	Street Resurfacing	9	Remaining to be Awarded	\$209,093	2021
A Streets	Winsted Dr from Westlake Ave to Meadow Lake Ave	Street Resurfacing	9	Remaining to be awarded	\$63,009	2021
A Streets	Middlebury Dr from Rockhurst Dr to Rutgers Dr	Street Resurfacing	9	Remaining to be awarded	\$30,596	2021
A Streets	Holt Dr from Strand St to Dorchester Dr	Street Resurfacing	9	Remaining to be awarded	\$53,714	2021
A Streets	Diceman Dr from Sanford Ave to Tavaros Ave	Street Resurfacing	9	Remaining to be awarded	\$117,375	2021

City of Dallas
2017 Bond Program Project Status
Council District 9
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
A Streets	Estacado Dr from Coldwater Cir to Ash Creek Dr	Street Resurfacing	9	remaining to be awarded	\$209,607	2021
A Streets	Gardenia Pl from Gardenia Dr to Gardenia Dr	Street Resurfacing	9	Complete	\$59,442	2018
A Streets	St Francis Ave from San Leandro Dr to Barbaree Blvd	Street Resurfacing	9	Complete	\$117,066	2019
A Streets	Vinemont St from Forest Grove Dr to Easton Rd	Street Resurfacing	9	Remaining to be awarded	\$136,994	2021
A Streets	Carissa Dr from Ridgelake Dr to Sunland St	Street Resurfacing	9	Remaining to be Awarded	\$214,855	2022
A Streets	Northlake Dr from Coolair Dr to Kirkwood Dr	Street Resurfacing	9	Remaining to be Awarded	\$157,231	2021
A Streets	Northlake Dr from Kirkwood Dr to Hambrick Rd	Street Resurfacing	9	Remaining to be Awarded	\$108,251	2021
A Streets	Whittier Ave from San Benito Way to San Leandro Dr	Street Resurfacing	9	Remaining to be Awarded	\$80,228	2021
A Streets	Santa Barbara Dr from Santa Maria Ln to E Mockingbird Ln	Street Resurfacing	9	Remaining to be Awarded	\$171,877	2021
A Streets	San Juan Ave from Newcombe Dr to Crest Ridge Dr	Street Resurfacing	9	Remaining to be Awarded	\$172,289	2021
A Streets	Blanch Cir from Hillside Dr to Nonesuch Rd	Street Resurfacing	9	Remaining to be Awarded	\$162,068	2021
A Streets	Loree Dr from Carnegie Dr to Mercer Dr	Street Resurfacing	9	Remaining to be Awarded	\$57,110	2021
A Streets	San Diego Dr from Shiloh Rd to Santa Anna Ave	Street Resurfacing	9	Remaining to be Awarded	\$335,283	2021
A Streets	Brandeis Ln from Creighton Dr to Ridgelawn Dr	Street Resurfacing	9	Remaining to be Awarded	\$173,284	2021
A Streets	Classen Dr from E Northwest Hwy to Van Dyke Rd	Street Resurfacing	9	Remaining to be Awarded	\$383,062	2021
A Streets	W Bay Cir from W Lawther Dr to Branchfield Dr	Street Resurfacing	9	Remaining to be Awarded	\$342,520	2021
A Streets	Dixie Ln from Ash Creek Dr to Mariposa Dr	Street Resurfacing	9	Remaining to be Awarded	\$182,750	2022
A Streets	Trammel Dr from Fisher Rd to Bennington Dr	Street Resurfacing	9	Remaining to be Awarded	\$421,204	2022
A Streets	Annapolis Ln from Ridgelawn Dr to Berwyn Ln	Street Resurfacing	9	Remaining to be Awarded	\$228,198	2022
A Streets	Rexton Ln from Glennox Ln to E Lovers Ln	Street Resurfacing	9	Remaining to be Awarded	\$61,466	2022
A Streets	Clarksdale Pl from Clarksdale Dr to End of Pavement	Street Resurfacing	9	Remaining to be Awarded	\$53,474	2022
A Streets	Branchfield Dr from W Lawther Dr to Fisher Rd	Street Resurfacing	9	Remaining to be Awarded	\$224,288	2022
A Streets	Syracuse Dr from Wake Forrest Dr to Wake Forrest Dr	Street Resurfacing	9	Remaining to be Awarded	\$240,512	2022
A Streets	Bluffdale Dr from Berkinshire Dr to Brookhurst Dr	Street Resurfacing	9	Remaining to be Awarded	\$93,570	2022
A Streets	Trammel Dr from Clemson Dr to E Northwest Hwy	Street Resurfacing	9	Remaining to be Awarded	\$216,982	2022
A Streets	Sylvania Dr from Sinclair Ave to Vinemont St	Street Resurfacing	9	Remaining to be Awarded	\$180,898	2022
A Streets	Greentree Ln from Greenbrook Ln to W Circle Dr	Street Resurfacing	9	Remaining to be Awarded	\$212,660	2022
A Streets	Tuscany Way from Sinclair Ave to Lippitt Ave	Street Resurfacing	9	Remaining to be Awarded	\$150,337	2022
A Streets	Carnegie Dr from Carnegie Pl to Peavy Rd	Street Resurfacing	9	Remaining to be Awarded	\$97,241	2022
A Streets	Coleridge St from Easton Rd to Sasanqua Ln	Street Resurfacing	9	Remaining to be Awarded	\$30,664	2022
A Streets	Meadowlark Ln from Santa Maria Ln to Sperry St	Street Resurfacing	9	Complete	\$106,399	2020
A Streets	Carissa Dr from Carissa Cir to Jupiter Rd	Street Resurfacing	9	Remaining to be Awarded	\$147,799	2022
A Streets	Springhill Dr from Mercer Dr to Stanwood Dr	Street Resurfacing	9	Remaining to be Awarded	\$77,004	2022
A Streets	Trammel Dr from Bennington Dr to Clemson Dr	Street Resurfacing	9	Remaining to be Awarded	\$164,228	2022
A Streets	Brennans Pl from End of Pavement to Brennans Dr	Street Resurfacing	9	Remaining to be Awarded	\$42,429	2022
A Streets	Gaston Pkwy from Old Gate Ln to Knob Oak Dr	Street Resurfacing	9	Remaining to be Awarded	\$121,456	2022
A Streets	Gateway Pl from End of Pavement to Jupiter Rd	Street Resurfacing	9	Complete	\$168,173	2018

City of Dallas
2017 Bond Program Project Statuses
Council District 9
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
A Streets	Broadmoor Dr from Broadmoor Dr to Garland Rd	Street Resurfacing	9	Remaining to be Awarded	\$127,013	2022
A Streets	Peavy Rd from Losa Dr to Hermosa Dr	Street Resurfacing	9	Complete	\$329,878	2018
A Streets	Peavy Rd from Hermosa Dr to E Zacha Dr	Street Resurfacing	9	Complete	\$219,625	2018
A Streets	E Mockingbird Ln from Yosemite Ln to Williamson Rd	Street Resurfacing	9	Complete	\$431,494	2018
A Streets	Peavy Rd from Garland Rd to Losa Dr	Street Resurfacing	9	Complete	\$277,761	2018
A Streets	E Mockingbird Ln from Hillside Dr to Yosemite Ln	Street Resurfacing	9	Complete	\$217,119	2018
A Streets	Easton Rd from San Felipe Dr to Losa Dr	Street Resurfacing	9	Complete	\$137,200	2020
A Streets	Gus Thomasson Rd from Libby Ln to Maylee Blvd	Street Resurfacing	9	Under Construction	\$155,070	2020
A Streets	Easton Rd from Losa Dr to Hermosa Dr	Street Resurfacing	9	Complete	\$203,851	2018
A Streets	Easton Rd from Hermosa Dr to Gus Thomasson Rd	Street Resurfacing	9	Complete	\$107,565	2020
A Streets	Gus Thomasson Rd from Easton Rd to Sylvia Dr	Street Resurfacing	9	Complete	\$365,021	2020
A Streets	Gus Thomasson Rd from Sylvia Dr to Dawn Dr	Street Resurfacing	9	Complete	\$90,243	2020
A Streets	Gus Thomasson Rd from Materhorn Dr to Libby Ln	Street Resurfacing	9	Complete	\$251,968	2020
A Streets	Abrams Rd from Trammel Dr to E University Blvd	Street Resurfacing	9	Remaining to be Awarded	\$145,981	2021
A Streets	Gus Thomasson Rd from Dawn Dr to Desdemona Dr	Street Resurfacing	9	Complete	\$90,552	2020
A Streets	Abrams Rd from E University Blvd to Chesley Ln	Street Resurfacing	9	Remaining to be Awarded	\$450,000	2021
A Streets	Abrams Rd from Glennox Ln to E Lovers Ln	Street Resurfacing	9	Remaining to be Awarded	\$129,585	2022
A Streets	Easton Rd from Garland Rd to San Felipe Dr	Street Resurfacing	9	Complete	\$191,394	2020
A Streets	Casa View Street Improvements	Streetscape/Urban Design	9	Under Design	\$6,300,000	2023
A Streets	Traffic Signal Synchronization Project	Traffic Signal Upgrades	SW	Under Design	\$20,000,000	2021
A Streets	Traffic Signal Installations (Total)	Traffic Signal Installations	SW	Under Construction	\$18,350,000	2019
A Streets	Council District 9 traffic signals improvements (locations for three traffic signals TBD)	Warranted Traffic Signals	9	Under Design	\$846,000	2021
B Parks	Land Acquisition - SW Allowance	Land Acquisition	SW	Remaining to be Awarded	\$2,200,000	2021
B Parks	Circuit Trail - The LOOP (Match)	Trail	2, 4, 5, 6, 7, 9	Under Design	\$20,000,000	2021
B Parks	White Rock Lake Stone Tables (Match)	N/A	9	Under Construction	\$280,000	2020
B Parks	Dallas Arboretum (Match)	N/A	9	Remaining to be Awarded	\$1,000,000	2021
B Parks	Garland Road Sidewalk at the Arboretum Frontage	N/A	9	Complete	\$400,000	2020
B Parks	White Rock Lake Trail	N/A	9	Under Design	\$3,500,000	2021
B Parks	ADA/Code Allowance (Locations TBD)	N/A	SW	Remaining to be Awarded	\$150,000	2020
B Parks	Land Acquisition and Partnership Match Funding	Land Acquisition	SW	Remaining to be Awarded	\$2,300,000	2021
B Parks	Recreation Centers & Golf Course - Major Maintenance	Recreation Center	SW	Under Construction	\$2,300,000	2018
B Parks	White Rock Hills Park -Neighborhood park site development (phase 2)	N/A	9	Under Construction	\$200,000	2019
B Parks	Casa Linda Park - Picnic Pavilion	N/A	9	Remaining to be Awarded	\$425,000	2021
B Parks	Casa Linda Park - Basketball	N/A	9	Remaining to be Awarded	\$35,000	2020
B Parks	Casa View Park - Walking Trail	N/A	9	Remaining to be Awarded	\$400,000	2020
B Parks	Cotillion Park - Player Bench Enclosure	N/A	9	Complete	\$13,718	2019
B Parks	Cotillion Park - Security Lighting	N/A	9	Complete	\$60,775	2019
B Parks	Dixon Branch Greenbelt - Park Furnishings	N/A	9	Remaining to be Awarded	\$65,507	2023
B Parks	Lakewood Park - Basketball Renovation	N/A	9	Remaining to be Awarded	\$80,000	2021
B Parks	Lakewood Park - Pedestrian Bridge and ADA Parking	N/A	9	Remaining to be Awarded	\$250,000	2022
B Parks	Lakewood Park - Park furnishing and drinking fountain	N/A	9	Remaining to be Awarded	\$85,000	2022
B Parks	Ridgewood Sidewalk along Fisher	N/A	9	Remaining to be Awarded	\$250,000	2020

City of Dallas
2017 Bond Program Project Statuses
Council District 9
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
B Parks	Lochwood Park - Field grading and irrigation	N/A	9	Under Construction	\$120,000	2020
B Parks	Lochwood Park - Park furnishings package, including ADA drinking fountain	N/A	9	Under Construction	\$45,000	2020
B Parks	Harry Stone Park - Neighborhood Family Aquatic Center	N/A	9	Under Construction	\$6,200,000	2019
C Fair Park	Hall of State	Rehabilitation	SW	Under Construction	\$14,410,000	2020
C Fair Park	Music Hall	Rehabilitation	SW	Under Construction	\$4,300,000	2020
C Fair Park	African American Museum	Rehabilitation	SW	Under Construction	\$2,000,000	2020
C Fair Park	Texas Discovery Gardens	Rehabilitation	SW	Complete	\$300,000	2019
C Fair Park	Food and Fiber Building	Rehabilitation	SW	Remaining to be Awarded	\$1,500,000	2022
C Fair Park	Coliseum	Rehabilitation	SW	Under Construction	\$9,500,000	2020
C Fair Park	Tower Building	Rehabilitation	SW	Remaining to be Awarded	\$3,500,000	2022
C Fair Park	Centennial Building	Rehabilitation	SW	Remaining to be Awarded	\$4,400,000	2021
C Fair Park	Pan American Complex	Rehabilitation	SW	Remaining to be Awarded	\$3,480,000	2022
C Fair Park	Science Place 1 (Phase 1)	Rehabilitation	SW	Under Construction	\$5,110,000	2020
C Fair Park	Aquarium Annex	Rehabilitation	SW	Complete	\$600,000	2019
C Fair Park	Magnolia Lounge	Rehabilitation	SW	Remaining to be Awarded	\$900,000	2022
D Flood	Public Erosion Control	Erosion Control	SW	Remaining to be Awarded	\$310,000	2022
D Flood	Clearbrook Lane 10500 Blk	Erosion Control	9	Under Design	\$150,000	2021
D Flood	Hillside Drive, 3604	Erosion Control	9	Under Design	\$150,000	2021
D Flood	Oates Drive 1407	Erosion Control	9	Under Design	\$190,000	2021
D Flood	Vinemont Channel, Drainage Diversion	Storm Drainage	9	Under Design	\$5,600,000	2023
D Flood	Turtle Creek - Trib 1 Culvert (Project has matching funds from NCTCOG/Highland Park)	Storm Drainage	SW	Remaining to be Awarded	\$250,000	2022
F Cultural Arts	Bath House Cultural Center	Rehabilitation	9	Under Construction	\$1,500,000	2020
G Public Safety	Fire Station #31	Rehabilitation	9	Under Construction	\$85,000	2020
H City Facilities	Electrical Panel Replacement at 37 Facilities	Electrical	SW	Under Construction	\$1,300,000	2019
H City Facilities	Unspecified ADA Improvements	ADA Improvements	SW	Under Construction	\$3,230,000	2019
I Eco/Housing	Economic Development/Housing	N/A	SW	Under Construction	\$55,400,000	2018
J Homeless Assistance	Homeless Assistance Facilities	N/A	SW	Remaining to be Awarded	\$20,000,000	2021

City of Dallas
2017 Bond Program Project Statuses
Council District 10
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
A Streets	10106-10160 Caribou Trail & 10127-10143 Ferndale Rd	Alley Reconstruction	10	Under Design	\$264,992	2023
A Streets	10103-10199 Vistadale Dr & 10200-10200 Francine Dr	Alley Reconstruction	10	Under Design	\$228,046	2023
A Streets	9003-9131 Webb Kay Dr & 9006-9132 Windy Crest Dr	Alley Reconstruction	10	Under Construction	\$493,675	2020
A Streets	9506-9650 Dartridge Dr & 9605-9679 Covemeadow Dr	Alley Reconstruction	10	Under Construction	\$447,811	2020
A Streets	9603-9616 Greensprint Drive & 9626-9626 Church Rd	Alley Reconstruction	10	Under Construction	\$103,513	2020
A Streets	9606-9734 Shady Dale Lane & 9709-9733 Shoreview Rd	Alley Reconstruction	10	Under Construction	\$268,814	2020
A Streets	9805-9847 Buxhill Dr & 9804-9846 Chiswell Rd & 8805-8817 Fenchurch Rd	Alley Reconstruction	10	Under Construction	\$299,096	2020
A Streets	Critical Bridges	Bridge Repair/Modification	SW	Under Design	\$6,300,000	2020
A Streets	LBJ/Skillman Intersection Improvements	IG Partnership Projects	10	Under Construction	\$6,500,000	2020
A Streets	Sidewalks 50/50 and ADA Ramps	Sidewalk Improvements	SW	Under Construction	\$6,240,000	2020
A Streets	Arbor Park Dr from Robin Meadow Dr to Whitehurst Dr	Street Reconstruction	10	Complete	\$1,339,207	2018
A Streets	Broken Bow Rd from 9635 Broken Bow Rd to Fieldcrest Dr	Street Reconstruction	10	Under Design	\$601,802	2022
A Streets	Chimney Hill Ln from Abrams Rd to Wightman Pl	Street Reconstruction	10	Under Construction	\$1,726,846	2020
A Streets	Lockhaven Dr from Lynford Dr to Lanshire Dr	Street Reconstruction	10	Under Construction	\$259,804	2020
A Streets	Lynford Dr from Ferndale Rd to Lockhaven Dr	Street Reconstruction	10	Under Construction	\$732,115	2020
A Streets	Rolling Rock Ln from Hackney Ln to Fern Hollow Dr	Street Reconstruction	10	Under Design	\$525,396	2023
A Streets	Westfield Dr from Woodbrook Dr to Gladwood Ln	Street Reconstruction	10	Under Design	\$574,182	2023
A Streets	Boundbrook Ave from Greenville Ave to Woodbrook Dr	Street Reconstruction	10	Under Design	\$408,807	2023
A Streets	Lanshire Dr from Chiswell Rd to Audelia Rd	Street Reconstruction	10	Under Design	\$620,156	2022
A Streets	Lockhaven Dr from Lockyer Dr to Lynford Dr	Street Reconstruction	10	Under Construction	\$463,381	2020
A Streets	Lockhaven Dr from E Northwest Hwy to Lockyer Dr	Street Reconstruction	10	Under Construction	\$447,836	2020
A Streets	Westfield Dr from Gladwood Ln to Clearwater Dr	Street Reconstruction	10	Under Design	\$534,988	2023
A Streets	Woodbrook Dr from Graywood Dr to Westfield Dr	Street Reconstruction	10	Under Design	\$257,324	2023
A Streets	Woodbrook Dr from Clearwater Dr to Graywood Dr	Street Reconstruction	10	Under Design	\$255,670	2023
A Streets	Remove Dip on EB Royal Ln 400 Ft East of Greenville Ave	Street Reconstruction	10	Under Design	\$75,000	2023
A Streets	Center Court Dr from Baseline Dr to Chimney Hill Ln	Street Resurfacing	10	Complete	\$92,233	2019
A Streets	Hedgeapple Dr from Desert Willow Dr to Buckingham Rd	Street Resurfacing	10	Complete	\$81,050	2019
A Streets	Club Glen Dr from Whitehurst Dr to Arbor Trail Dr	Street Resurfacing	10	Complete	\$155,551	2019
A Streets	Wightman Pl from Baseline Dr to Chimney Hill Ln	Street Resurfacing	10	Complete	\$52,033	2019
A Streets	Green Oaks Cir from Greenville Ave to End of Pavement	Street Resurfacing	10	Complete	\$163,268	2019
A Streets	Ferris Creek Ln from Chimney Hill Ln to End of Pavement	Street Resurfacing	10	Complete	\$145,809	2019
A Streets	Merriford Dr from End of Pavement to Church Rd	Street Resurfacing	10	Complete	\$141,488	2019
A Streets	Tabor Dr from Kenwhite Dr to Cosgrove Dr	Street Resurfacing	10	Complete	\$141,693	2019
A Streets	Ferris Branch Blvd from Whitehurst Dr to W Ferris Branch Blvd	Street Resurfacing	10	Complete	\$175,582	2019
A Streets	Echo Valley Dr from Loma Vista Dr to Raeford Dr	Street Resurfacing	10	Complete	\$50,833	2019
A Streets	Westover Dr from Arborside Dr to Ridgemar Dr	Street Resurfacing	10	Complete	\$156,923	2019
A Streets	Clearwater Dr from Woodbrook Dr to Angleton Pl	Street Resurfacing	10	Complete	\$101,013	2019
A Streets	Winedale Dr from Walnut Hill Ln to Lacrosse Dr	Street Resurfacing	10	Complete	\$136,742	2019
A Streets	Shady Valley Dr from Royal Highlands Dr to Shady Valley Dr	Street Resurfacing	10	Complete	\$103,689	2019
A Streets	Amberton Pkwy from Chimney Sweep Ln to Chimney Corner	Street Resurfacing	10	Complete	\$126,190	2019
A Streets	Brentridge Ct from Brentridge Dr to End of Pavement	Street Resurfacing	10	Complete	\$111,406	2019
A Streets	Clearwater Dr from Angleton Pl to Westfield Dr	Street Resurfacing	10	Complete	\$156,064	2019
A Streets	Middle Glen Dr from Dove Meadow Dr to Mill Hollow Dr	Street Resurfacing	10	Complete	\$155,551	2019
A Streets	Dove Meadow Dr from Whitehurst Dr to Middle Glen Dr	Street Resurfacing	10	Complete	\$192,732	2019
A Streets	Tobian St from Bellafonte Dr to Dandridge Dr	Street Resurfacing	10	Complete	\$106,399	2019
A Streets	Longmeadow Dr from Liptonshire Dr to Leaside Dr	Street Resurfacing	10	Complete	\$52,513	2019
A Streets	Glen Springs Dr from Glen Springs Cir to Whitehurst Dr	Street Resurfacing	10	Complete	\$71,310	2019
A Streets	Kingsley Rd from Crofton Dr to Winedale Dr	Street Resurfacing	10	Complete	\$116,311	2019
A Streets	Deermont Trl from Brentridge Dr to Whispering Hills Dr	Street Resurfacing	10	Complete	\$146,735	2019
A Streets	Claybrook Dr from Cliffrose Ln to Walnut Hill Ln	Street Resurfacing	10	Remaining to be Awarded	\$165,189	2021

City of Dallas
2017 Bond Program Project Statuses
Council District 10
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
A Streets	Fenchurch Rd from Fitzroy Dr to Shadydale Ln	Street Resurfacing	10	Complete	\$52,205	2019
A Streets	Park Highlands Dr from Plano Rd to Walnut Hill Ln	Street Resurfacing	10	Complete	\$199,557	2019
A Streets	Brentridge Dr from Deermont Trl to Brentridge Ct	Street Resurfacing	10	Complete	\$64,690	2019
A Streets	Wickersham Rd from McCree Rd to Wallbrook Dr	Street Resurfacing	10	Complete	\$76,249	2018
A Streets	Liptonshire Dr from McCree Rd to Lakemere Dr	Street Resurfacing	10	Complete	\$219,589	2019
A Streets	Clearwater Dr from Westfield Dr to Stults Rd	Street Resurfacing	10	Complete	\$207,480	2019
A Streets	Amberton Pkwy from Emberglow Ln to Chimney Sweep Ln	Street Resurfacing	10	Complete	\$203,120	2019
A Streets	Fenchurch Rd from Shadydale Ln to Buxhill Dr	Street Resurfacing	10	Complete	\$58,962	2019
A Streets	Amberton Pkwy from Greenville Ave to Emberglow Ln	Street Resurfacing	10	Complete	\$367,284	2019
A Streets	Shady Valley Dr from Shady Valley Dr to Winding Ridge Dr	Street Resurfacing	10	Complete	\$89,695	2019
A Streets	Arborhill Dr from Arborhill Dr to Arbor Park Dr	Street Resurfacing	10	Complete	\$165,532	2019
A Streets	Strathmore Dr from E Northwest Pkwy to Flicker Ln	Street Resurfacing	10	Complete	\$152,018	2018
A Streets	Echo Valley Dr from Raeford Dr to Whitehurst Dr	Street Resurfacing	10	Complete	\$168,893	2019
A Streets	Maple Glen Dr from Westbend Dr to Arborgate Dr	Street Resurfacing	10	Complete	\$143,751	2019
A Streets	Moss Meadows Dr from Arborside Dr to Abrams Rd	Street Resurfacing	10	Complete	\$215,678	2019
A Streets	Covey Ct from Quail Run to End of Pavement	Street Resurfacing	10	Complete	\$100,000	2019
A Streets	Glen Springs Cir from End of Pavement to Glen Springs Dr	Street Resurfacing	10	Complete	\$55,840	2019
A Streets	Shadow Way from Audelia Rd to Creekspan Dr	Street Resurfacing	10	Complete	\$145,226	2018
A Streets	Woodbrook Dr from Ashcroft Ave to Stillwater Dr	Street Resurfacing	10	Complete	\$73,642	2021
A Streets	Charing Cross Ln from Staffordshire Dr to Flicker Ln	Street Resurfacing	10	Remaining to be awarded	\$96,280	2021
A Streets	Strathmore Dr from Flicker Ln to Kingspoint Dr	Street Resurfacing	10	Complete	\$51,622	2019
A Streets	Glen Springs Dr from Robin Meadow Dr to Glen Springs Cir	Street Resurfacing	10	Complete	\$82,251	2019
A Streets	Caulan Dr from Willowdell Dr to Galva Dr	Street Resurfacing	10	Complete	\$54,057	2020
A Streets	Longmeadow Dr from Larchwood Dr to Liptonshire Dr	Street Resurfacing	10	Complete	\$50,833	2019
A Streets	Quail Run from Capri Dr to Rolling Rock Ln	Street Resurfacing	10	Complete	\$60,642	2018
A Streets	Chiswell Rd from Lanshire Dr to Audelia Rd	Street Resurfacing	10	Complete	\$86,470	2020
A Streets	Fenchurch Rd from Buxhill Dr to Lanshire Dr	Street Resurfacing	10	Complete	\$118,061	2019
A Streets	Chesterton Dr from Lynbrook Dr to Lanward Dr	Street Resurfacing	10	Complete	\$110,446	2020
A Streets	Longmeadow Dr from Ferndale Rd to Larchwood Dr	Street Resurfacing	10	Complete	\$55,738	2019
A Streets	Maple Glen Dr from A3677 to Westbend Dr	Street Resurfacing	10	Remaining to be awarded	\$84,309	2021
A Streets	Lavalle Ln from Woodbrook Dr to Greenville Ave	Street Resurfacing	10	Complete	\$111,990	2020
A Streets	Winding Ridge from 9800 Winding Ridge Dr to Church Rd	Street Resurfacing	10	Remaining to be awarded	\$85,750	2021
A Streets	Lakemere Dr from Lynbrook Dr to Plano Rd	Street Resurfacing	10	Complete	\$166,355	2020
A Streets	Loma Vista Dr from Club Meadows Dr to Echo Valley Dr	Street Resurfacing	10	Complete	\$260,954	2020
A Streets	Shadow Way from Creekspan Dr to Candlebrook Dr	Street Resurfacing	10	Complete	\$229,433	2019
A Streets	Willowdell Dr from Caulan Dr to Towns St	Street Resurfacing	10	Under Construction	\$388,688	2020
A Streets	Faircrest Dr from A11639 to Ferndale Rd	Street Resurfacing	10	Remaining to be Awarded	\$118,232	2021
A Streets	Cosgrove Dr from Merriman Pkwy to Tabor Dr	Street Resurfacing	10	Remaining to be Awarded	\$150,321	2021
A Streets	Linkwood Dr from Ferndale Rd to Lockhaven Dr	Street Resurfacing	10	Remaining to be Awarded	\$152,018	2021
A Streets	Fitzroy Dr from Audelia Rd to Fenchurch Rd	Street Resurfacing	10	Complete	\$98,510	2019
A Streets	Adleta Blvd from Adleta Ct to Adleta Blvd	Street Resurfacing	10	Remaining to be Awarded	\$443,396	2021
A Streets	Queenswood Ln from Walnut Hill Ln to Knoll Krest Dr	Street Resurfacing	10	Remaining to be Awarded	\$139,361	2021
A Streets	Church Cir from End of Pavement to Church Rd	Street Resurfacing	10	Remaining to be Awarded	\$64,278	2021
A Streets	Audelia Rd from Faircrest Dr to Royal Ln	Street Resurfacing	10	Remaining to be Awarded	\$571,847	2021
A Streets	Royal Ln from Ashcroft Ave to Greenville Ave	Street Resurfacing	10	Complete	\$500,238	2019
A Streets	Skillman at Walnut Hill (Complete Street/Pedestrian Safety Improvements and Traffic Calming along Skillman)	Intersection Improvements	10	Remaining to be Awarded	\$1,591,747	2021
A Streets	Traffic Signal Synchronization Project	Traffic Signal Upgrades	SW	Under Design	\$20,000,000	2021
A Streets	Traffic Signal Installations (Total)	Traffic Signal Installations	SW	Under Construction	\$18,350,000	2019
B Parks	Aquatics Master Plan Implementation - Phase 1	Aquatics	1, 2, 5, 10, 11	Complete	\$11,000,000	2018
B Parks	Land Acquisition - SW Allowance	Land Acquisition	SW	Remaining to be Awarded	\$2,200,000	2021
B Parks	ADA/Code Allowance (Locations TBD)	N/A	SW	Remaining to be Awarded	\$150,000	2020
B Parks	Lake Highlands Trails	N/A	10	Under Design	\$2,300,000	2021
B Parks	Flag Pole Hill - Phase 1 Master Plan Implementation	N/A	10	Under Design	\$400,000	2021
B Parks	Flag Pole Hill - Playground (Match)	Playground	10	Complete	\$165,000	2018

City of Dallas
2017 Bond Program Project Statuses
Council District 10
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
B Parks	Willie B. Johnson Recreation Center - Senior Addition (Hamilton Park)	Recreation Center	10	Under Construction	\$3,800,000	2019
B Parks	Willie B. Johnson Recreation Center - Gym Addition (Hamilton Park)	Recreation Center	10	Under Construction	\$7,800,000	2019
B Parks	Land Acquisition and Partnership Match Funding	Land Acquisition	SW	Remaining to be Awarded	\$2,300,000	2021
B Parks	Land Acquisition for CD 10 (to supplement CD 10 funds)	Land Acquisition	10	Under Acquisition	\$1,000,000	2020
B Parks	Recreation Centers & Golf Course - Major Maintenance	Recreation Center	SW	Under Construction	\$2,300,000	2018
B Parks	Friendship Park - Security lights, loop trail, exercise stations and picnic pavilion	N/A	10	Under Design	\$467,000	2021
B Parks	Hamilton Park - Parking lot expansion at Recreation Center	N/A	10	Under Construction	\$223,000	2020
B Parks	Flag Pole Hill Pavilion - Historic Restoration	N/A	10	Remaining to be Awarded	\$200,000	2020
B Parks	McCree Park - Portable facility enclosure, park furnishings, parking lot lighting	N/A	10	Remaining to be Awarded	\$200,000	2020
B Parks	R P Brooks Park - Loop Walking Trail	N/A	10	Remaining to be Awarded	\$300,000	2021
B Parks	Timberleaf Park - Playground new	Playground	10	Remaining to be Awarded	\$260,000	2022
B Parks	Flag Pole Hill Park - Phase 1 Master Plan Implementation (Supplemental funding)	N/A	10	Under Design	\$1,100,000	2021
B Parks	Flag Pole Hill Park - Playground Replacement (Supplemental funding)	N/A	10	Complete	\$135,000	2018
B Parks	Lake Highland North Park - Site Developments / Recreation Center Improvements	N/A	10	Under Construction	\$400,000	2020
B Parks	B. B. Owen Park - Site Development	Site Development	10	Remaining to be Awarded	\$250,000	2021
B Parks	KCS Corridor Connection Trail - Design	N/A	10	Remaining to be Awarded	\$300,000	2022
B Parks	Lake Highlands Trails (Supplemental funding)	N/A	10	Under Design	\$500,000	2021
B Parks	Friendship Park - Site Development (Supplemental funding)	N/A	10	Under Design	\$133,000	2020
B Parks	Land Acquisition (to match \$1M from System-wide allowance)	Land Acquisition	10	Under Acquisition	\$1,000,000	2020
B Parks	Spray park or recreational amenity at CD 10 Site - TBD	N/A	10	Remaining to be Awarded	\$332,000	2022
C Fair Park	Hall of State	Rehabilitation	SW	Under Construction	\$14,410,000	2020
C Fair Park	Music Hall	Rehabilitation	SW	Under Construction	\$4,300,000	2020
C Fair Park	African American Museum	Rehabilitation	SW	Under Construction	\$2,000,000	2020
C Fair Park	Texas Discovery Gardens	Rehabilitation	SW	Complete	\$300,000	2019
C Fair Park	Food and Fiber Building	Rehabilitation	SW	Remaining to be Awarded	\$1,500,000	2022
C Fair Park	Coliseum	Rehabilitation	SW	Under Construction	\$9,500,000	2020
C Fair Park	Tower Building	Rehabilitation	SW	Remaining to be Awarded	\$3,500,000	2022
C Fair Park	Centennial Building	Rehabilitation	SW	Remaining to be Awarded	\$4,400,000	2021
C Fair Park	Pan American Complex	Rehabilitation	SW	Remaining to be Awarded	\$3,480,000	2022
C Fair Park	Science Place 1 (Phase 1)	Rehabilitation	SW	Under Construction	\$5,110,000	2020
C Fair Park	Aquarium Annex	Rehabilitation	SW	Complete	\$600,000	2019
C Fair Park	Magnolia Lounge	Rehabilitation	SW	Remaining to be Awarded	\$900,000	2022
D Flood	Meadowcliff 10720, 10726	Erosion Control	10	Under Design	\$853,000	2021
D Flood	Clubcreek Circle 8903, 8907, 8911	Erosion Control	10	Under Design	\$877,000	2022
D Flood	Public Erosion Control	Erosion Control	SW	Remaining to be Awarded	\$310,000	2022
D Flood	Brittania Way, 8470-8506, Erosion Control Pilot	Erosion Control	10	Under Design	\$270,000	2021
D Flood	Turtle Creek - Trib 1 Culvert (Project has matching funds from NCTCOG/Highland Park)	Storm Drainage	SW	Remaining to be Awarded	\$250,000	2022
D Flood	Forest Ridge 9700 Block-Chiswell 9600 Block	Storm Drainage	10	Under Design	\$1,700,000	2022
D Flood	Lake Highlands Town Center, Dredge Project	Storm Drainage	10	Under Design	\$800,000	2021
D Flood	Council District 10	Storm Drainage	10	Remaining to be Awarded	\$1,000,000	2021
E Library	Forest Green Branch Library	Replacement	10	Under Construction	\$7,700,000	2019
G Public Safety	NE Patrol Station	Security Enhancements	10	Under Design	\$1,075,000	2021
H City Facilities	Storage Facility	New Construction	10	Remaining to be Awarded	\$325,000	2021
H City Facilities	Electrical Panel Replacement at 37 Facilities	Electrical	SW	Under Construction	\$1,300,000	2019
H City Facilities	Unspecified ADA Improvements	ADA Improvements	SW	Under Construction	\$3,230,000	2019
I Eco/Housing	Economic Development/Housing	N/A	SW	Under Construction	\$55,400,000	2018
J Homeless Assistance	Homeless Assistance Facilities	N/A	SW	Remaining to be Awarded	\$20,000,000	2021

City of Dallas
2017 Bond Program Project Statuses
Council District 11
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
A Streets	15632-15724 GOLDEN CREEK RD & 6231-6239 LA COSA DR & 15503-15531 BAY POINT DR	Alley Reconstruction	11	Under Design	\$360,000	2023
A Streets	6506-6556 CRESTMERE DR & 6515-6555 MEADOWCREEK DR	Alley Reconstruction	11	Under Design	\$250,660	2023
A Streets	6510-6580 CALAIS DR & 6509-6565 CRESTMERE DR	Alley Reconstruction	11	Under Design	\$283,465	2023
A Streets	6808-7038 HUNTERS RIDGE DR & 6807-6959 TOWN BLUFF DR	Alley Reconstruction	11	Under Design	\$503,548	2023
A Streets	6920-7038 MIDBURY DR & 6919-7033 NORTHAVEN RD	Alley Reconstruction	11	Under Design	\$43,730	2023
A Streets	7309-7435 TANGLEGLEN DR & 7364-7450 TOPHILL LN	Alley Reconstruction	11	Under Design	\$293,000	2023
A Streets	7405-7443 LYNWORTH DR & 7408-7438 CHATTINGTON DR	Alley Reconstruction	11	Under Design	\$214,032	2023
A Streets	7606-7672 ROLLING ACRES DR & 7615-7651 TOPHILL LN	Alley Reconstruction	11	Under Design	\$253,207	2023
A Streets	6906-7030 ORCHID LN & 6909-7007 MEADOWBRIAR LN & 7017 PEMBERTON DR	Alley Reconstruction	11	Under Design	\$355,348	2023
A Streets	Critical Bridges	Bridge Repair/Modification	SW	Under Design	\$6,300,000	2020
A Streets	Sidewalks 50/50 and ADA Ramps	Sidewalk Improvements	SW	Under Construction	\$6,240,000	2020
A Streets	Willow Ln (North Side) from Preston Rd to Hillcrest Rd	Sidewalk Improvements	11	Complete	\$1,363,027	2019
A Streets	Blossomheath Ln from Thistle Ln to Alpha Rd	Street Reconstruction	11	Under Design	\$509,024	2022
A Streets	Curran Dr from St Michaels Dr to Pebbledowne Dr	Street Reconstruction	11	Under Design	\$809,511	2023
A Streets	Hughes Ln from Wilderness Ct to Preston Rd	Street Reconstruction	11	Under Design	\$925,108	2023
A Streets	Meadow Park Dr from Stone Canyon Rd to Regal Park Ln	Street Reconstruction	11	Under Design	\$775,443	2023
A Streets	Northaven Rd from Royalshire Dr to Crest Brook Dr	Street Reconstruction	11	Under Design	\$799,423	2022
A Streets	Northcreek Ln from L B J Serv N to End of Pavement	Street Reconstruction	11	Under Design	\$794,462	2022
A Streets	Blossomheath Ln from LBJ Serv N to Thistle Ln	Street Reconstruction	11	Under Design	\$447,009	2022
A Streets	Brookshire Dr from Orchid Ln to Brookshire Cir	Street Reconstruction	11	Under Design	\$316,032	2023
A Streets	Clearsprings Rd from Coit Rd to Sapling Way	Street Reconstruction	11	Complete	\$473,965	2023
A Streets	Curran Dr from Pebbledowne Dr to End of Pavement	Street Reconstruction	11	Under Design	\$184,889	2023
A Streets	Edelweiss Cir from Hillcrest Rd to End of Pavement	Street Reconstruction	11	Under Design	\$356,383	2023
A Streets	Greenhollow Ln from Coit Rd to Sapling Way	Street Reconstruction	11	Under Design	\$469,004	2023
A Streets	Sapling Way from Clearsprings Rd to Greenhollow Ln	Street Reconstruction	11	Under Design	\$245,913	2023
A Streets	Alpha Rd from Barton Dr to Noel Rd	Street Reconstruction	11	Remaining to be Awarded	\$1,066,503	2023
A Streets	Alpha Rd from Noel Rd to Montfort Dr	Street Reconstruction	11	Remaining to be Awarded	\$2,029,317	2023
A Streets	Merit from Church Hill Way to LBJ	Street Reconstruction	11	Under Design	\$3,000,000	2023
A Streets	Alpha Rd from End of Pavement to Barton Dr	Street Reconstruction	11	Remaining to be Awarded	\$1,167,548	2023
A Streets	Merit Dr from Clodus Fields Dr to Churchill Way	Street Reconstruction	11	Under Design	\$2,559,840	2020
A Streets	Cypress Hills Dr from Black Berry Ln to La Cosa Dr	Street Resurfacing	11	Complete	\$66,371	2018

City of Dallas
2017 Bond Program Project Statuses
Council District 11
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
A Streets	Woodthrus Dr from Boedeker St to Stone Canyon Rd	Street Resurfacing	11	Complete	\$141,007	2021
A Streets	Shiremont Dr from Talmadge Ln to End of Pavement	Street Resurfacing	11	Complete	\$59,373	2020
A Streets	Carriage Ln from Dentcrest Dr to Belt Line Rd	Street Resurfacing	11	Complete	\$52,376	2019
A Streets	Carillon Dr from Rolling Hills Ln to Peyton Dr	Street Resurfacing	11	Complete	\$113,842	2019
A Streets	Briar Tree Dr from Village Ln to Village Ln	Street Resurfacing	11	Complete	\$244,559	2019
A Streets	Purple Sage Rd from Alpha Rd to Meandering Way	Street Resurfacing	11	Complete	\$124,132	2019
A Streets	Cypress Hills Dr from Fox Trl to Black Berry Ln	Street Resurfacing	11	Complete	\$201,170	2019
A Streets	Carillon Dr from Spring Grove Ave to Rolling Hills Ln	Street Resurfacing	11	Complete	\$52,513	2019
A Streets	Haymeadow Dr from Coit Rd to Spring Valley Rd	Street Resurfacing	11	Complete	\$530,964	2019
A Streets	Hickory Hill Dr from Golden Creek Rd to End of Pavement	Street Resurfacing	11	Complete	\$131,506	2019
A Streets	Ramblewood Trl from Clearsprings Rd to Greenhollow Ln	Street Resurfacing	11	Complete	\$157,574	2019
A Streets	Overview Dr from Village Trail Dr to Dentcrest Dr	Street Resurfacing	11	Complete	\$37,353	2019
A Streets	Southern Knoll Dr from Trails End Dr to Golden Creek Rd	Street Resurfacing	11	Complete	\$165,360	2019
A Streets	Kalani Pl from Hughes Ln to End of Pavement	Street Resurfacing	11	Complete	\$145,466	2019
A Streets	Clearsprings Rd from Sapling Way to Waterfall Way	Street Resurfacing	11	Complete	\$163,851	2020
A Streets	Dove Brook Cir from Stone Canyon Rd to End of Pavement	Street Resurfacing	11	Remaining to be awarded	\$87,911	2021
A Streets	Orchid Ln from Hillcrest Rd to Forestglade Cir	Street Resurfacing	11	Under Construction	\$130,066	2020
A Streets	Valley View Ln from Valley View Ln to L B J Serv	Street Resurfacing	11	Complete	\$86,402	2020
A Streets	Haraby Ct from Preston Trail Dr to End of Pavement	Street Resurfacing	11	Complete	\$83,040	2020
A Streets	Knollview Dr from Hillcrest Rd to Hillcrest Rd	Street Resurfacing	11	Complete	\$200,141	2020
A Streets	Gladeside Ct from Gladeside Ct to Preston Trail Dr	Street Resurfacing	11	Complete	\$109,932	2020
A Streets	Steuben Ct from Preston Trail Dr to Steuben Ct	Street Resurfacing	11	Complete	\$167,487	2020
A Streets	Meadowside Dr from Laurel Wood Ln to Kendallwood Dr	Street Resurfacing	11	Complete	\$197,294	2020
A Streets	Clearsprings Rd from Waterfall Way to Maham Rd	Street Resurfacing	11	Complete	\$171,603	2020
A Streets	Greenwich Ln from Hampstead Ln to Forest Ln	Street Resurfacing	11	Complete	\$162,136	2020
A Streets	Forest Ct from End of Pavement to Forest Ln	Street Resurfacing	11	Complete	\$121,868	2020
A Streets	Briaridge Rd from Spring Creek Rd to Coit Rd	Street Resurfacing	11	Remaining to be Awarded	\$211,803	2021
A Streets	Purple Sage Rd from Meandering Way to Willow Bend Rd	Street Resurfacing	11	Complete	\$139,189	2019
A Streets	Meandering Way from Brushcreek Ln to Alpha Rd	Street Resurfacing	11	Complete	\$189,199	2018
A Streets	Royal Ln from St Judes Dr to Lavendale Ave	Street Resurfacing	11	Complete	\$300,125	2020

City of Dallas
2017 Bond Program Project Statuses
Council District 11
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
A Streets	Meandering Way from Alpha Rd to Purple Sage Rd	Street Resurfacing	11	Complete	\$1,032,767	2018
A Streets	Meandering Way from Purple Sage Rd to Spring Grove Ave	Street Resurfacing	11	Complete	\$76,240	2018
A Streets	Meandering Way from L B J Serv N to Brushcreek Ln	Street Resurfacing	11	Complete	\$179,373	2018
A Streets	Midpark Rd from Goldmark Dr to N Central Serv E	Street Resurfacing	11	Complete	\$264,007	2020
A Streets	Campbell Rd from Preston Rd to Preston Trail Dr	Street Resurfacing	11	Remaining to be awarded	\$165,943	2022
A Streets	Maham Rd from Spring Valley to N Central Serv W	Street Resurfacing	11	Complete	\$1,226,602	2019
A Streets	Meandering Way from Spring Grove Ave to Far Hills Ln	Street Resurfacing	11	Complete	\$220,069	2018
A Streets	Traffic Signal Synchronization Project	Traffic Signal Upgrades	SW	Under Design	\$20,000,000	2021
A Streets	Traffic Signal Installations (Total)	Traffic Signal Installations	SW	Under Construction	\$18,350,000	2019
B Parks	Aquatics Master Plan Implementation - Phase 1	Aquatics	1, 2, 5, 10, 11	Complete	\$11,000,000	2018
B Parks	Land Acquisition - SW Allowance	Land Acquisition	SW	Remaining to be Awarded	\$2,200,000	2021
B Parks	Northaven Trail	Trail	11	Remaining to be Awarded	\$2,615,000	2020
B Parks	ADA/Code Allowance (Locations TBD)	N/A	SW	Remaining to be Awarded	\$150,000	2020
B Parks	Midtown Park (Match)	N/A	11	Remaining to be Awarded	\$6,000,000	2022
B Parks	Land Acquisition and Partnership Match Funding	Land Acquisition	SW	Remaining to be Awarded	\$2,300,000	2021
B Parks	Recreation Centers & Golf Course - Major Maintenance	Recreation Center	SW	Under Construction	\$2,300,000	2018
B Parks	Anderson Bonner - Creek bank stabilization	N/A	11	Remaining to be Awarded	\$500,000	2022
B Parks	Anderson Bonner - Playground - New	N/A	11	Remaining to be Awarded	\$220,000	2022
B Parks	Anderson Bonner - Renovate Soccer Field #3 with lights and bleachers	N/A	11	Remaining to be Awarded	\$500,000	2022
B Parks	Churchill Recreation Center - Major Maintenance, HVAC	Recreation Center	11	Remaining to be Awarded	\$250,000	2022
B Parks	Cottonwood Park - Playground - Add Equipment	N/A	11	Remaining to be Awarded	\$150,000	2021
B Parks	Fretz Park - Expand Parking Lot for Aquatic Center	N/A	11	Complete	\$400,000	2020
B Parks	Fretz Park - Playground	N/A	11	Complete	\$250,000	2020
B Parks	Fretz Park Recreation Center - Acoustical Treatment - Multi-purpose rooms	N/A	11	Remaining to be Awarded	\$95,000	2020
B Parks	Kiowa Parkway - Pedestrian Bridge	N/A	11	Remaining to be Awarded	\$350,000	2020
B Parks	Land Acquisition and development of neighborhood/community park	Land Acquisition	11	Complete	\$4,000,000	N/A
B Parks	Land Acquisition	Land Acquisition	11	Complete	\$1,600,000	N/A
B Parks	Northaven Trail - Bridge at I-75 (Supplemental to System-Wide funding)	Trail	11	Under Design	\$385,000	2021
B Parks	Wagging Tail Dog Park - Add new parking area (south)	N/A	11	Under Design	\$400,000	2021
C Fair Park	Hall of State	Rehabilitation	SW	Under Construction	\$14,410,000	2020
C Fair Park	Music Hall	Rehabilitation	SW	Under Construction	\$4,300,000	2020
C Fair Park	African American Museum	Rehabilitation	SW	Under Construction	\$2,000,000	2020
C Fair Park	Texas Discovery Gardens	Rehabilitation	SW	Complete	\$300,000	2019
C Fair Park	Food and Fiber Building	Rehabilitation	SW	Remaining to be Awarded	\$1,500,000	2022
C Fair Park	Coliseum	Rehabilitation	SW	Under Construction	\$9,500,000	2020
C Fair Park	Tower Building	Rehabilitation	SW	Remaining to be Awarded	\$3,500,000	2022
C Fair Park	Centennial Building	Rehabilitation	SW	Remaining to be Awarded	\$4,400,000	2021
C Fair Park	Pan American Complex	Rehabilitation	SW	Remaining to be Awarded	\$3,480,000	2022

City of Dallas
2017 Bond Program Project Statuses
Council District 11
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
C Fair Park	Science Place 1 (Phase 1)	Rehabilitation	SW	Under Construction	\$5,110,000	2020
C Fair Park	Aquarium Annex	Rehabilitation	SW	Complete	\$600,000	2019
C Fair Park	Magnolia Lounge	Rehabilitation	SW	Remaining to be Awarded	\$900,000	2022
D Flood	Public Erosion Control	Erosion Control	SW	Remaining to be Awarded	\$310,000	2022
D Flood	Turtle Creek - Trib 1 Culvert (Project has matching funds from NCTCOG/Highland Park)	Storm Drainage	SW	Remaining to be Awarded	\$250,000	2022
D Flood	Teakwood Elmridge Drainage Relief	Storm Drainage	11	Remaining to be Awarded	\$650,000	2022
D Flood	Royal Lane, 7012	Storm Drainage	11	Remaining to be Awarded	\$1,050,000	2022
D Flood	Hughes Lane @ Kalani Place	Storm Drainage	11	Under Design	\$800,000	2021
H City Facilities	Electrical Panel Replacement at 37 Facilities	Electrical	SW	Under Construction	\$1,300,000	2019
H City Facilities	Unspecified ADA Improvements	ADA Improvements	SW	Under Construction	\$3,230,000	2019
I Eco/Housing	Economic Development/Housing	N/A	SW	Under Construction	\$55,400,000	2018
J Homeless Assistance	Homeless Assistance Facilities	N/A	SW	Remaining to be Awarded	\$20,000,000	2021

City of Dallas
2017 Bond Program Project Status
Council District 12
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
A Streets	18603-18707 AMADOR AVE & 6505-6511 VILLA RD	Alley Reconstruction	12	Under Design	\$549,731	2020
A Streets	19003-19039 BILBROOK LN	Alley Reconstruction	12	Under Design	\$344,617	2020
A Streets	2703-2743 APRIL HILL LN & 2710-2750 STEVENS POINT LN	Alley Reconstruction	12	Under Design	\$275,821	2020
A Streets	4104-4124 FIREBRICK LN & 4103-4119 COUNTRY BROOK DR	Alley Reconstruction	12	Under Design	\$150,969	2020
A Streets	4202-4272 TIMBERGLEN RD & 4203-4231 LAWNGATE DR	Alley Reconstruction	12	Under Design	\$218,491	2020
A Streets	5501-5527 HARBOR TOWN DR & 5506-5530 TAMARON CT	Alley Reconstruction	12	Under Design	\$260,215	2020
A Streets	6020-6040 FIELDSTONE	Alley Reconstruction	12	Under Design	\$269,500	2022
A Streets	6302-6326 OAKLEAF RD & 6301-6323 WARM MIST LN	Alley Reconstruction	12	Under Design	\$214,669	2021
A Streets	7103-7133 ECHO BLUFF DR & 7202-7226 RUSTIC VALLEY DR	Alley Reconstruction	12	Under Design	\$285,695	2021
A Streets	7105-7227 BLUEFIELD DR & 7311-7427 CARTA VALLEY DR	Alley Reconstruction	12	Under Design	\$428,750	2021
A Streets	7151-7203 GRACEFIELD LN & 7101-7145 CROOKED OAK DR	Alley Reconstruction	12	Under Design	\$456,411	2021
A Streets	7206 -7446 LA SOBRINA DR & 7223-7441 WHISPERING PINE DR	Alley Reconstruction	12	Under Design	\$522,659	2021
A Streets	7604-7608 DORNOCH LN & 7603-7605 LAIRDS LN	Alley Reconstruction	12	Under Design	\$106,061	2021
A Streets	7607-777 LA SOBRINA DR & 7624-7772 QUERIDA LN	Alley Reconstruction	12	Under Construction	\$557,694	2020
A Streets	7620-7768 LA MANGA DR & 7625-7771 QUERIDA LN	Alley Reconstruction	12	Under Construction	\$504,504	2020
A Streets	7805-7871 LA VERDURA DR & 7806-7846 EL PASTEL DR	Alley Reconstruction	12	Under Construction	\$269,770	2020
A Streets	7805-7887 QUERIDA LN & 7808-7858 LA MANGA DR	Alley Reconstruction	12	Under Construction	\$273,592	2020
A Streets	7806-7870 QUERIDA LN & 7807-7867 LA SOBRINA DR	Alley Reconstruction	12	Under Construction	\$333,470	2020
A Streets	Critical Bridges	Bridge Repair/Modification	SW	Under Design	\$6,300,000	2020
A Streets	Sidewalks 50/50 and ADA Ramps	Sidewalk Improvements	SW	Under Construction	\$6,240,000	2020
A Streets	Frankford (South Side) from Dickerson St to Coit Rd	Sidewalk Improvements	12	Complete	\$100,000	2018
A Streets	Crownover Ct from Genstar Ln to End of Pavement	Street Reconstruction	12	Under Construction	\$844,405	2020
A Streets	Mimms Dr from Featherwood Dr to Mimms Dr	Street Reconstruction	12	Under Construction	\$807,857	2020
A Streets	6100 Blk of Calm Meadow	Street Reconstruction	12	Under Construction	\$528,539	2020
A Streets	Frankford Rd from Frankford Rd to Aramis Ln	Street Reconstruction	12	Under Construction	\$381,520	2020
A Streets	Timber Oaks Dr from Shadow Ridge Dr to Shadow Ridge Dr	Street Reconstruction	12	Under Construction	\$808,518	2020
A Streets	Frankford Rd (WB Lanes Only) from City Limit to Appleridge Dr	Street Reconstruction	12	Under Construction	\$1,353,262	2020
A Streets	Davenport Rd from Winding Creek Rd to Creek Bend Rd	Street Reconstruction	12	Under Construction	\$776,761	2020
A Streets	Debbe Dr from Briarnoll Dr to Carrollwood Dr	Street Resurfacing	12	Complete	\$144,746	2018
A Streets	Carrollwood Dr from Briarnoll Dr to Debbe Dr	Street Resurfacing	12	Complete	\$195,098	2019
A Streets	Kirkmeadow Ln from Midway Rd to Timberglen Rd	Street Resurfacing	12	Complete	\$182,236	2019
A Streets	Laurel Valley Rd from Golden Creek Rd to Brook Lake Dr	Street Resurfacing	12	Complete	\$182,373	2019
A Streets	Rooster Ln from Seedling Ln to Daybreak Dr	Street Resurfacing	12	Complete	\$50,181	2019
A Streets	Debbe Dr from Meandering Way to Briarnoll Dr	Street Resurfacing	12	Complete	\$143,889	2018
A Streets	Debbe Dr from Judi St to Meandering Way	Street Resurfacing	12	Complete	\$137,646	2018
A Streets	Middle Cove Dr from Meadowcreek Dr to Windy Meadow Dr	Street Resurfacing	12	Complete	\$232,588	2019

City of Dallas
2017 Bond Program Project Status
Council District 12
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
A Streets	Lovington Dr from Genstar Ln to Amador Ave	Street Resurfacing	12	Complete	\$163,851	2019
A Streets	Querida Ln from Spring Creek Rd to La Manga Dr	Street Resurfacing	12	Complete	\$202,336	2018
A Streets	Old Bent Tree Ln from Dallas Pkwy to Parkway Ln	Street Resurfacing	12	Complete	\$109,143	2019
A Streets	Flanary Ln from Garlinghouse Ln to Amador Ave	Street Resurfacing	12	Complete	\$163,165	2019
A Streets	Shadow Ridge Dr from Timber Oaks Dr to Timber Oaks Dr	Street Resurfacing	12	Complete	\$203,468	2020
A Streets	Kelly Blvd from Old Mill Rd to Harbinger Ln	Street Resurfacing	12	Complete	\$367,147	2018
A Streets	Kelly Blvd from Harbinger Ln to Frankford Rd	Street Resurfacing	12	Complete	\$374,590	2018
A Streets	Campbell Rd from Colegrove Dr to Hillcrest Rd	Street Resurfacing	12	Complete	\$316,418	2020
A Streets	Campbell Rd from Hillcrest Rd to Meandering Way	Street Resurfacing	12	Complete	\$928,467	2019
A Streets	Frankford Rd from Preston Rd to Hillcrest Rd	Street Resurfacing	12	Remaining to be Awarded	\$1,754,016	2021
A Streets	Arapaho Rd from Meadowcreek Dr to Hillcrest Rd	Street Resurfacing	12	Complete	\$714,949	2019
A Streets	Frankford Rd from Hillcrest Rd to Coit Rd	Street Resurfacing	12	Remaining to be Awarded	\$2,212,007	2021
A Streets	Arapaho Rd from Golden Creek Rd to Meadowcreek Dr	Street Resurfacing	12	Complete	\$870,363	2021
A Streets	Campbell Rd from Meandering Way to Coit Rd	Street Resurfacing	12	Complete	\$1,378,860	2019
A Streets	Arapaho Rd from Hillcrest Rd to Meandering Way	Street Resurfacing	12	Complete	\$1,002,109	2020
A Streets	Campbell Rd from Preston Rd to Preston Bend Ct	Street Resurfacing	12	Complete	\$733,506	2019
A Streets	Marsh Ln from Briargrove Ln to Frankford Rd	Street Resurfacing	12	Complete	\$597,883	2019
A Streets	Hillcrest Rd from McCallum Blvd to Riseden Dr	Street Resurfacing	12	Remaining to be Awarded	\$814,911	2022
A Streets	17604-17630 Davenport Alley Construction	Target Neighborhood	12	Under Design	\$500,579	2021
A Streets	Traffic Signal Synchronization Project	Traffic Signal Upgrades	SW	Under Design	\$20,000,000	2021
A Streets	Traffic Signal Installations (Total)	Traffic Signal Installations	SW	Under Construction	\$18,350,000	2019
B Parks	Land Acquisition - SW Allowance	Land Acquisition	SW	Remaining to be Awarded	\$2,200,000	2021
B Parks	ADA/Code Allowance (Locations TBD)	N/A	SW	Remaining to be Awarded	\$150,000	2020
B Parks	Timberglen Trail	Trail	12	Remaining to be Awarded	\$4,165,000	2020
B Parks	Land Acquisition and Partnership Match Funding	Land Acquisition	SW	Remaining to be Awarded	\$2,300,000	2021
B Parks	Recreation Centers & Golf Course - Major Maintenance	Recreation Center	SW	Under Construction	\$2,300,000	2018
B Parks	Moss Glen Park - Phase 2 site, including playground	N/A	12	Complete	\$800,000	2020
B Parks	Forston Park - Develop new park with park furnishings	N/A	12	Remaining to be Awarded	\$220,000	2022
B Parks	Shadybank Park (Shadybank & Coolglen Dr.) - Trail connection with low water crossing at Kiowas Branch	N/A	12	Under Design	\$700,000	2020
B Parks	Campbell Green Park - Site Improvements	N/A	12	Remaining to be Awarded	\$900,000	2021
B Parks	Timberglen Park - Softball outfield fence	N/A	12	Complete	\$150,000	2019
B Parks	Land acquisition and development of neighborhood park	Land Acquisition	12	Under Construction	\$6,500,000	2019
B Parks	Bentwood Park - Tennis - Add player benches; park furnishings	N/A	12	Remaining to be Awarded	\$50,000	2020
B Parks	Frankford Park - Park furnishings package	N/A	12	Remaining to be Awarded	\$32,000	2021
B Parks	Timberglen Park - Sprayground	N/A	12	Complete	\$2,000,000	2018
B Parks	Timberglen Park - Pavilion, new	N/A	12	Remaining to be Awarded	\$450,000	2022

City of Dallas
2017 Bond Program Project Status
Council District 12
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
B Parks	Timberglen Trail - Supplemental funding	Trail	12	Remaining to be Awarded	\$500,000	2020
B Parks	Twin Lakes Park - park furnishings package	N/A	12	Remaining to be Awarded	\$50,000	2021
B Parks	Moss Glen Park - Supplemental funding for pond improvements and site development	Site Development	12	Remaining to be Awarded	\$600,000	2020
B Parks	Barry Barker Park - Pavilion, park furnishings, ADA drinking fountain, lighting	N/A	12	Remaining to be Awarded	\$650,000	2021
B Parks	Preston Green Park - Park furnishings, ADA drinking fountain	N/A	12	Remaining to be Awarded	\$100,000	2021
B Parks	Rose Haggard Park - Walking loop trail, park furnishings	N/A	12	Remaining to be Awarded	\$400,000	2021
C Fair Park	Hall of State	Rehabilitation	SW	Under Construction	\$14,410,000	2020
C Fair Park	Music Hall	Rehabilitation	SW	Under Construction	\$4,300,000	2020
C Fair Park	African American Museum	Rehabilitation	SW	Under Construction	\$2,000,000	2020
C Fair Park	Texas Discovery Gardens	Rehabilitation	SW	Complete	\$300,000	2019
C Fair Park	Food and Fiber Building	Rehabilitation	SW	Remaining to be Awarded	\$1,500,000	2022
C Fair Park	Coliseum	Rehabilitation	SW	Under Construction	\$9,500,000	2020
C Fair Park	Tower Building	Rehabilitation	SW	Remaining to be Awarded	\$3,500,000	2022
C Fair Park	Centennial Building	Rehabilitation	SW	Remaining to be Awarded	\$4,400,000	2021
C Fair Park	Pan American Complex	Rehabilitation	SW	Remaining to be Awarded	\$3,480,000	2022
C Fair Park	Science Place 1 (Phase 1)	Rehabilitation	SW	Under Construction	\$5,110,000	2020
C Fair Park	Aquarium Annex	Rehabilitation	SW	Complete	\$600,000	2019
C Fair Park	Magnolia Lounge	Rehabilitation	SW	Remaining to be Awarded	\$900,000	2022
D Flood	Public Erosion Control	Erosion Control	SW	Remaining to be Awarded	\$310,000	2022
D Flood	Stedman Cir 17309 & 17315	Erosion Control	12	Under Design	\$300,000	2021
D Flood	Riverhill Drive, 17418	Erosion Control	12	Under Design	\$188,000	2021
D Flood	Brushy Creek Trail, 5719	Erosion Control	12	Under Design	\$315,000	2021
D Flood	Claren Court 7106, 7110, 7114	Erosion Control	12	Under Design	\$173,000	2021
D Flood	Nedra Way, 15821, 15827	Erosion Control	12	Under Design	\$145,000	2021
D Flood	Baymar Lane, 6201	Erosion Control	12	Under Design	\$200,000	2021
D Flood	Turtle Creek - Trib 1 Culvert (Project has matching funds from NCTCOG/Highland Park)	Storm Drainage	SW	Remaining to be Awarded	\$250,000	2022
D Flood	Tree Shadow Trail, 5910	Storm Drainage	12	Under Design	\$914,000	2022
D Flood	Creek Bend Road 7028	Storm Drainage	12	Under Design	\$82,000	2021
D Flood	Meandering Way 16209	Storm Drainage	12	Under Design	\$74,000	2021
D Flood	Country Brook Pond Improvements	Storm Drainage	12	Under Design	\$110,000	2021
G Public Safety	Fire Station #13 - Kitchen renovations	Rehabilitation	12	Complete	\$85,000	2019
G Public Safety	Fire Station #07	Rehabilitation	12	Complete	\$85,000	2020
G Public Safety	Fire Station #13 - Waterproofing, plumbing, HVAC and electrical (Package D)	Rehabilitation	12	Complete	\$44,000	2019
G Public Safety	NC Patrol Station	Security Enhancements	12	Complete	\$750,000	2018
H City Facilities	Electrical Panel Replacement at 37 Facilities	Electrical	SW	Under Construction	\$1,300,000	2019
H City Facilities	Unspecified ADA Improvements	ADA Improvements	SW	Under Construction	\$3,230,000	2019
I Eco/Housing	Economic Development/Housing	N/A	SW	Under Construction	\$55,400,000	2018
J Homeless Assistance	Homeless Assistance Facilities	N/A	SW	Remaining to be Awarded	\$20,000,000	2021

City of Dallas
2017 Bond Program Project Statuses
Council District 13
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
A Streets	Glenleigh Dr. and Manning Ln. existing pavement to Manchester (alley)	Alley Petition	13	Under Design	\$62,000	2023
A Streets	Amhurst Ave. and Stanford Ave. from Linwood Ave. to Briarwood Ln. (alley)	Alley Petition	13	Under Design	\$212,000	2023
A Streets	10445-10461 CARRY BACK CIR & 10419-10427 CARRY BACK PL	Alley Reconstruction	13	Under Design	\$115,934	2021
A Streets	3105-3161 WALDROP DRIVE & 3106-3160 ROTAN LANE	Alley Reconstruction	13	Under Design	\$322,959	2021
A Streets	3206-3232 ROTAN LANE & 3207-3233 WALDROP DRIVE	Alley Reconstruction	13	Under Design	\$188,871	2021
A Streets	3207-3349 CITATION DR & 3208-3330 TIMBERVIEW RD	Alley Reconstruction	13	Under Design	\$290,472	2021
A Streets	3544-3638 AINSWORTH DR & 3615-3675 NORCROSS LN	Alley Reconstruction	13	Under Design	\$311,175	2021
A Streets	3610-3668 WEEBURN DR & 3623-3651 MIDPINES DR	Alley Reconstruction	13	Under Design	\$251,615	2021
A Streets	5737-5763 CARUTH BLVD & 5708-5728 SURREY SQUARE LANE	Alley Reconstruction	13	Under Construction	\$150,651	2020
A Streets	6407-6475 GLENDORA AVE & 6406-6474 MEADOW ROAD	Alley Reconstruction	13	Under Construction	\$317,545	2020
A Streets	6421-6543 NORTHWOOD ROAD & 6426-6542 DELOACHE AVE	Alley Reconstruction	13	Under Construction	\$333,470	2020
A Streets	6505-6635 MIMOSA LN & 6506-6630 LAKEHURST AVE	Alley Reconstruction	13	Under Construction	\$309,901	2020
A Streets	4806-5034 MILL CREEK RD & 4807-4923 & 12515-12531 PLANTERS GLEN DR	Alley Reconstruction	13	Under Construction	\$461,513	2020
A Streets	6607-6831 DESCO DRIVE & 6706-6838 PRESTONSHIRE LANE	Alley Reconstruction	13	Under Construction	\$426,790	2020
A Streets	Critical Bridges	Bridge Repair/Modification	SW	Under Design	\$6,300,000	2020
A Streets	Northwest Highway/Preston Parking/Transportation Interface	IG Partnership Projects	13	Remaining to be Awarded	\$10,000,000	2023
A Streets	Sidewalks 50/50 and ADA Ramps	Sidewalk Improvements	SW	Under Construction	\$6,240,000	2020
A Streets	Ridgecrest Rd. - Holly Hill Dr. to SoPAC Trail east of Eastridge Dr. (street)	Street Petition	13	Under Design	\$5,512,000	2023
A Streets	Joyce Way from Thackery St to Hillcrest Rd	Street Reconstruction	13	Under Construction	\$852,674	2020
A Streets	Mimosa Ln from Edgemere Rd to Hillcrest Rd	Street Reconstruction	13	Under Design	\$1,562,892	2022
A Streets	Aberdeen Ave from Edgemere Rd to Thackery St	Street Reconstruction	13	Under Design	\$793,965	2022
A Streets	Meadow Crest Dr from Inwood Road to Lamplighter Lane	Street Reconstruction	13	Under Construction	\$778,586	2020
A Streets	Webb Chapel Rd from Silverton Dr to Northaven Rd	Street Reconstruction	13	Under Design	\$3,018,832	2023
A Streets	Cochran Chapel Cir from Midway Rd to Cochran Chapel Cir	Street Resurfacing	13	Complete	\$140,000	2018
A Streets	St Croix Dr from End of Pavement to Dartmoor Dr	Street Resurfacing	13	Complete	\$312,199	2019
A Streets	Jubilee Trl from Webb Chapel Rd to Marsh Ln	Street Resurfacing	13	Complete	\$830,643	2019
A Streets	Woodleigh Dr from Timber Trail Dr to Marsh Ln	Street Resurfacing	13	Complete	\$237,287	2019
A Streets	Vinecrest Dr from Cox Ln to End of Pavement	Street Resurfacing	13	Complete	\$231,525	2019
A Streets	Sundial Dr from Dennis Rd to Satsuma Dr	Street Resurfacing	13	Complete	\$404,637	2019
A Streets	Stefani Dr from Hillcrest Rd to Boedeker St	Street Resurfacing	13	Complete	\$446,576	2020
A Streets	Satsuma Dr from Dennis Rd to Sundial Dr	Street Resurfacing	13	Under Construction	\$458,694	2020
A Streets	Planters Glen Dr from Harvest Hill Rd to Sugar Mill Rd	Street Resurfacing	13	Complete	\$146,941	2020
A Streets	Waldorf Dr from Cromwell Dr to Lathrop Dr	Street Resurfacing	13	Complete	\$252,174	2020
A Streets	Northaven Rd from Marsh Ln to Cox Ln	Street Resurfacing	13	Remaining to be Awarded	\$372,361	2022
A Streets	Tulip Ln from Camellia Dr to Thackery St	Street Resurfacing	13	Under Construction	\$580,150	2020
A Streets	Charlestown Dr from Nuestra Dr to Preston Rd	Street Resurfacing	13	Remaining to be Awarded	\$411,943	2022
A Streets	Gooding Dr from Killion Dr to Merrell Rd	Street Resurfacing	13	Remaining to be awarded	\$261,332	2022

City of Dallas
2017 Bond Program Project Statuses
Council District 13
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
A Streets	Silverton Dr from Caraway Dr to Webb Chapel Rd	Street Resurfacing	13	Remaining to be Awarded	\$315,183	2021
A Streets	Shady Oak Ln from End of Pavement to Timberview Rd	Street Resurfacing	13	Remaining to be Awarded	\$110,000	2021
A Streets	Bonham St from Midway Rd to End of Pavement	Street Resurfacing	13	Remaining to be awarded	\$294,397	2021
A Streets	Cromwell Dr from Whirlaway Rd to Flaxley Dr	Street Resurfacing	13	Remaining to be awarded	\$364,609	2021
A Streets	Kelsey Rd from Inwood Rd to Meaders Ln	Street Resurfacing	13	Remaining to be Awarded	\$412,526	2022
A Streets	Weeburn Dr from Marsh Ln to Cox Ln	Street Resurfacing	13	Remaining to be Awarded	\$370,028	2021
A Streets	Princess Ln from Marquis Ln to Marsh Ln	Street Resurfacing	13	Remaining to be Awarded	\$448,095	2022
A Streets	Regent Dr from Cromwell Dr to Lathrop Dr	Street Resurfacing	13	Remaining to be awarded	\$255,878	2021
A Streets	Norcross Ln from Castlegate Dr to Marsh Ln	Street Resurfacing	13	Remaining to be Awarded	\$246,754	2022
A Streets	Lamplighter Ln from Meadow Crest Dr to Del Roy Dr	Street Resurfacing	13	Remaining to be Awarded	\$115,351	2021
A Streets	Harvest Hill Rd from Spurling Dr to Preston Rd	Street Resurfacing	13	Complete	\$321,940	2019
A Streets	Sherry Ln from Douglas Ave to Preston Rd	Street Resurfacing	13	Complete	\$230,393	2019
A Streets	Walnut Hill Ln from Chireno St to Marsh Ln	Street Resurfacing	13	Complete	\$414,501	2019
A Streets	Hillcrest Rd from Park Ln to Walnut Hill Ln	Street Resurfacing	13	Complete	\$934,132	2020
A Streets	Royal Ln from Cromwell Dr to Marsh Ln	Street Resurfacing	13	Complete	\$670,000	2018
A Streets	Park Ln from Greenville Ave to Fair Oaks Ave	Street Resurfacing	13	Under Design	\$558,541	2021
A Streets	Douglas Ave from Luther Ln to W Northwest Hwy	Street Resurfacing	13	Complete	\$267,403	2018
A Streets	Royal Ln from Brockbank Dr to Coogan Dr	Street Resurfacing	13	Complete	\$455,127	2018
A Streets	Walnut Hill Ln from Thackery St to Hillcrest Rd	Street Resurfacing	13	Complete	\$470,356	2019
A Streets	Park Ln from Hillcrest Rd to Sarah Nash Ct	Street Resurfacing	13	Remaining to be Awarded	\$701,085	2022
A Streets	W University Blvd from Inwood Rd to Eastern Ave	Street Resurfacing	13	Remaining to be Awarded	\$429,539	2021
A Streets	W Lovers Ln from Menier St to Preston Park Dr	Street Resurfacing	13	Complete	\$317,995	2020
A Streets	Walnut Hill Ln from Midway Rd to Crestline Ave	Street Resurfacing	13	Complete	\$441,863	2019
A Streets	Walnut Hill from Marsh to Midway Resurfacing Project	Street Resurfacing	6, 13	Complete	\$2,200,000	2018
A Streets	Forest Lane from Cromwell to March Resurfacing Project	Street Resurfacing	6, 13	Complete	\$1,100,000	2018
A Streets	Traffic Signal Synchronization Project	Traffic Signal Upgrades	SW	Under Design	\$20,000,000	2021
A Streets	Traffic Signal Installations (Total)	Traffic Signal Installations	SW	Under Construction	\$18,350,000	2019
B Parks	Land Acquisition - SW Allowance	Land Acquisition	SW	Remaining to be Awarded	\$2,200,000	2021
B Parks	ADA/Code Allowance (Locations TBD)	N/A	SW	Remaining to be Awarded	\$150,000	2020
B Parks	Land Acquisition and Partnership Match Funding	Land Acquisition	SW	Remaining to be Awarded	\$2,300,000	2021
B Parks	Recreation Centers & Golf Course - Major Maintenance	Recreation Center	SW	Under Construction	\$2,300,000	2018
B Parks	Glen Meadow - Playground replacement	Playground	13	Remaining to be Awarded	\$220,000	2020
B Parks	Marcus Park - Playground replacement	Playground	13	Remaining to be Awarded	\$200,000	2022
B Parks	Jamestown Park - Playground equipment - Swing set and park furnishings	Playground	13	Remaining to be Awarded	\$200,000	2022
B Parks	Walnut Hill Park - Basketball - Renovate existing and add new	N/A	13	Remaining to be Awarded	\$160,000	2021
B Parks	Walnut Hill Park - Replace softball backstop and bleachers on existing pad	N/A	13	Remaining to be Awarded	\$230,000	2021
B Parks	Bluffview Park - Playground expansion, shade structure and site development	Site Development	13	Under Construction	\$350,000	2020
B Parks	Vickery Meadows Park / Playground at Library Site	N/A	13	Under Construction	\$240,000	2020

City of Dallas
2017 Bond Program Project Statuses
Council District 13
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
C Fair Park	Hall of State	Rehabilitation	SW	Under Construction	\$14,410,000	2020
C Fair Park	Music Hall	Rehabilitation	SW	Under Construction	\$4,300,000	2020
C Fair Park	African American Museum	Rehabilitation	SW	Under Construction	\$2,000,000	2020
C Fair Park	Texas Discovery Gardens	Rehabilitation	SW	Complete	\$300,000	2019
C Fair Park	Food and Fiber Building	Rehabilitation	SW	Remaining to be Awarded	\$1,500,000	2022
C Fair Park	Coliseum	Rehabilitation	SW	Under Construction	\$9,500,000	2020
C Fair Park	Tower Building	Rehabilitation	SW	Remaining to be Awarded	\$3,500,000	2022
C Fair Park	Centennial Building	Rehabilitation	SW	Remaining to be Awarded	\$4,400,000	2021
C Fair Park	Pan American Complex	Rehabilitation	SW	Remaining to be Awarded	\$3,480,000	2022
C Fair Park	Science Place 1 (Phase 1)	Rehabilitation	SW	Under Construction	\$5,110,000	2020
C Fair Park	Aquarium Annex	Rehabilitation	SW	Complete	\$600,000	2019
C Fair Park	Magnolia Lounge	Rehabilitation	SW	Remaining to be Awarded	\$900,000	2022
D Flood	Public Erosion Control	Erosion Control	SW	Remaining to be Awarded	\$310,000	2022
D Flood	Betty Jane, 10225	Erosion Control	13	Remaining to be Awarded	\$197,000	2022
D Flood	Joe's Creek - TXU ROW and 3900 Block Vinecrest	Erosion Control	13	Under Design	\$350,000	2021
D Flood	Turtle Creek - Trib 1 Culvert (Project has matching funds from NCTCOG/Highland Park)	Storm Drainage	SW	Remaining to be Awarded	\$250,000	2022
D Flood	Preston Hollow Channel, Phases 1 & 2, Desco Intersection Drainage	Storm Drainage	13	Remaining to be Awarded	\$1,859,000	2022
D Flood	Royal Lane, 3162 (RL Area 7)	Storm Drainage	13	Remaining to be Awarded	\$220,000	2022
D Flood	Rexford Drive @ Shorecrest Drive	Storm Drainage	13	Under Design	\$168,000	2021
D Flood	Versailles, 3500	Storm Drainage	13	Under Design	\$206,000	2022
E Library	Vickery Park Branch Library	New Construction	13	Under Construction	\$7,790,000	2019
G Public Safety	Fire Station #02	Rehabilitation	13	Complete	\$85,000	2019
H City Facilities	Electrical Panel Replacement at 37 Facilities	Electrical	SW	Under Construction	\$1,300,000	2019
H City Facilities	Unspecified ADA Improvements	ADA Improvements	SW	Under Construction	\$3,230,000	2019
I Eco/Housing	Economic Development/Housing	N/A	SW	Under Construction	\$55,400,000	2018
J Homeless Assistance	Homeless Assistance Facilities	N/A	SW	Remaining to be Awarded	\$20,000,000	2021

City of Dallas
2017 Bond Program Project Statuses
Council District 14
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
A Streets	Palo Pinto Ave. and Velasco Ave. from Concho St. to Skillman St. (alley)	Alley Petition	14	Under Design	\$174,000	2023
A Streets	5500-5552 LONGVIEW ST & 5503-5549 MCCOMMAS BLVD	Alley Reconstruction	14	Under Design	\$240,786	2021
A Streets	5601-5639 MORNINGSIDE AVE & 5602-5634 MCCOMMAS BLVD	Alley Reconstruction	14	Under Design	\$205,751	2021
A Streets	5703-5747 VANDERBILT AVE & 5710-5750 MARQUITA AVE	Alley Reconstruction	14	Under Design	\$214,351	2021
A Streets	6103-6129 MERCEDES AVE & 6100-6126 MORNINGSIDE AVE	Alley Reconstruction	14	Under Design	\$138,548	2021
A Streets	6139-6179 MONTICELLO AVE & 6202-6238 MERCEDES AVE	Alley Reconstruction	14	Under Design	\$200,974	2021
A Streets	6201- 6333 BRYAN PKWY & 5808-5842 LIVE OAK ST	Alley Reconstruction	14	Under Design	\$223,906	2021
A Streets	Critical Bridges	Bridge Repair/Modification	SW	Under Design	\$6,300,000	2020
A Streets	Garland/Gaston/East Grand Intersection Safety Improvements	IG Partnership Projects	2, 9, 14	Under Design	\$1,100,000	2021
A Streets	McKinney Ave/Cole Two Way Conversion	IG Partnership Projects	14	Remaining to be Awarded	\$8,000,000	2021
A Streets	US 75/Mockingbird/Lovers Lane Pedestrian Improvements	IG Partnership Projects	14	Remaining to be awarded	\$1,100,000	2022
A Streets	Sidewalks 50/50 and ADA Ramps	Sidewalk Improvements	SW	Under Construction	\$6,240,000	2020
A Streets	McKinney Ave Pedestrian Safety Improvements	Sidewalk Improvements	14	Remaining to be awarded	\$750,000	2023
A Streets	Dirk St. - Alley south of Martel Ave. to Martel Ave. (street)	Street Petition	14	Under Design	\$146,000	2023
A Streets	Goodwin Ave from Laneri Ave to Glencoe St	Street Reconstruction	14	Under Design	\$622,968	2023
A Streets	McCommas Blvd from McMillan Ave to Worcola St	Street Reconstruction	14	Under Design	\$611,557	2023
A Streets	Ridgedale Ave from McMillan Ave to Worcola St	Street Reconstruction	14	Remaining to be Awarded	\$613,211	2020
A Streets	Willis Ave from McMillan Ave to Worcola St	Street Reconstruction	14	Under Design	\$614,037	2023
A Streets	Adair St from Cobb St to 500 Ft North Of Cobb St	Street Reconstruction	14	Under Design	\$81,530	2023
A Streets	Cobb St from Cobb St to Adair St	Street Reconstruction	14	Under Design	\$110,305	2023
A Streets	Concho St from Richmond Ave to Belmont Ave	Street Reconstruction	14	Under Design	\$393,262	2023
A Streets	Gilbert Ave from Oak Lawn Ave to Reagan St	Street Reconstruction	14	Under Design	\$425,675	2023
A Streets	San Jacinto St from N Pearl St to Crockett St	Street Reconstruction	14	Under Design	\$423,691	2023
A Streets	Lemmon Ave from Douglas Ave to Wycinn Ave	Street Reconstruction	14	Complete	\$1,144,230	2019
A Streets	Lemmon Ave E from Lemmon Ave E to Oak Grove Ave	Street Reconstruction	14	Remaining to be Awarded	\$577,490	2023
A Streets	Maple Ave from McKinney Ave to Mahon St	Street Reconstruction	14	Under Design	\$1,132,488	2020
A Streets	N Fitzhugh Ave from McKinney Ave to Cole Ave	Street Reconstruction	14	Under Design	\$956,033	2023
A Streets	N Munger Blvd from Tremont St to Worth St	Street Reconstruction	14	Under Design	\$695,402	2023
A Streets	N Munger Blvd from Junius St to Gaston Ave	Street Reconstruction	14	Under Design	\$848,539	2023
A Streets	Maple Ave from Mahon St to Cedar Springs Rd	Street Reconstruction	14	Under Design	\$547,557	2020
A Streets	Maple Ave from Randall St to Wolf St	Street Reconstruction	14	Under Design	\$489,841	2020
A Streets	N Hall St from Ross Ave to Munger Blvd	Street Reconstruction	14	Under Design	\$765,799	2023
A Streets	N Hall St from Munger Ave to Cochran St	Street Reconstruction	14	Under Design	\$359,856	2023
A Streets	N Hall St from Cochran St to Central Expwy Srv Rd	Street Reconstruction	14	Under Design	\$516,797	2023
A Streets	N Munger Blvd from Worth St to Junius St	Street Reconstruction	14	Under Design	\$620,156	2023
A Streets	Belmont Ave from Summit Ave to Greenville Ave	Street Resurfacing	14	Remaining to be Awarded	\$111,304	2021
A Streets	Cragmont Ave from Abbott Ave to Glenwood Ave	Street Resurfacing	14	Complete	\$135,041	2018
A Streets	Ledgestone Dr from Crestmont Dr to Abrams Rd	Street Resurfacing	14	Complete	\$329,691	2019
A Streets	Skillman St from Gaston Ave to Swiss Ave	Street Resurfacing	14	Complete	\$100,156	2019
A Streets	Reagan St from Lemmon Ave to Bowser Ave	Street Resurfacing	14	Complete	\$75,632	2019
A Streets	Matilda St from Vanderbilt Ave to Velasco Ave	Street Resurfacing	14	Complete	\$370,028	2018
A Streets	Matilda St from Velasco Ave to Belmont Ave	Street Resurfacing	14	Complete	\$341,182	2018
A Streets	Vickery Blvd from Laneri Ave to Glencoe St	Street Resurfacing	14	Remaining to be awarded	\$129,380	2021
A Streets	Concho St from McCommas Blvd to Martel Ave	Street Resurfacing	14	Complete	\$104,546	2019
A Streets	Willis Ave from Worcola St to Greenville Ave	Street Resurfacing	14	Under Construction	\$85,476	2020
A Streets	Oak Grove Ave from N Hall St to Lemmon Ave	Street Resurfacing	14	Complete	\$123,171	2019
A Streets	Matilda St from Belmont Ave to Oram St	Street Resurfacing	14	Complete	\$305,000	2018
A Streets	Palo Pinto Ave from Concho St to Skillman St	Street Resurfacing	14	Complete	\$131,163	2019

City of Dallas
2017 Bond Program Project Statuses
Council District 14
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
A Streets	Concho St from Monticello Ave to Mercedes Ave	Street Resurfacing	14	Remaining to be awarded	\$58,790	2022
A Streets	Hawthorne Ave from Bowser Ave to Holland Ave	Street Resurfacing	14	Complete	\$68,909	2019
A Streets	Matilda St from Martel Ave to McCommas Blvd	Street Resurfacing	14	Complete	\$135,657	2018
A Streets	Prospect Ave from Matilda St to Delmar Ave	Street Resurfacing	14	Complete	\$130,957	2019
A Streets	Junius St from N Munger Blvd to Dumas St	Street Resurfacing	14	Complete	\$69,217	2019
A Streets	N Collett Ave from Reiger Ave to Victor St	Street Resurfacing	14	Complete	\$120,565	2019
A Streets	Matilda St from Penrose Ave to Martel Ave	Street Resurfacing	14	Complete	\$80,811	2018
A Streets	Rock Creek Dr from Stonebridge Dr to Rock Creek Dr	Street Resurfacing	14	Complete	\$44,590	2019
A Streets	Matilda St from McCommas Blvd to Vanderbilt Ave	Street Resurfacing	14	Complete	\$437,047	2018
A Streets	Richmond Ave from Abrams Rd to Skillman St	Street Resurfacing	14	Remaining to be awarded	\$704,600	2021
A Streets	Sevilla St from Valencia St to Cordova St	Street Resurfacing	14	Complete	\$39,376	2019
A Streets	Alcott St from N Fitzhugh Ave to Lee St	Street Resurfacing	14	Complete	\$74,568	2020
A Streets	Matilda St from Winton to Penrose Ave	Street Resurfacing	14	Complete	\$337,300	2018
A Streets	Merrimac Ave from Laneri Ave to Glencoe St	Street Resurfacing	14	Complete	\$129,894	2019
A Streets	Holland Ave from Douglas Ave to Wycliff Ave	Street Resurfacing	14	Complete	\$107,393	2020
A Streets	Belmont Ave from Matilda St to Skillman St	Street Resurfacing	14	Complete	\$465,382	2019
A Streets	Vandelia St from Prescott Ave to Hawthorne Ave	Street Resurfacing	14	Complete	\$82,080	2020
A Streets	Richmond Ave from Matilda St to Skillman St	Street Resurfacing	14	Remaining to be awarded	\$571,644	2021
A Streets	Matilda St from Oram St to Ross Ave	Street Resurfacing	14	Complete	\$263,493	2018
A Streets	Llano Ave from Matilda St to Delmar Ave	Street Resurfacing	14	Under Construction	\$112,504	2020
A Streets	Gilbert Ave from Knight St to Douglas Ave	Street Resurfacing	14	Remaining to be Awarded	\$88,082	2022
A Streets	Valencia St from Sevilla St to East Grand Ave	Street Resurfacing	14	Remaining to be awarded	\$112,504	2021
A Streets	Douglas Ave from Herschel Ave to Prescott Ave	Street Resurfacing	14	Remaining to be awarded	\$70,555	2022
A Streets	State St from Routh St to Boll St	Street Resurfacing	14	Remaining to be Awarded	\$76,215	2022
A Streets	Douglas Ave from Wycliff Ave to Herschel Ave	Street Resurfacing	14	Remaining to be Awarded	\$70,144	2021
A Streets	Santa Fe Ave from Clermont Ave to Monte Vista Dr	Street Resurfacing	14	Remaining to be Awarded	\$61,294	2021
A Streets	Morningside Ave from Worcola St to Greenville Ave	Street Resurfacing	14	Remaining to be Awarded	\$107,016	2021
A Streets	Monticello Ave from Monticello Ave to Homer St	Street Resurfacing	14	Complete	\$111,269	2019
A Streets	Douglas Ave from Newton Ave to Wycliff Ave	Street Resurfacing	14	Remaining to be Awarded	\$57,727	2021
A Streets	Santa Fe Ave from Cordova St to Clermont Ave	Street Resurfacing	14	Remaining to be Awarded	\$56,595	2021
A Streets	Holland Ave from Turtle Creek Blvd to Bowser Ave	Street Resurfacing	14	Remaining to be Awarded	\$106,399	2021
A Streets	N Hall St from Welborn St to Oak Lawn Ave	Street Resurfacing	14	Complete	\$86,710	2018
A Streets	N Hall St from Oak Lawn Ave to Reagan St	Street Resurfacing	14	Complete	\$88,871	2021
A Streets	Turtle Creek Blvd from Turtle Creek Blvd to Turtle Creek Blvd	Street Resurfacing	14	Complete	\$210,739	2019
A Streets	N Hall St from Welborn St to Turtle Creek Blvd	Street Resurfacing	14	Complete	\$231,525	2019
A Streets	Wycliff Ave from Holland Ave to Gilbert Ave	Street Resurfacing	14	Complete	\$77,175	2019
A Streets	N Hall St from Gaston Ave to Floyd St	Street Resurfacing	14	Remaining to be Awarded	\$114,665	2021
A Streets	N Hall St from Floyd St to Swiss Ave	Street Resurfacing	14	Remaining to be Awarded	\$58,790	2021
A Streets	Cedar Springs Rd from Fairmount St to Routh St	Street Resurfacing	14	Remaining to be Awarded	\$447,855	2021
A Streets	Lemmon Ave from Lemmon Ave to Howell St	Street Resurfacing	14	Remaining to be Awarded	\$98,990	2021
A Streets	Lemmon Ave E from Noble Ave to McKinney Ave	Street Resurfacing	14	Complete	\$98,613	2019
A Streets	N Fitzhugh Ave from Abbott Ave to Turtle Creek Bend	Street Resurfacing	14	Remaining to be Awarded	\$179,218	2021
A Streets	Skillman St from Richmond Ave to Llano Ave	Street Resurfacing	14	Complete	\$654,770	2018
A Streets	N Munger Blvd from Gaston Ave to Live Oak	Street Resurfacing	14	Complete	\$620,165	2021
A Streets	Maple Routh Conn from Thomas Ave to McKinney Ave	Street Resurfacing	14	Remaining to be Awarded	\$139,430	2021
A Streets	Lemmon Ave from Reagan St to Throckmorton St	Street Resurfacing	14	Complete	\$195,956	2019
A Streets	Lemmon Ave from Throckmorton St to Knight St	Street Resurfacing	14	Complete	\$236,876	2019
A Streets	Blackburn St from Turtle Creek Blvd to Oak Lawn Ave	Street Resurfacing	14	Remaining to be Awarded	\$261,538	2021
A Streets	Blackburn St from N Haskell Ave to Noble Ave	Street Resurfacing	14	Remaining to be Awarded	\$168,962	2021

City of Dallas
2017 Bond Program Project Statuses
Council District 14
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
A Streets	Harry Hines Blvd from Moody St to N Field St	Street Resurfacing	14	Complete	\$73,471	2019
A Streets	Allen St from McKinney Ave to Laclede St	Street Resurfacing	14	Remaining to be Awarded	\$155,482	2022
A Streets	Blackburn St from Turtle Creek Blvd to Travis St	Street Resurfacing	14	Remaining to be Awarded	\$267,774	2021
A Streets	McKinney Ave from Allen St to Oak Grove Ave	Street Resurfacing	14	Remaining to be Awarded	\$117,752	2022
A Streets	McKinney Ave from Routh St to Boll St	Street Resurfacing	14	Remaining to be Awarded	\$112,333	2022
A Streets	McKinney Ave from Boll St to Worthington St	Street Resurfacing	14	Remaining to be Awarded	\$114,905	2022
A Streets	McKinney Ave from Fairmount St to Routh St	Street Resurfacing	14	Remaining to be Awarded	\$116,345	2022
A Streets	McKinney Ave from N Hall St to Lemmon Ave	Street Resurfacing	14	Remaining to be Awarded	\$155,516	2022
A Streets	McKinney Ave from Worthington St to Allen St	Street Resurfacing	14	Remaining to be Awarded	\$128,351	2022
A Streets	McKinney Ave from Maple Routh Conn to Leonard St	Street Resurfacing	14	Remaining to be Awarded	\$67,159	2022
A Streets	N Pearl St/Flora St Streetscape and Pedestrian Improvements (possible matching funds)	Streetscape/Urban Design	14	Remaining to be Awarded	\$1,000,000	2022
A Streets	Routh St. Gateway Streetscape and Pedestrian Improvements (possible matching funds)	Streetscape/Urban Design	14	Remaining to be Awarded	\$250,000	2021
A Streets	5701-5745 PALO PINTO AVE & 5702-5746 VELASCO AVE (ALLEY IMPROVEMENT)	Target Neighborhood	14	Under Design	\$211,484	2023
A Streets	WESTSHORE FROM SANTA FE TRAIL TO ALLEY NORTH OF CORONADO (NEW ROADWAY/DRAINAGE AND SIDEWALK)	Target Neighborhood	14	Under Design	\$918,750	2023
A Streets	Abrams Rd from Gaston Ave to S Beacon St (Complete Street Improvements including Bike Lanes)	Thoroughfares	14	Under Construction	\$3,750,000	2020
A Streets	Council District 14 Pedestrian Safety/Crosswalk Program	Intersection Improvements	14	Remaining to be awarded	\$150,000	2023
A Streets	Collete at Tremont And Junius (Pilot Project to Construct Mini-Roundabouts)	Intersection Improvements	14	Under Design	\$85,750	2021
A Streets	Richmond Ave at Skillman St Intersection Improvements (Remove Channelized/Free Right Turns; Include New Traffic Signal)	Intersection Improvements	14	Under Design	\$350,000	2021
A Streets	Traffic Signal Synchronization Project	Traffic Signal Upgrades	SW	Under Design	\$20,000,000	2021
A Streets	Traffic Signal Installations (Total)	Traffic Signal Installations	SW	Under Construction	\$18,350,000	2019
B Parks	Downtown Parks - Carpenter, Harwood and West End (Match)	N/A	2, 14	Under Construction	\$35,000,000	2018
B Parks	Land Acquisition - SW Allowance	Land Acquisition	SW	Remaining to be Awarded	\$2,200,000	2021
B Parks	ADA/Code Allowance (Locations TBD)	N/A	SW	Remaining to be Awarded	\$150,000	2020
B Parks	Land Acquisition and Partnership Match Funding	Land Acquisition	SW	Remaining to be Awarded	\$2,300,000	2021
B Parks	Klyde Warren Park Improvements (Match) (Amendment - 8/9/17)	N/A	14	Remaining to be Awarded	\$10,000,000	2021
B Parks	Recreation Centers & Golf Course - Major Maintenance	Recreation Center	SW	Under Construction	\$2,300,000	2018
B Parks	Lindsley Park - Sidewalk extension from Shadyside Ln. to Lindsley Dr.	N/A	14	Under Design	\$195,000	2020
B Parks	Lindsley Park - Playground replacement	Playground	14	Under Design	\$220,000	2020
B Parks	Robert E. Lee Park (Arlington Hall) - Renovate historic WPA rest rooms	N/A	14	Under Construction	\$200,000	2020
B Parks	Tietze Park - Add ADA parking and site improvements	N/A	14	Remaining to be Awarded	\$100,000	2020
B Parks	Tietze Park - Add shade structure at playground	Playground	14	Under Design	\$100,000	2020
B Parks	Munger Park - Add shade structure at playground	N/A	14	Under Design	\$100,000	2020
B Parks	Craddock Park - Playground expansion	Playground	14	Under Design	\$200,000	2020
B Parks	Junius Gateway - Park furnishings	N/A	14	Under Design	\$15,000	2020
B Parks	Randall Park - Historic Pavilion Restoration	N/A	14	Remaining to be Awarded	\$250,000	2021
B Parks	Central Square - Playground replacement	Playground	14	Under Design	\$220,000	2020
C Fair Park	Hall of State	Rehabilitation	SW	Under Construction	\$14,410,000	2020
C Fair Park	Music Hall	Rehabilitation	SW	Under Construction	\$4,300,000	2020
C Fair Park	African American Museum	Rehabilitation	SW	Under Construction	\$2,000,000	2020
C Fair Park	Texas Discovery Gardens	Rehabilitation	SW	Complete	\$300,000	2019
C Fair Park	Food and Fiber Building	Rehabilitation	SW	Remaining to be Awarded	\$1,500,000	2022
C Fair Park	Coliseum	Rehabilitation	SW	Under Construction	\$9,500,000	2020
C Fair Park	Tower Building	Rehabilitation	SW	Remaining to be Awarded	\$3,500,000	2022
C Fair Park	Centennial Building	Rehabilitation	SW	Remaining to be Awarded	\$4,400,000	2021
C Fair Park	Pan American Complex	Rehabilitation	SW	Remaining to be Awarded	\$3,480,000	2022
C Fair Park	Science Place 1 (Phase 1)	Rehabilitation	SW	Under Construction	\$5,110,000	2020

City of Dallas
2017 Bond Program Project Statuses
 Council District 14
as of September 30, 2020

PROPOSITION	PROJECT	CATEGORY	DISTRICT	PROJECT STATUS	BOND VALUE	YEAR OF CONSTRUCTION
C Fair Park	Aquarium Annex	Rehabilitation	SW	Complete	\$600,000	2019
C Fair Park	Magnolia Lounge	Rehabilitation	SW	Remaining to be Awarded	\$900,000	2022
D Flood	Public Erosion Control	Erosion Control	SW	Remaining to be Awarded	\$310,000	2022
D Flood	Munger, 1300, 1301	Storm Drainage	2, 14	Under Design	\$80,000	2021
D Flood	Alderson, 3700	Storm Drainage	14	Under Design	\$1,188,000	2021
D Flood	Homer Street, 3215	Storm Drainage	14	Under Design	\$141,000	2021
D Flood	State-Thomas - Hallsville/Worthington	Storm Drainage	14	Under Design	\$636,000	2021
D Flood	State-Thomas - Flora/Boll to Fairmont	Storm Drainage	14	Under Design	\$495,000	2021
D Flood	Turtle Creek - Tributary Culvert (Project has matching funds from NCTCOG/Highland Park)	Storm Drainage	SW	Remaining to be Awarded	\$250,000	2022
F Cultural Arts	Dallas Museum of Art	Rehabilitation	14	Under Construction	\$6,000,000	2020
F Cultural Arts	Kalita Humphreys Theater (24466)	Rehabilitation	14	Under Construction	\$525,000	2020
F Cultural Arts	Meyerson Symphony Center	Rehabilitation	14	Under Construction	\$3,800,000	2020
F Cultural Arts	Dallas Black Dance Theatre	Rehabilitation	14	Under Construction	\$900,000	2020
G Public Safety	Fire Station #11 - Waterproofing, plumbing, HVAC and electrical (Package D)	Rehabilitation	14	Remaining to be Awarded	\$85,000	2021
G Public Safety	Fire Station #18	Rehabilitation	14	Complete	\$113,000	2019
G Public Safety	Fire Station #11 - Waterproofing, plumbing, HVAC and electrical (Package C)	Rehabilitation	14	Remaining to be Awarded	\$101,000	2021
H City Facilities	Electrical Panel Replacement at 37 Facilities	Electrical	SW	Under Construction	\$1,300,000	2019
H City Facilities	Unspecified ADA Improvements	ADA Improvements	SW	Under Construction	\$3,230,000	2019
I Eco/Housing	Economic Development/Housing	N/A	SW	Under Construction	\$55,400,000	2018
J Homeless Assistance	Homeless Assistance Facilities	N/A	SW	Remaining to be Awarded	\$20,000,000	2021