



Dallas Green Building Program Submittal Template

SS Credit 6.1: Stormwater Design: Quantity Control

Design Responsibility
Design Professional (CE)

Documentation Phase
Plan Review (PR)

Project Name: _____ **Project Type:** _____

Address: _____ **Project Size:** _____

I, _____, from _____ verify that the
(Responsible Individual) *(Company Name)*
information provided below is accurate, to the best of my knowledge.

CREDIT COMPLIANCE

Please select the appropriate compliance path.

Option 1: Existing imperviousness is less than or equal to 50%

Implement a stormwater management plan that prevents the post-development peak discharge rate and quantity from exceeding the pre-development peak discharge rate and quantity for the one and two year, 24 hour design storms.

OR

A stormwater management plan that protects receiving stream channel from excessive erosion has been enacted.

Option 2: Existing imperviousness is greater than 50%

Implement a stormwater management plan that results in a 25% decrease in the post-development peak discharge rate and quantity from the two year, 24 hour design storm.

SUPPORT DOCUMENTS REQUIRED

- | | | | |
|---|----------|--------------------------|-------------------------------------|
| 1. Pre and post-development runoff rate and quantity calculations | Provided | <input type="checkbox"/> | <input checked="" type="checkbox"/> |
| 2. Description of site conditions and measures taken | Provided | <input type="checkbox"/> | <input type="checkbox"/> |

(City Use)

Submitted by: _____

Date: _____

(professional seal if applicable)

(City Use Only)

Reviewer: _____ **Date:** _____

Additional Comments:

Complete
Denied
Pending