



### City of Dallas Commercial Project Chapter 61 Project Summary and Checklist New Construction

				Summary			
Date of							
Application							
Duciant							
Project Identification							
Project							
Address							
Owner							
Identification Architect							
Identification							
Contractor						Permit No.	
Identification							
Third Party						Registration No.	
Provider							
Building Code	IBC	IBC Residenti	al Occupancy				
Occupancy/Use	150			Mixed Use	Mu	Itifamily: IBC Group R	Occupancy: (Select One)
						R-1. 🗌 R-2. 🗆 R-3. 🗆	
Number of:	Stories						
D. L.					<u> </u>		
Parking		Open Lot	□ None	□ Attached			
Building Sq.	Lot Size:		Building Total Sq. Ft:	Garage	Δra	ea Under Roof:	Total Nonroof Area:
Footage	201 0120.		Building Fotal oq. I t.				
IECC Climate	2A		•				
Zone	27		T				
Zoning:							
Chapter 61 is base				the Energy provisions	of Da	llas Energy code. Cor	npliance with IECC must be demonstrated
separately by City	v of Dallas	registered Third	Party Energy Inspector			indo Energy code. Col	
	,						







				Chapter	<sup>.</sup> 61		
ltem	Green Building Practice	Plan Review		Inspection		Field Notes	Comments
		Yes N/A	Yes	No	N/A	Tield Hotes	
Chapter	r 3 Jurisdictional Requirements						
	Chapter 3 Jurisdictional Requirements	Refer Table 302 jurisdiction.	2.1 for Re	equirement			
	r 4 Site Development and Land Us	e					
Section 4	102.2 through 402.6 deleted						
406	Building Site Waste Management						Coordinate with Sections 502, 503 Verify requirements specified for waste management plan at plan review (Specification Section 017400). Completed waste management plan submitted by contractor prior to commencing work
406.1	A building site waste management plan shall be developed and implemented to divert not less than 50% percent of the land-clearing debris and excavated soils from disposal. Land-clearing debris includes rock, trees, stumps and associated vegetation.						Plan must address disposal by reuse, recycling, effective/efficient material use; destruction and disposal of invasive plants; proper removal of contaminated soils. Require receipts and documentation maintained and available for review; coordinated with Section 503
407	Transportation Impact						Verify at plan review; indicated on drawings
407.1	<ul> <li>Walkways and Bicycle Paths:</li> <li>1. Minimum of one walkway and bike path connects streets and other paths to building entrances</li> <li>2. Paved walkways and paths designed to minimize storm water runoff</li> <li>3. Permeable and pervious pavements comply with Section 408.2.4.</li> </ul>						
Section 4	07.2 through 407.4 deleted						
408	Heat Island Mitigation						Plan Review: Verify locations indicated on drawings; materials and required performance specified: Site Inspections/Submittals: Verify compliance
408.2	<b>Site Hardscape:</b> Minimum of 50% of hardscape shall be provided with one or combination of sections 408.2.1 through 408.2.4:						Select one or any combination







					Chapte	er 61		
ltem	Crean Duilding Presting	Plan R	leview		Inspectio	n	Field Notes	Comments
item	Green Building Practice	Yes	N/A	Yes	No	N/A	Field Notes	Comments
408.2.1	Site hardscape materials: Minimum initial SRI of 0.30							Note Exceptions
408.2.2	Shading by structures							
408.2.3	Shading by trees							
408.2.4	Pervious pavement and permeable unit pavement: Open grid paving systems, and open graded aggregate systems shall have an infiltration rate not less than 2 gallons / minute per square foot (100L / min x m <sup>2</sup> )							
408.3 408.3.1	Roof Surfaces: Minimum 75% of roof surfaces of buildings and covered parking: Roof coverings –solar reflectance							Roof materials must be listed, labeled, and certified by manufacturer; Product testing must occur after 3 year exposure Note exceptions in the code
408.3.2	and thermal emittance. Aged SRI and Thermal Emittance complies with Table 408.3.1, <b>Or</b> <b>Vegetative roof</b>							Vegetative roof system must be preapproved by building official
409	Site Lighting							Verify at plan review on site plan and through specifications; verify submittals; and site inspections
409.1	Outdoor Lighting Restrictions: (Jurisdictional Requirement)							Note Areas of Use in code
409.1.1	Area of Use: Horizontal surface lighting is aimed straight down with full cutoff or fully shielded							
409.1.2	Maximum Lamp Wattage: Commercial: Fully shielded with maximum 250 watt lamp. Residential: Maximum 100 watts incandescent lamps or 32 watts for compact fluorescent bulbs.							Note exceptions in code.
	5 Material Resource Conservation	n and Eff	iciency					
501	Materials Selection							
502	Construction Material Management							Coordinate with Section 406







					Chapte	er 61		
ltom	Croop Building Prostice	Plan R	leview		Inspectio	n	Field Notes	Comments
ltem	Green Building Practice	Yes	N/A	Yes	No	N/A	Field Notes	
502.1.1	Storage and Handling of Materials: Comply with applicable manufacturer's printed or electronic media instructions for storage and handling							
502.1.2	Construction Phase Moisture Control: Materials protected from moisture							
503	Construction Waste Management							Plan Review: Verify requirements specified for waste management plan (Specification Section 017400)         Submittal: Completed WMP submitted by contractor prior to commencing work         Final Inspection: Diversion documentation submitted
503.1	Construction Material and Waste Management Plan: (Jurisdictional Requirement) A CMWMP shall be developed and implemented to recycle or salvage construction materials and waste where such salvage and recycling facilities are available within 75 miles of building site. Divert not less than 50 % of the waste; OR							Construction Submittal: CMWM Plan, sorting location shown on submittal drawings Final Inspection: Diversion documentation The percentage shall be calculated by weight, or volume, but not both.
	For projects that generate not more than 2.5 pounds per square foot of affected project area, divert not less than 25% of the waste; OR							CMWM Plan will need to be able to prove up the criteria
	For projects that generate not more than 1.5 pounds per square foot and the project area is 2,500 square feet or less, then diversion is not required.							CMWM Plan will need to be able to prove up the criteria
504	Waste Management and Recycling		1	1	1		1	
504.1	Recycling areas for waste generated post certificate of occupancy.							Plan Review: Verify designated post occupancy recycling area







					Chapte	r 61		
Item	Green Building Practice	Plan R			nspectio		Field Notes	Comments         Plan Review: Review specifications         Submittal: Verify submittals and contractor         documentation; minimum 45% of total building         materials complies with required attributes         Calculate by mass (weight), volume, or cost.         Material may comply with multiple attributes         Reuse of materials without additional processing
505	Material Selection	Yes	N/A	Yes	No	N/A		Plan Review: Review specifications Submittal: Verify submittals and contractor documentation; minimum 45% of total building materials complies with required attributes Calculate by mass (weight), volume, or cost.
505.1	<b>Material selection and properties:</b> Building materials shall conform to Section 505.2, 505.3, 0r 505.4							
505.2	<b>Material Selection</b> : Minimum 45% of total building materials shall comply with any of the following:							
505.2.1	Used Materials and components							Reuse of materials without additional processing
505.2.2	<ul> <li>Recycled content building material: shall comply with one of the following:</li> <li>1. Contains minimum 25 percent combined postconsumer and preconsumer recovered material, and comply with Section 505.2.3</li> <li>2. Contains minimum 50 percent combined postconsumer and preconsumer recovered material</li> </ul>							
505.2.3	Recyclable Building Materials and Building Components: shall comply with one of the following: 1.Materials capable of being recycled with minimum recovery rate of at least 30 percent, or 2.Materials recyclable through manufacturer take back program							







					Chapte	r 61		
ltem	Green Building Practice	Plan R	Review		nspectio	n	Field Notes	Comments
item	Green Building Practice	Yes	N/A	Yes	No	N/A	T IEIU NOLES	
505.2.4	<ul> <li>Bio-based Materials: shall comply with one or more of the following:</li> <li>1. Minimum content of 75% compliance with ASTM D 6866;</li> <li>2. Wood and wood products compliant with SFI Standard, FSC STD-40-004 V2-1EN, PEFC Council Technical Document</li> <li>3. Compliant with USDA 7CRF Part 2902</li> </ul>							
505.2.5	Indigenous Materials: Resources that are recovered, harvested, extracted, and manufactured within a 500 miles radius of the building site.							
Section 5	05.3 through 505.4: Deleted		•	-	•			
506	Lamps							Verify through construction submittals, site inspections
506.1	Mercury content in fluorescent Lamps: Mercury content in lamps shall comply as follows:							Note exception
506.1.1	<ul> <li>Straight Fluorescent Lamps: shall comply with:</li> <li>1. T-5 lamps with rated lifetime of less than 25,00 hrs at 3 hrs per start, shall contain a not more than an average of 3 milligrams of mercury per lamp</li> <li>2. T-8 lamps with rated lifetime less than 25,000 hrs at 3 hrs per start, on an instant start ballast shall contain not more than an average of 4 milligrams of mercury per lamp</li> <li>3. All other T5 or T8 lamps shall contain not more than an average of 5 milligrams of mercury per lamp</li> </ul>							Verify with submittals and at site inspections







					Chapte	r 61		
ltem	Green Building Practice	Plan R			nspectio		Field Notes	Comments
item	•	Yes	N/A	Yes	No	N/A	Field Notes	Comments
506.1.2	<b>Compact Fluorescent Lamps:</b> Maximum mercury content 5 milligrams per lamp, shall be listed and labeled in accordance with UL 1993.							Verify with submittals and at site inspections
Chapter	6 Energy Conservation, Efficiency	y, and CC	0₂e Emis	sion Red	luction			e designed and constructed in accordance visions of the Dallas Energy Code
Chapter	7 Water Resource Conservations	Quality,	and Effi	ciency				
701.2	Water usage Metering required: Water consumed from any source associated with building or building site may be metered.							IgCC Table 701.2.1 required for application and metering <b>Exception:</b> Fire sprinkler systems installed in accordance with Section 903.3 of Dallas Fire Code shall not be required to be metered.
701.2.1	Individual metering required: All Potable and non-potable water individually metered per Table 701.2.1, or appliances/equipment shall be grouped and supplied from piping connected to a single meter.							IgCC Table 701.2.1 required for application and metering. <b>Exception:</b> In Group I-2 occupancies and ambulatory care facilities, water used for patient treatment or to support patient care shall not be required to be individually metered.
702	Fixtures, Fittings, Equipment, and Appliances				•			Verify at plan review; with construction submittals, verify at site inspections
702.1	Fitting and Fixture Consumption: Comply with table 702.1, and the following: 1. Dwelling Unit/Guestroom							Refer to Table 702.1 and notes         Average flow rate is per fixture.
	showerheads: max 2.0 gpm							Refer to manufacturer data sheets to verify
	2. Combined Flow Rate Simultaneous water outlets: max 2.0 gpm							
	3. Gang Showers: max 2.0 gpm							
	4. IBC Chapter 11 Accessibility: max 4.0 gpm							
Section 7	02.2 through 702.6 deleted.							
702.7	Hot and Tempered Water Distribution: Shall comply with either of the following sections:							Plan Review: Verify drawings; water calculations required. Site Inspections: Verify







					Chapte	r 61		
14	One on Duilding Dreaties	Plan R	Review		nspectio	n		Comments
ltem	Green Building Practice	Yes	N/A	Yes	No	N/A	Field Notes	
702.7.1	Maximum allowable pipe length method: Table 702.7.2(2) through 702.7.2(10). Where type of pipe is unknown table 702.2(1) shall be used, OR							The end of the fixture supply pipe to the fixture is the end of the measurement point to the fixture.
702.7.2	Maximum allowable pipe volume method: Water volume in the piping shall be calculated in accordance with Section 702.7.2.1							
702.7.2.1	Volume shall be determined using Tales 702.7.2(2) through 702.7.2(10). Where type of pipe is unknown table 702.2(1) shall be used,							
Section 7	02.8 through 702.19 deleted							
703	HVAC Systems and Equipment							For applicable provisions, review at plan review, verify with submittals and at site inspections
703.1	Hydronic Closed System: is not connected to potable makeup water supply							
703.2	Humidification System: System locked out when relative humidity greater than 55%							Note exceptions
703.3	Condensate Coolers and Tempering: Potable water not used as tempering water for sanitary discharge							Note volume requirement
703.4	Condensate Drainage Recovery: Condensate collected and reused onsite							Note conditions of collection and reuse and exception
703.5	Heat Exchangers: Heat exchanger connected to recirculating water system							Once through cooling prohibited
703.6	Humidifier Discharge: Water discharge collected for reuse							
703.7	Cooling Towers, Evaporative Condensers, & Fluid Coolers							Coordinated with IMP Section 908; Location on site governed by IBC







					Chapte	r 61		
ltom	Crean Building Practice	Plan F	Review	I	nspectio	n	Field Notes	Comments
Item	Green Building Practice	Yes	N/A	Yes	No	N/A		Comments
703.7.1	Location: Located to prevent discharge vapor plumes from entering occupied spaces							
703.7.2	Once through cooling: prohibited							
703.7.3	<b>Controllers and alarms:</b> Equipped with controllers, alarms, and high water level sensors							
	<b>Drift:</b> Maximum drift loss of 0.002% of recirculated water volume for counter flow system; maximum 0.005 % of recirculated water for cross flow system							
703.7.5	Water quality: Nonpotable water complies with water quality and treatment process of AHJ and manufacturer guidelines							
Section 7	03.7.6 through 703.8 deleted							
703.9	<b>Evaporative Cooling:</b> Systems shall use less than 4 gallons of water per ton-hour (4.2 L per kWh) at maximum use.							Water use information shall be readily available at site inspection
703.9.1	Overflow alarm							
703.9.1.1	Group I-2 condition 2 occupancies overflow alarm supervision							
703.9.2	Automatic pump shutoff							
703.9.3	Cooler reservoir discharge							
703.9.4	Discharge water reuse							
703.9.5	Discharge water to drain							
704	Water Treatment Devices and Equipment		1		<b>I</b>		1	If provision is applicable to project, verify at plan review, with submittals, site inspections
704.1	Water Softeners: Shall comply with sections 704.1.1 through 704.1.4							
704.1.1	Demand initiated regeneration control system							







					Chapte	r 61		
ltono	Crean Building Presting	Plan F	Review		nspectio	n	Field Notes	Comments
ltem	Green Building Practice	Yes	N/A	Yes	No	N/A	Field Notes	Comments
704.1.2	Water Consumption: Maximum water consumption limited during regeneration to 5 gallons per 1000 grains (NFS 44)							
704.1.3	Waste connection: does not discharge to reclaimed water collection system, discharge per IPC							
704.1.4	Efficiency & listing: per NFS 44							
704.2	Reverse osmosis water treatment system: NSF 58 listed and labeled with discharge pipe from unit connected to building drainage system and point of use system equipped with automatic shutoff valve							Coordinated with IPC Section 611.2.
704.3	Onsite reclaimed water treatment systems: listed and labeled to NSF 350							Inspected by Building Inspections
Chapter	<sup>r</sup> 8 Indoor Environmental Quality a	nd Comf	ort	•				
801	Indoor Air Quality Management Plan							Plan Review: Construction IAQ plan requirements (Specification Section 0157xx) Submittal: Contractor submits plan prior to commencement of construction Inspection: Verify plan exist and is followed
801.2	Indoor air quality Management Plan required							
802	Building Construction Features, Operations, and Maintenance Facilitation					•	·	Site verify reasonable access to air handling system and filters for cleaning and replacement exists
802.2	Air-handling system access							
802.3	Air-handling filtration and bypass pathways							
803	HVAC Systems							
803.1.1	<b>Duct openings</b> : covered during construction. Dust and debris cleaned from ducts prior to system start up							







					Chapte	r 61		
Item	Green Building Practice	Plan F	Review		Inspectio	n	Field Notes	Comments
	Green Building Practice	Yes	N/A	Yes	No	N/A	Field Notes	Comments
803.1.2	Indoor air quality during construction: Temporary ventilation during construction per sections 803.1.2.1 through 803.1.2.3							
803.1.2.1	Ventilation: Temporary ventilation during construction per sections 803.1.2.1 through 803.1.2.3							
803.1.2.2	Protection of HVAC system openings							
803.1.2.3	Return air filters: New return air filters installed prior to system flushout and building occupancy							
803.1.3	Construction Phase Ductless System or Filters: MERV 8 or greater per ASHRAE 52.2, compatible system design							
803.2	Thermal environmental conditions for human occupancy: Building mechanical systems designed per ASHRAE 55							
803.3	Isolation of pollutant sources: Enclosed spaces for printers, copiers, and janitorial room							Plan Review: Verify indicated in specifications Inspection: Verify at final inspection
803.3.1	Printer, copier, and janitorial rooms: Enclosed spaces for printers, copiers, and janitorial room							
803.4	Filters: HVAC system designed for minimum MERV 11 filters per ASHRAE 52.2; no pressure drop Minimum MERV 11 filters installed							Plan Review: Verify indicated in specifications. Note: Exception for multifamily (Minimum MERV 6 for systems rated up to 30,000 BTU or MERV 8 for systems rated between 30,000 to 60,000 BTUs
804	Specific Air Indoor Quality and Pollutant Control Measures							Section 804.2 amended
804.1	Fireplaces and appliance: Fireplaces and fuel burning appliances vented to outdoors							Plan Review: Indicated on drawings Inspection: Visual verification
804.1.1	Venting and combustion air: Fireplaces and fuel burning appliances provided with							Plan Review: Indicated in specifications







	combustion air from outdoors							
					Chapte	r 61		
		Plan F	Review	Inspection				<b>O</b> summar to
ltem	Green Building Practice	Yes	N/A	Yes	No	N/A	Field Notes	Comments
804.1.2	Wood fired appliances: Wood							Plan Review: Indicated in specifications
	burning appliances listed and							Inspection: Visual inspection
	labeled per EPA standards							
804.1.3	Biomass appliances: Biomass							Plan Review: Indicated in specifications
	fireplaces listed and labeled per							Inspection: Visual verification
	ASTM E1509 or UL 1482							
	Biomass furnaces listed and labeled							Plan Review: Indicated in specifications
	per CSA B366.1 or UL 391							Inspection: Visual verification
	Biomass boilers listed and labeled							Plan Review: Indicated in specifications
	per CSA B366.1 or UL 2523							Inspection: Visual verification
804.2	Post Construction, Preoccupancy							Plan Review: Indicated in specifications
	Baseline IAQ Testing:							Submittal: Contractor submits prior to
	(Jurisdictional Requirement)							commencement of construction
	First time occupied space tested for							Jurisdictional requirement per IgCC Table 302.1:
	VOC compliance							Note exceptions.
	If space failed testing, building							Note: Occupancy shall be permitted to start 7 days
	flushed for 14 days							after start of the flush out.
805	Prohibited Materials							Plan Review: Verify through specified materials
								(project specifications); field verify at site
								inspections
805.1	The use of following materials shall							
	be prohibited:							
	1. No asbestos containing							
	materials							
	2. No urea formaldehyde foam							
	insulation							
806	Material Emissions and Pollutant							Plan Review: Indicated in specifications); verified
	Control							through product submittals and visual verification at
				1			1	inspections
806.1	Emissions from Composite Wood							
	Products: Compliance IgCC Table							
	806.1							
806.2	Adhesive and Sealants: Minimum							Note exceptions
	85% comply with VOC content per							
	IgCC Table 806.2(1) or Table							
	806.2(2)							
806.3	Architectural paints and coatings:							
	Minimum 85% comply with IgCC							
	Table 806.3(1)							







806.4	<b>Flooring:</b> Minimum 85% comply with IgCC Table 806.4(2)							Note exceptions
Chapter 61								
ltem	Green Building Practice	Plan Review		Inspection			Field Notes	Comments
		Yes	N/A	Yes	No	N/A	Field Notes	Comments
806.5	Acoustical Ceiling Tiles and Wall Systems: Minimum 85% comply with IgCC Tables 806.5(2)							Note exemptions
806.6	<b>Insulation:</b> Minimum 85% comply with Table 806.6(1)							
Sections 807 through 808 deleted								
Chapter 9, 10, and 11: Deleted								
End of Chapter 61 Checklist								

