



**CITY OF DALLAS  
CONSTRUCTION STAKING CUT SHEET**

**PROJECT:** 18" Water in Main St. From  
 \_\_\_\_\_  
 First St to 2<sup>nd</sup> St  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

**PARTY:** Miller Brothers  
 Construction  
 \_\_\_\_\_  
**DATE:** September 6, 2012  
 \_\_\_\_\_  
**FILE NO.:** 411Q 1245, Sheet 126  
 \_\_\_\_\_  
**CONTRACT NO.:** 99-999  
 \_\_\_\_\_  
**CONTRACTOR:** Fast Construction  
 \_\_\_\_\_

STATION	CUT	OFFSET	LEFT	RIGHT	REMARKS
9+50	6.43	Hub		10'	1-12"x8" Tee, 1-12" Valve & 1-8" Valve
10+00	8.12	"		"	
10+50	8.22	"		"	
11+00	8.82	"		"	
11+50	9.38	"		"	
12+00	9.45	"		"	
12+50	9.29	"		"	
13+00	9.47	"		"	
13+50	9.76	"		"	
13+57.30	9.69	"		"	P.T.
14+00	9.60	"		"	
14+50	9.33	"		"	
15+00	9.16	"		"	1-12"x8" F.H. Tee, 1-6" Valve & 1-F.H.
15+50	8.95	"		"	
16+00	8.65	"		"	
16+30	7.52	"x" Conc.		"	1-12"x8" Reducer
16+33.83	7.37	"		"	1-8"x8" Tapping Sleeve/Conn. To ex. W



**CITY OF DALLAS  
CONSTRUCTION STAKING CUT SHEET**

**PROJECT:** \_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

**PARTY:** \_\_\_\_\_  
**DATE:** \_\_\_\_\_  
**FILE NO.:** \_\_\_\_\_  
**CONTRACT NO.:** \_\_\_\_\_  
**CONTRACTOR:** \_\_\_\_\_

**SAMPLE**

STATION	CUT	OFFSET	LEFT	RIGHT	REMARKS
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____




**CITY OF DALLAS  
PROPOSAL PAGE EXAMPLE**

ITEM NO.	QUANTITY	UNIT	DESCRIPTION AND PRICE IN WORDS	UNIT PRICE	TOTAL AMOUNT
355A	2	EA	Removal of Internal Obstruction in Existing 6" Wastewater main, complete in place, the sum of  <u>One Thousand</u> DOLLARS and <u>No</u> CENTS per each	<b>1,000.00</b>	<b>2,000.00</b>
355B	2	EA	Removal of Internal Obstruction in Existing 8" Wastewater main, complete in place, the sum of  <u>Fifteen Hundred</u> DOLLARS and <u>No</u> CENTS per each	<b>1,500.00</b>	<b>3,000.00</b>
356A	4	EA	Furnish and place Connection to Existing Manhole, complete in place, the sum of  <u>One Thousand Five Hundred</u> DOLLARS and <u>Ten</u> CENTS per each	<b>1,500.10</b>	<b>6,000.40</b>

**NOTE:** The Contractor's *Unit Price In Words*, *Unit Price In Numbers* And *Total Amount* Must Be Shown For Each Bid Item.

SAMPLE